Penly to romo	rke on requiei	tion by site report.		1		
Prepared by:		Minish		1		
Report from/to		27-02-22 TO 05-03-22		-		
Report Irom/to	,	27-02-22 TO 05-03-22 12-03-2022		Date		
Site:		GHT 12-03-2022			hivo Vaishas	
Site:		GHT Remarks by Shiva Krishna If material is not				
D i e i e i e	Disisis			Metadel		
Requisition	Requisition			Material	delivered - is delay	
No	Date	Material Descscription	Purchase Manager - Remarks	delivered?	justified?	
		O/WO not prepared 3 working days after requisitions				
141214		6 SQX 4core red color wire	Requisition sent to MD			
141223		UPVC Window	PO tio issue			
141224		UPVC Window 6x4	PO tio issue			
141233		Modular Kitchen	Estimate to prepare			
141234	01-03-22	Modular Kitchen	Estimate to prepare			
141242	03-03-22	Hinges	Delivered			
141153		UPVC Windows	PO to issue			
140858	02-11-21		PO to issue			
141161	01-02-22	Country Vanilla Tile	Collect from GMR			
141167	01-02-22	Large Tiles	Collect from GMR			
141179	08-02-22	SS Name Yoga Room	Contact supplier			
141180	08-02-22	SS Name Yoga Room	Contact supplier			
141189	12-02-22	Urinal Cp Waste Couplings	Contact supplier			
141222	28-02-22	Powder Coated Grills	Delivery next week			
141225	28-02-22	Powder Coated Grills	Delivery next week			
141226		Glass Railing	Contact supplier			
141228	28-02-22	Panel Doors	Delivery next week			
141238	01-03-22	GI U-Clamps	Delivered			
				-		
				1		
	·					
	<u></u>					
				1		
			L	<u> </u>	1	