

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 11/3/22		Prepared by: T.D. [Signature]		Serial no. 2124	
Supplier name: Rainbow UPVC Doors and Windows		HO inward no.			
Firm/Company: MMRR LLP		Project: GHT		HO received date	
PO/WO date: 6/2/22		PO/WO No.: 85156		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	39 - 2021 / 2022	11/3/22	85,479 - 00	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 85,479 - 00

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☒ Installation report

MRN nos.: Installation report is attached	Proof of delivery matches MRN	☒ Yes ☐ No
---	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier: 85,479 - 00

Amount E – PO / WO value: 1,11,039 - 00

Amount F – Difference (A – E): - 25,960 - 00

Quantity received as per PO / WO ☐ Yes ☐ Excess received ☒ Short received ☐ Part received


Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 21/3/22

Remarks:

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	T.D. [Signature]	[Signature]			
Sign:	[Signature]	[Signature]			
Date	11/3/22				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, 1 D A, Patancheru, Sangareddy Dist.

Tel. +91 9100007123 email: rainbowupvc2018@gmail.com

GSTIN : 36AAXFR3365G1ZN

TAX INVOICE

Invoice No:	GST-39-2021/2022	To			
DATE :	11-03-2022	Mehta & Modi Realty Kowkur LLP			
Delivery Location:	Greenwood Heights Sy no: 196, Kowkur	5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500003			
		GSTIN :	36ABLFM7631F1Z3		
		PO No:	85156	Dated:	04-02-2022

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2429-Carpentry-Windows-UPVC Sliding Windows- 2.5 track -with mesh -6ft x 4ft -sft	4	144	315.00	45,360.00
2	39252000	2451-Carpentry-Windows-UPVC Ventilator- 2ft 6in x 2ft -sft	2	10	440.00	4,400.00
3	39252000	2437-Carpentry-Windows-UPVC Sliding Windows- 2.5 track -with mesh -4ft x 3ft -sft	1	12	350.00	4,200.00
4	39252000	2428-Carpentry-Windows-UPVC Window -NA-sft - French Door- 95.50"x 83.50"	1	56	330.00	18,480.00

Ac/No : 919020007284349	SUB TOTAL					72,440.00
Bank : AXIS BANK,PATANCHERU BRANCH.	Forwarding					0.00
IFSC : UTIB 0000687	CGST	9%				6519.60
	SGST	9%				6519.60
	IGST	0.00%				0.00
	Round Off					0.00

Total: Rupees Eighty Five Thousand Four Hundred and Seventy Nine and Paise Twenty Only. 85,479.20

Received	For RAINBOW UPVC DOORS AND WINDOWS
Signature with seal	Authorized Signatory




INSTALLATION REPORT

Company/ firm:	MMRK - LLP	Requisition nos.:	141153
Project:	GHT	PO no.:	85156
Supplier:	Rainbow upvc	Material type:	upvc windows

Details of installation: Door's and windows

Sl. No.	Date of installation	Unit no.	Material details	Size	Qty
1.	12/3/22	04	upvc window's	6'x4'	96 sft
2.					
3.	12/3/22	02	upvc Ventilator's	8'5"x2'	10.5ft
4.					
5.	12/3/22	01	upvc window's	4'x3'	12 sft
6.					
7.	12/3/22	01	upvc window's	8'x7'	56 sft
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					
Total:					174 sft

Remarks: work completed.

Approved by	Project manager	Security	Admin (Audit)
			

Note: 1. Report to be sent on completion of work. 2. For partial completion report must be sent once a month. 3. This report is required for installation of windows, french windows, balcony staircase railing, fire doors and such materials where PO for material + labour is issued. Exclude false ceiling, painting, water proofing where 'Advice for giving credit to contractor/supplier form' is being set to E&D. 4. One or more reports can be made per PO. Avoid multiple Pos in one report. 5. Provide report on defaults, poor quality, missing items, etc. 6. Reports to be provided regularly. However, must be provided within one working day of request from purchase.

MAR 2022

Purchase Order

Page(s) 1 Of 1

14-03-2022 17:33:34



85156

31.01.22 4:50:17

From Company : **Mehta & Modi Realty Kowkur LLP**
5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500005
G S T No. : 36ABLFM7631F1Z3

Supplier Details

Rainbow UPVC Doors and Windows
Plot no. 8A, IDA, Patancheru, Sangareddy Dist.

GSTIN 36AAXFR3365G1ZN

9100007123

Doc No	85156	141153
Doc Date	04-02-2022	
Quote No	Nil	
Quote Date	07-12-2021	
SupplyType	Supply	

Kind Attn : Mr. Shiva Kumar

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 2429 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 6ft X 4ft - Sft 71.50" x 47.50" - 04 nos	144.00	315.00	0.00	18.00	53,524.80
2 2451 - Carpentry - windows - UPVC Ventilator - 2ft 6in X 2ft - Sft Top Hung - 29.50" x 23.50" - 02 nos	60.00	440.00	0.00	18.00	31,152.00
3 2437 - Carpentry - windows - UPVC Sliding windows-2.5 track-with mesh - 4ft X 3ft - Sft 47.50" x 35.50" - 01 nos	12.00	350.00	0.00	18.00	4,956.00
4 2428 - Carpentry - windows - UPVC window - NA - Sft French door - 95.50" x 83.50" - 01 nos	56.00	330.00	0.00	18.00	21,806.40
Total Order Value . . .					111,439.20

Rupees : One Lakh(s) Eleven Thousand Four Hundred Thirty Nine and Paise Twenty Only.

Terms and Conditions :-

Specification / Brand As per details given in the quotation dt. 06/12/2021.

Payment Terms 10% as advance & balance on delivery of materials and receipt of invoice. Advance paid to be proportionately deducted.

Tax All taxes included in above price.

Delivery Date Within 4 days.

Delivery Location Greenwood Heights
Sy no: 196, Kowkur.
Phone. 040-66335551

Penalty For Delay Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.

Transportation Cost Included in the above price.

Warranty 1 year on workmanship.

Advance Paid Rs. 11,144- to be pay vide cheque no. , dtd.

Other Terms We reserve the right to reject items not conforming to quality and specifications. Above order for flat no. B- 310 purpose.

Completion Date Work to be completed within 2 working days. Penalty of 5% of order value per week shall be levied for delay.

Measurment Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.

Security Supplier shall be responsible for security and storage of material at site at its risk and cost.

Remarks 'Original invoice + copy of proof of delivery is required to process invoice for payment. DO NOT send original invoice to site. Original invoices must be sent to HO office or purchase site office. Proof of delivery/DC can be sent by email.'

For **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Rainbow UPVC Doors and Windows**

Name : _____

Name : _____

Date : ____/____/____

Acquisition Form - UPVC Windows with mesh three track

Company		MMR KOWKUR LLP		Site & Phase		GHT						
Req. no.		141153		Req Date		29 January 2022						
Material required before		03 February 2022		ID no.		73385						
Prepared by:		A Suresh		Approved by (sign):								
Flat / Block no.		B- 310										
Name of the Supplier :												
Type A 1715 Sft 3BHK Order Value:												
Type B 1715Sft 3BHK Order Value:		1										
S No.	Item Description	Units	Qty required for Type B 1010 Sft 2BHK flat	Qty required for Type A 1210 Sft 3BHK flat	Type B 1010 2BHK flats requirement	Type A 1210 Sft 3BHK flats requirement	Quantity required	Qty Available at site	Balance Qty to be ordered	Quantity in sft	Inward no	Date
1	UPVC Windows 6'x4'	Nos	4		4		4		4	96.0		
2	UPVC Ventilators 2' 6"x2' 0" (top hang)	Nos	2		2		2		2	10.0		
3	UPVC Windows 4'x 3'	Nos	1		1		1		1	12.0		
4	UPVC Window 8' x 7'	Nos	1		1		1		1	56.0		
	Total		8		7		7		7	174.0		
Note : Please issue the work order												

85156

31 JAN 2022



RAINBOW UPVC DOORS AND WINDOWS

Plot No. 8A, I D A, Patancheru, Sangareddy Dist

Tel: +91 910007123 email: rainbowupvc2018@gmail.com

GSTIN : 36AAXFR3365G12N

Delivery Challan

Delivery Challan no:

DC NO-26- 2021/2022

DATE :

11-03-2022

Delivery Location:

Greenwood Heights

Sy no: 196, Kowkur

To

Mehta & Modi Realty Kowkur LLP

8-4-187/3&4, II nd floor, MG Road, Boham Mansion,

Secunderabad-500003

36ABLFM7631F123

GSTIN :

85156

Dated:

04-02-2022

PO No:

S.NO	HSN CODE	DESCRIPTION OF GOODS	QTY	SFT	RATE	AMOUNT
1	39252000	2429-Carpentry-Windows-UPVC Sliding Windows- 2.5 track -with mesh -6ft x 4ft -sft	4	144	315.00	46,360.00
2	39252000	2451-Carpentry-Windows-UPVC Ventilator- 2ft 6in x 2ft -sft	2	10	440.00	4,400.00
3	39252000	2437-Carpentry-Windows-UPVC Sliding Windows- 2.5 track -with mesh -4ft x 3ft -sft	1	12	360.00	4,200.00
4	39252000	2428-Carpentry-Windows-UPVC Window -NA-sft - French Door- 95.50"x 83.50"	1	56	330.00	18,480.00
SUB TOTAL						72,440.00
Forwarding						0.00
CGST			9%			6519.60
SGST			9%			6519.60
IGST			0.00%			0.00
Round Off						0.00
Total: Rupees Eighty Five Thousand Four Hundred and Seventy Nine and Paise Twenty Only.						85,479.20

Received

INWARD

Inward No: 12222 Dt: 10/03/22

MRN No: 10472 Dt: 11/3/22

Received By: [Signature]

MEHTA & MODI REALTY KOWKUR

13:34

For RAINBOW UPVC DOORS AND WINDOWS



Authorized Signatory