


Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	MHPI SOV		Date:	19-03-2022		
Site:	Silver Oak Villas part-III		Prepared by:	B.Meenakshi		
Report From / To	11-03-2022 to 19-03-2022 (fri to sat)		Approved by:	K Purshotham		
Report Date	19-03-2022					
List of requisitions numbers missing in the report:						
List of requisitions where PO/WO not prepared 3 working days after requisition:						
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO"		
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:						
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s		
185153	07-03-2022	1	Hexagonal pole with arms	Supplier delivery by Thursday		
185157	12-03-2022	1-9	Submersible pump	Supplier delivery by Wednesday		
185158	12-03-2022	1	2 Core copper cable	Supplier delivery by Wednesday		
185159	12-03-2022	1-2	Al service wire	Material Available at supplier delivery by monday		
185160	12-03-2022	1-3	HDPE pipe pending	Supplier delivery by Tuesday		
185161	14-03-2022	1	Tandoor stone	Supplier delivery by Tuesday		
185162	14-03-2022	1-2	4 core al. armour cable	Supplier delivery by Wednesday		
No. of gate passes issued this week:			Nil	From No.	Nil To No. Nil	
Delivery van site visit on: 1			14-03-2022, 16-03-2022, 19-03-2022			
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes		
Items not ordered but received:						
Other corrections & remarks:						
Details of steel & cement stock						
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs
1.	8mm	.395	4.74	647	1800	
2.	10mm	.617	7.404	1179	8,730	
3.	12mm	.89	10.68	184	858	
4.	16mm	1.58	18.96	173	950	
5.	20mm	2.47	29.64	110	1250	
6.	25mm	3.86	46.32	-	-	
7.	32mm	6.32	75.84	-	-	
8.	Binding wire	-		Nil	Nil	Nil
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	319	PPC/PSC last weeks stock 520
Details		Project Manager		Admin Officer/Manager		Admin Audit
Sign						
Date		19-03-2022		19-03-2022		

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. S Suggested remarks - Ready with supplier, Supplier not contacted/, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak welfare association	Date:	19-03-2022				
Site:	Silver Oak Villas	Prepared by:	B.Meenakshi				
Report From / To	11-03-2022 to 19-03-2022 (fri to sat)	Approved by:	K Purshotham				
Report Date	19-03-2022						
List of requisitions numbers missing in the report*:							
List of requisitions where PO/WO not prepared 3 working days after requisition:							
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO*			
191013	02-12-2021	01 to 03	Cue sticks, chalks, stick tips	PO to be issued			
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:							
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s			
No. of gate passes issued this week:			Nil	From No.	Nil	To No.	Nil
Delivery van site visit on: 1			14-03-2022, 16-03-2022, 19-03-2022				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?				Yes / No			
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock	Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign				Meenakshi			
Date		19-03-2022		19-03-2022			



1. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and prakash@modiproperties.com immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and prakash@modiproperties.com immediately. 3. Ensure that inward numbers are written on the report.

Sign		
Date	19-03-2022	19-03-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com. 3. Ensure that inward numbers are written on rajkumarn@modiproperties.com on every Saturday. 4. Admin offices shall not leave the site without completing this report. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & The Requisitions, clearly showing the items not received on a daily basis. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval input. 8. Project manager at site and filed at site. 9. \$Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Silver Oak Villas part-III	Date:	19-03-2022	
Site:	Silver Oak Villas part-III	Prepared by:	B.Meenakshi	
Report From / To	11-03-2022 to 19-03-2022 (fri to sat)	Approved by:	K Purshotham	
Report Date	19-03-2022			
List of requisitions numbers missing in the report*:				
List of requisitions where PO/WO not prepared 3 working days after requisition:				
Req No.	Req Date	Serial no of item in Req	Item Description	Reason for not preparing PO/WO#
183988	05-03-22	1-8	UPVC windows	
183993	07-03-22	1-4	MS gates	
184003	10-03-2022	1	MI cameras	
184008	10-03-2022	1-5	Powder coated grills	
184009	10-03-2022	1-5	Powder coated grills	
184015	15-03-2022	1-11	Crema marfil	
184019	16-03-2022	1-32	PVC material	
184020	16-03-2022	1-36	CPvc material	
184021	16-03-2022	1-5	Eco drain material	
184022	16-03-2022	1-5	Eco drain material	
184023	16-03-2022	1-36	CPvc material	
184024	16-03-2022	1-32	PVC material	
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:				
Req No.	Req Date	Serial no of item in Req.	Item Description	Details of discussion with supplier ^s
183780	11-12-2021	1	Urban wood natural 56 box pending	Material not available
183909	01-02-2022	01	Regal Beige	Material not available
183913	01-02-2022	08	Door pannels and hardware	Stock not available at supplier
183925	24-12-2022	01	Ultr sprinkler HL	Stock not available at supplier
183946	16-02-2022	02	CPVC union 1 1/4"-10 nos pending & hacksaw blade single and double pending	Material available at supplier and will be delivered by Tuesday
183949	19-02-2022	08	Bathroom tiles	Stock not available at supplier
183952	19-02-2022	08	Bathroom tiles	Stock not available at supplier
183953	22-02-2022	1-4	Bathroom tiles ultra sprinkler	Stock not available
183954	24-02-2022	1-7	Country almond tiles	Material available delivery by monday
183956	25-02-2022	1-7	Regal beige tiles	Stock not available
183957	25-02-2022	1-4	Bathroom tiles	Stock not available
183958	25-02-2022	1-4	Bathroom tiles	Stock not available
183962	25-02-2022	1-36	Water tanks pending	Material available delivery by monday
183968	01-03-2022	01-4	Bathroom tiles ultra sprinkler tiles	Stock not available
183969	01-03-2022	1-4	Bathroom tiles ultra sprinkler tiles	Stock not available
183972	01-03-2022	1-11	Jaipur panna tiles pending	Stock not available
183973	01-03-2022	1-4	Bathroom tiles	Stock not available
183975	03-03-2022	1-3	Electrical bends & junction box	Stock available delivery by Tuesday
183976	03-03-2022	1-4	Bathroom tiles	Stock not available
183977	03-03-2022	1-5	Country Rosso tiles	Stock available at supplier delivery by monday
183979	03-03-22	1-4	Bathroom tiles	Stock not available
183980	03-03-22	7	ISL Carara	Stock not available
183981	03-03-22	7	ISL Carara	Stock not available
183982	03-03-22	1-4	Bathroom tiles	Stock not available

183985	04-03-2022	1-11	Electrical conducting internal	Stock available delivery by Tuesday			
183987	05-03-22	1-8	UPVC windows	Supplier delivery by Tuesday			
183994	07-03-2022	1-8	UPVC windows	Supplier delivery by monday			
184000	10-03-2022	1	PVC pipes pending	Stock available delivery by Tuesday			
184002	10-03-22	1-24	Electrical switches	Material available delivery by monday			
184013	12-03-22	1-5	WPC door frames	Delivery by wednesday			
184016	16-03-22	1	Concealed Flush tanks	Material available delivery by monday			
184017	16-03-22	1	Concealed Flush tanks	Material available delivery by monday			
184018	16-03-22	1-2	Rigid pipes and elbows	Material available delivery by monday			
184025	16-03-22	1-10	General items	Material available delivery by monday			
No. of gate passes issued this week:			1 / 5	From No.	6593	To No.	6597
Delivery van site visit on:			14-03-2022,16-03-2022,19-03-2022				
Inward report (MRN/other) & stock report emailed in pdf format to purchase?						Yes	
Items not ordered but received:							
Other corrections & remarks:							
Details of steel & cement stock							
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in Kgs	Previous stock in Kgs	
1.	8mm	.395	4.74	-	-		
2.	10mm	.617	7.404	-	-		
3.	12mm	.89	10.68	-	-		
4.	16mm	1.58	18.96	-	-		
5.	20mm	2.47	29.64	-	-		
6.	25mm	3.86	46.32	-	-		
7.	32mm	6.32	75.84	-	-		
8.	Binding wire	-		Nil	Nil	Nil	
OPC stock	Nil	OPC last weeks stock	Nil	PPC/PSC stock	Nil	PPC/PSC last weeks stock	Nil
Details		Project Manager		Admin Officer/Manager		Admin Audit	
Sign							
Date		19-03-2022		19-03-2022			

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval input. 8. S Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!