

[illegible]

Remarks from site on the 'Requisition by Site Report' of purchase division

Company:	Modi reality pocharam LLP	Date:	12-03-2022
Site:	Nilgiri heights	Prepared by:	S.Sharvani
Report From / To	06-03-2022 to 12-03-22	Approved by:	G.Vijay raj
Report Date	12-03-2022		
List of requisitions numbers missing in the report*:			
List of requisitions where PO/WO not prepared 3 working days after requisition:			
Req No.	Req Date	Serial no of item in Req.	Reason for not preparing PO/WO ⁴
181857	15.02.22	1-4	MI video cameras
181858	15.02.22	2	Base saddle clamps
181869	28.02.22	1	Diesel cans
List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:			
Req No.	Req Date	Serial no of item in Req.	Details of discussion with supplier ⁵
181872	01.03.22	1	Rod cutting blades
181882	10.03.22	1	FRP pipes
No. of gate passes issued this week:-		-	From No. - To No. -
Delivery van site visit on:		08.03.2022 & 10.03.22	
Inward report (MRN/other) & stock report emailed in pdf format to purchase?			Yes
Items not ordered but received:			
Other corrections & remarks:			
Details of steel & cement stock			
Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs
1.	8mm	.395	4.74
2.	10mm	.617	7.404
3.	12mm	.89	10.68
4.	16mm	1.58	18.96
5.	20mm	2.47	29.64
6.	25mm	3.86	46.32
7.	32mm	6.32	75.84
8.	Binding wire		42
OPC stock	90	OPC last weeks stock	100
			PPC/PSC stock
			30
			PPC/PSC last weeks stock
			75
Details	Project Manager		Admin Officer/Manager
Sign			
Date	12-03-2022		12-03-2022

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiva@modiproperties.com and rajikumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!