Remarks from site on the 'Requisition by Site Report' of purchase division

DA PAL

Company:	1	Mehta	& Modi Realty K	owkur I I P	D	ate:		19-0	3-2022				
			nta&Modi Realty Kowkur LLP enwood Heights			Prepared by:			K.Sneha				
O.C.			03-2022 To 19-03-2022			Approved by:			A.Suresh				
			03-2022 10 19-03-2022			Approved by.			Arsuresi				
			issing in the rep	ort*:-	L								
			WO not prepared		avs	after requisi	ition:						
Req No.			Serial no of item in Req.	Item Des				Reason for not preparing PO/WO#					
141214	141214 24-02-2022		1-8	6sq 4 core R	color wire		Requisition sent to MD's Approval.						
141233	01-03-2022		1	Modular l		itchen		Estimate to be prepare.					
141234			1	Modular k		itchen		Estimate to be prepare.					
List of requi	isitions who	ere PO/V	WO is prepared	and items have	e no	t been recei	ved at	site be	yond the	lead	d time:		
Req No.	Req Date		Serial no of item in Req.	Item Descri		iption					sion with supp		
140858			1	lifts			Po no 82674 Sup:Johnson Lifts Private Limited Supplier delivered the material by next week						
141161	01-02	2022	1-5	Country vani		nilla tile		Po no 85202 we will get it SSLLP By Tuesday.					
141161 01-02-2022 141167 01-02-202			1-3	Country vanilla tile Large tile			P	Po no 85292 we will get it from SSLLP By					
								Tuesday.					
141179	08-02-2022		1-8	SS Name:I	quet hall		o no:85373 Sup:Legend Elevation.Under Fabrication.						
141180	08-02-2022		1-8	SS Name:	ga Room	P				Legend Elevation.Under orication.			
141248	08-03	-2022	1	Tan brov	granite	Po	no.86	no.86208 We will it from SSLLP By next week.					
141252	08-03	08-03-2022 1		Concel	anks	Po n	o no.86197 We will get it from SSLLP stores by						
141253 08-03-2022		-2022	1	Recron pa		ckets				Monday. vill get it from SSLLP Stores			
141263 09-03-2022		2022	1-4	Danidan	J:11-	by Monday. Po no:86320 Sup:SSLLP under fabrication.							
141264	09-03-2022		1-4	Powder co									
141269	11-03-		1-2	White le				o no:86321 Sup:SSLLP under fabrication. no:86317 Sup:Praful Sanitary Stock not there					
14120)	11 03	2022		*****			101	10.003	_		ipplier.	ck not there	
No. of gate passes issued this			eek:	02				750- To No.					
Delivery van site visit on:				14 th ,15th,16th,17th,19th Ma									
			tock report ema								Yes		
tems not ord						- Parenas					1 68		
Other correct													
Details of ste													
Sl. No			Wt per mtr	Wt. for 12 m		C414		C. 1					
51. NO	No Tor size		kgs	rod – kgs		Stock at site - no of rods				Previous stock in Kgs			
1.	8mm		.395		74	Nil	-	Nil		Nil			
2.	10mm		.617	.617 7.40				Nil		+	Nil		
3.	12mm		.89 10.0					Nil		+	Nil		
4.	16mm		1.58					Nil		+	Nil		
5.	20mm		2.47	29.64		Nil		Nil		\dashv	Nil		
6.	25mm		3.86		.32 Nil			Nil		\dashv	Nil		
7.	32mm				84			Nil		Nil			
8. Binding wire		rire				Nil		Nil		Nil			
PC stock		(OPC last			PPC/PSC		374					
		-	weeks stock			stock					eks stock	250	
etails			Project Manager			Admin O	fficer/				min Audit	-	
	ign			A.Suresh			K.Sneha						
ign		-				K.Shena			1				
		-	9-03-2022			19-03-202	22						

Notes: 1. * Send a copy of the missing requisitions to Purchase immediately. 2. Send this report to purchase@modiproperties.com, ashaiya@modiproperties.com and rajkumarn@modiproperties.com on every Saturday. 3. Admin offices shall not leave the site without completing this report. 4. Ensure that inward numbers are written on the Requisitions, clearly showing the items not received on a daily basis. 5. Mention PO & MRN no. on DCs / bills. 6. Report to be signed by Admin manager & Project manager at site and filed at site. 7. #Suggested remarks - For technical details from site, For negotiations/quotations, Local purchase, For MDs approval/input, 8. \$ Suggested remarks - Ready with supplier, Supplier not contacted, Supplier not reachable, Material in transit, WO - under fabrication, WO - material for fabrication not received, WO - material received fabrication not started, Delivery van delay, Delay by purchase assistant, Supplier arranging for material, 9. Purchase to send reply to this report within one week. 10. Follow up for WO is the responsibility of engineers at site - purchase to write 'NA' in reply to this report. 11. Admin officers/managers must call all suppliers on a daily basis for follow-up - DO NOT CALL PURCHASE!

9 DAR 2022

Certified by:
Soll of
K. Sneha
Asst. Engineer
MEHTA & MODI REALTY KOWKUR LLP