



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		01		Date - site bills Register		12/06/2020	
Company Name:		MORROWBURE		Site:		GHT	
Name of Contractor		M. CHANDRA KALIA					
Nature of work		EARTH WORK					
Work done		From Date		To Date			
		01/02/20		05/03/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B - Block	3,13,752	1.50	cd	4,70,628		
2.	cellar						
3.	excavation	2,53,552	1.75	cd	4,43,716		
4.							
5.		1,34,032	0.5	cd	67,016		
6.							
7.							
8.							
9.							
10.							
11.	Total:				9,81,360		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 12/06/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Measurement Sheet

Company Name: MMR Kowkur llp
 Project: GHT
 Description: B Block Cellar excavation measurement details
 Prepared By: A Suresh
 Date: 12 June 2020
 Name of the Contractor: M . Chandrakala

A	B	C	D	E=AxBxCxD	F	G=Sum of E					
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks	
1.00	B Block Cellar	Excavation	97.00	126.00	10.00	1.00	1,22,220.00	Cft			
	Flat no 13 & club house							Cft			
	Flat no 8 to 11	Excavation	94.00	73.00	10.00	1.00	68,620.00	Cft			
			123.00	87.00	10.00	1.00	1,07,010.00	Cft			
	Ramp area		83.00	23.00	8.33	1.00	15,901.97	Cft			
	Flat no 06							Cft		3,13,751.97	
1.00	B Block Cellar	Excavation	97.00	126.00	8.00	1.00	97,776.00	Cft			
	Flat no 13 & club house							Cft			
	Flat no 8 to 11	Excavation	94.00	73.00	8.00	1.00	54,896.00	Cft			
			123.00	87.00	8.00	1.00	85,608.00	Cft			
	Ramp area		83.00	23.00	8.00	1.00	15,272.00	Cft			
	Flat no 06							Cft		2,53,552.00	
2	Additional area										
			97.00	126.00	18.00	1.00	2,19,996.00	Cft			
			94.00	73.00	18.00	1.00	1,23,516.00	Cft			
			123.00	87.00	18.00	1.00	1,92,618.00	Cft			
			25% of total area					1,34,032	Cft		1,34,032

(Signature)

APPROVED BY
 12 JUN 2020
 A. SURESH
 PROJECT MANAGER

Estimate Sheet											
Company Name:		MMR Kowkur Realty LLP									
Project:		GHT									
work description:		B Block Cellar excavation measurement details									
Prepared By :		A Suresh									
Contractor Name :		M . Chadrakala									
Date:		12 June 2020									
S No.		Item Description		A		C		D=AxC		E=Sum of D	
		Quantity		Units		Rate		Amount		Item Head Total	
1		B Block cellar excavation		3,13,752		Cft		2		4,70,628	
		Up to 10' depth		Subtotal A						4,70,628	
2		up to 8' depth		2,53,552		Cft		2		4,43,716	
				Subtotal B						4,43,716	
3		Additional area for water with mud lifting									
				1,34,032		Cft		1		67,016	
				Subtotal C						67,016	
										9,81,360	

(Signature)

APPROVED BY
12 JUN 2020
A. SURESH
PROJECT MANAGER

Bill For Labor charges

M Chandra kala
H .no 3-13-105/45
Bank colony
Mallapur ,RR Districit,Telengana500076

Date: 12-06-2020


In favor of: MMR -Kowkur ralty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Earthwork
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B -Bleck cellar excvation work done flat no 8 to 13 & club house area Total Amount is Rs :981,360/- Work Done from date01-02-2020 to date 05-03-2020	Rs.3,92,544/-

Amount in words: Three lacks Ninty Two thousand Five hundredForty Four Only/-

Sign: T Suresh



Bill For Hire equipment charges

M Chandra kala
H .no 3-13-105/45
Bank colony
Mallapur ,RR Districit,Telengana500076

Date: 12-06-2020

In favor of: MMR -Kowkur ralty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Earthwork
Towards: Allowance for hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B -Blck cellar excvation work done flat no 8 to 13 & club house area Total Amount is Rs :981,360/- Work Done from date01-02-2020 to date 05-03-2020	Rs.3,92,544/-

Amount in words: Three lacks Ninty Two thousand Five hundredForty Four Only/-



Sign: T Suresh

APPROVED BY
12 JUN 2020
A. SURESH
PROJECT MANAGER

Bill For Consumable charges

M Chandra kala
H .no 3-13-105/45
Bank colony
Mallapur ,RR Districit,Telengana500076

Date: 12-06-2020

In favor of: MMR -Kowkur ralty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Earthwork
Towards: Allowance for Cosumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B -Blck cellar excvation work done flat no 8 to 13 & club house area Total Amount is Rs :981,360/- Work Done from date01-02-2020 to date 05-03-2020	Rs 1,96 272/-

Amount in words: One lacks Ninty Six thousand Two hundred Seventy Two Four Only/-

Sign: T. Suresh



Sub.: Guideline rates for Earth Works/Excavation for footings.

The guideline rates issued in Cir. No. 820 are for manual work done by labourers.

Where excavation/back filling is done using machines like JCB for entire blocks, sumps, septic tank, etc., the following rate shall apply.

SI No	Description	Rate
1	Excavation using JCB or similar machine with earth removed by tractors or tippers Continuous work upto 1,000 cft. Continuous work upto 10,000 cft. Continuous work beyond 10,000 cft.	Rs. 2.25 per cft. R. 2/- per cft. Rs. 1.50/- per cft. Rate is for upto depth of 10 ft and lead of less than 500 mtrs. Add Rs. 0.25/- per cft extra for depth beyond 10 ft. Add another Rs.0.50 per cft extra where soil is full of water and forms a slurry. Add Rs. 0.10/- per cft per km (calculate round trip distance beyond 500 mtrs)
2	Soil shifting within the site	It is preferred that soil shifting is done as per guideline rates for hire charges given in Cir. No. 820 instead of per cft basis
3	Optional Rates: Soil shifting only by tractor within the site. Do not pay extra cost for soil shifting for work under item no. 1	Rs. 1.50 per cft.
4	Soil shifting by tractor outside the site (beyond 500 mtrs).	Rs. 1.50 per cft. Add Rs. 0.10/- per cft per km (calculate round trip distance beyond 500 mtrs)
5	Soil shifting outside the site – morrum or dismantled – sale by contractor to third parties. This includes excavation charges when soil is being shifted by excavation.	Rs. 0.50/- per cft for morrum Rs. 1.00/- per cft for other earth/dismantle
6	Soil shifting outside the site – to another site of Modi Properties.	Pay 50% from each site
7	Back filling done by using soil transported by tractors or tipper, where labour is used only for leveling.	Rs. 0.75 for leveling upto 25 ft. Rs. 1.00 for leveling upto 50 ft. Rs. 1.25 for leveling upto 75 ft.

These rates shall be applicable for all sites from 06.09.2019.

Managing Director.