OCCUPANCY CERTIFICATE

(PARTIAL)

Appl.received dt.22-07-2023

Ref:	Building Permit / Proceedings No	IIC/0225/2021	Date	27	04	2021
	Building Commend	Date	28	04	2021	
	Building Completic	Date	22	07	2023	
	FILE No.	IIC/0225/2021				

The Owners/Builder/Developer /Licensed Architect/Engineer / Structural Engineer have given the Building Completion Notice that the building has been completed as per the specifications of Sanctioned Plans and it is declared that the building conforms in all respects to the requirements of the building regulations contained under the statutory provisions in the respective Municipal Act and Building Bye Laws/Rules issuedbytheGovt.Thisistocertifythatthebuildinghasbeeninspectedandisdeclaredfitforoccupation.

(Use CAPITAL LETTERS only)

A	NAN	E OF THE OWNER	DEVELOPER	M/s	s. DR.N	.R.K Bio-Tec	h PVT L	TD				
В	LOC	LOCATION OF THE PROPOSED SITE			TECH PA	RK PH-II						
1	Plot	Plot No.										
2	San	ctioned Layout No.										
3	Sun	Survey No. Village			230 to 243 TURKAPALLY							
4		mises / Door No.										
5	Road/ Street				INDUSTRIAL AREA LOCAL AUTHORITY							
6	Ward No. Block No.				TURKAPALLY							
7	Locality				IALA – GENOME VALLEY							
8	Circle Division							SHAMIRPET				
9	City	/ Town	wn District			HYDERABAD M			EDCHAL-MALKAJIGIRI			
C	DETAILS OF THE COMPLETED BUILDING											
1	Building Permit / Proceedings No. Date 27 04 2						2021					
	а	Due date for compl	lding				Date	27	04	2027		
2	b Date on which completion notice submitt							Date	22	07	2023	
-	c Whether it is completed within the stipula				ated time			Yes No				
<u> </u>	d If No, the Fine collected (Rs) As per Documer			oumonto.	nts As per submitted Plan Road			Widening Area Net Area				
3	Site Area (m²)		9174		9174.67		Toad Widening Area			9174.67		
-	No. of Floors		9174	Cellar		Stilt		Ground		Upper floors		
4	a As per Sanctioned Plan		Plan	-		ONE		-		THREE		
	b	b As per Completed Building Plan		-		ONE		-		THREE		
(a)	Floo	Floor Area (m²) LAB BUILDING		INDUS	INDUSTRIAL I		INDUSTRIAL INI		INDUSTRIAL		INDUSTRIAL	
	As pe	As per Sanctioned Plan						-		10,904.85		
	As per Completed Building Plan			_				-		10,904.85		
	Park	ing Area (m²)										
7	а	As per Sanctioned Plan As per Completed Building Plan		_		2810.51		-		-		
	b			-		2810.51		-		-		
	Setb	Setbacks(m)			ont	Rear		Side I		Side II		
	(LAE	LAB BUILDING)		7.0	7.01 6.1			6.00		6.00		
	d Fine Paid (Rs)											
9	Height (m)			Α	As per Sanctioned Plan			As per Completed Building Plan				
	(LAB BUILDING)				14.70			14.70				
Maria Company												

To

M/s. DR.N.R.K Bio-Tech PVT LTD.

Plot no:11, sy.no:230 to 243, BIOTECH PARK -PH I,
TURKAPALLY (V), SHAMIRPET (M), MEDCHAL-MALKAJIGIRI (Dist) 1ALA, Turkapally, Kolthur, Lalgadi Ma akpet.

EXECUTIVE OFFIGER cer Executive Executive Executive Bull (District Language Manager Manager Language Manager