

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

C. No. :

5571

20240521038

Date: 03/6/2024

To,

M/S. Sree

Hyderabad pally road. 20240422040

Vehicle No. :

TS092, 0994

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

016250

MRN-20240605030

INWARD

016250

016250

Markandeya

Inward No: 5467

Dr: 03/6/24

MRN No:

Dr:

Received By:

Sign

Receiver's Signature

For R6 Infra

Asary

Authorised Signatory

CRESCENTIA LABS PVT LTD

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:		northern block cols casting					
Project:		GV ONE			Flat / Villa no:							
Supplier:		R6 Infra(M30)			Slab no:		-					
Requisition nos:		20240422037			A. Estimated quantity		70m3					
PO nos.:		20240422040			B. Requisition		70m3					
Sign of Security		Sign of Admin	Sign of Project Manager	Sign of	C. Actual quantity poured	15m3 used on(16-05-24),21m3 used on(17-05-24),16m3						
					D. Difference (C-A)	18m3						
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of ready mix concrete pouring	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03-06-2024	8:25	8:36	9:12	8m3	5571	19,200	18,820	380			
2	03-06-2024	10:55	11:06	11:34	8m3	5572	19,200	19,280	-80			
3												
Total					16m3		38400	38100	300			
Balanced quantity to be delivered later												
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.