



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 14/06/24

D.C. No. :

To,

5709

GV ONE

PO NO. - 26240528034

M/s.

Vehicle No. : TS09VE 0996

Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	HRN-20240615001 WARD No: 5603 DATE: 14/6/24 Received By:  CRESCENTIALABS PVT LTD	4m ³	4m ³	DUMP

Receiver's Signature

Authorised Signatory

For R6 Infra

Company/ firm:		Crescentia Labs Pvt. Ltd.		Block No:		central lobby slab&south block staircase head room						
Project:		GV ONE		Plot / Villa no:								
Supplier:		R6 Infra(M25)		Slab no:								
Requisition nos:		20240528028		A. Estimated quantity:		100m3						
PO nos.:		20240528034		B. Requisition quantity:		100m3						
Sign of Security Admin		Sign of Project Manager		C. Actual quantity poured		4.5m3 used on (30-05-24), 6m3 used on (31-05-24), 4m3 used on (03-06-24), 3.3m3 used on (04-06-24), 8m3 used on (05-06-24), 11m3 used on (06-06-24), 8m3 used on (07-06-24), 6m3 used on (08-06-24), 8m3 used on (10-06-24), 12m3						
Details of RMC pour		D. Difference (C-A)		10.5m3 exceed								
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no. / @2400 kgs/m3	Specified wt (kgs)	Measured weight in kgs	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12-06-2024	9:03	9:10	9:52	8m3	5655	19,200	19,530	-330			
2	12-06-2024	9:15	9:20	9:58	4m3	5709	9600	9800	-200			
3												
					Total		28800	29330	-530			
Remarks		no to be closed										

Note: 1. Report to be sent on a daily basis to 2. purchase@r6infra.com and 3. central@r6infra.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.