



RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	30Cu Mtrs
Flat / Villa no.:	-	Block No.:	2727	B. Requisition quantity:	30 Cu Mtrs
Column no:	03	PO Nos.	69171	C. Actual quantity poured:	24 Cu mtrs
Requisition nos.:	163099	Supplier:	KNR Infra Projects	D. Difference (C-A):	6 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	17.08.2020	Date	17.08.2020	Date	17.08.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	25.07.20	16:25	6cumtrs	670	14400 Kgs	14380Kgs	-	1581	81728
2.	31.07.20	16:25	6cumtrs	825	14400 Kgs	14700Kgs	-	1597	81731
3.	01.08.20	10:46	6cumtrs	842	14400 Kgs	14710Kgs	-	1610	81734
4.	10.08.20	11:12	6cumtrs	962	14400 Kgs	15110Kgs	-	1617	81980
5.									
6.									
7.									
8.									
Total:			22cu mtrs						
Remarks:									


Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

KNR INFRA PROJECTS

Sy No, 125/1, Cheeryal village, Keesara(Mandal)
Medchal-Malkajgiri(District), Hyderabad-500083.
Ph: 9666663429,7799880815
Email: kurinfraprojects@gmail.com

**DELIVERY CHALLAN**

Customer Name:	GENONE VALLEY	D.C No:	962	Date:	06 August 2020
Delivery Location:	THURKAPALLY	Vehicle No:	TS08UE9051	Mode:	DUMP
S.No:	Description of Goods	Quantity with this load	Units	Cumulative. Qty	Remarks
1	M-30	6.0	CUM	6.0	
Other Documents Enclosed:			For Office Use Only		
1)			Driver Name:	BALAVANTH REDDY	
2)			Signature:		
Note: No alterations will be accepted without supplier and customer Signatures along with reasons.			INWARD		
Received above material in good condition			Inward No:	1617 06/08/20	
			MRN No:	81980 Dt: 11:12	
			Received By:	Sign: [Signature]	
Customer Signature			For KNR INFRA PROJECTS		
			[Signature] Authorised Signatory		





SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE



SERIAL No: 1829

CHARGES Rs.

GROSS 25850

TARE 10740

NETT 15110

VEHICLE No. :

TS08UE9051

Kgs.

DATE : 06-08-20

TIME:

11:09

Kgs.

DATE : 06-08-20

TIME:

16:55

Kgs.



MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

RMC pour report

Details of RMC pour

Company/ firm:	GVRC	Project:	Innopolis	A. Estimated quantity:	20 Cu Mtrs
Flat / Villa no.:	-	Block No.:		B. Requisition quantity:	20 Cu Mtrs
Footings:	Compound wall	PO Nos.	69482	C. Actual quantity poured:	22 Cu mtrs
Requisition nos.:	163116	Supplier:	KNR Infra Projects	D. Difference (C-A):	-2 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	17.08.2020	Date	17.08.2020	Date	17.08.2020

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	10.08.20	11:25	6 cu mtrs	~ 1082	14400 Kgs	14360 Kgs	-	1622	81981
2.	12.08.20	13:56	6 cu mtrs	1117	14400 Kgs	13460 kgs	940 kgs	1629	82056
3.	12.08.20	13:57	6cu mtrs	1118	14400 Kgs	14420 Kgs	-	1630	82057
4.	12.08.20	18:15	4 cu mtrs	1120	9600 Kgs	10180 Kgs	-	1631	82058
5.									
6.									
7.									
8.									
Total:			22cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాండా

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No: 1860
CHARGES Rs.

VEHICLE No.: KL11AK 0356

GROSS 25980

Kgs.

DATE: 10-08-20

TIME: 11:42

TARE 11620

Kgs.

DATE: 10-08-20

TIME: 13:56

NETT 14360

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

KNR INFRA PROJECTS

Sy No. 125/1, Cheeryal village, Keesara(Mandal)
Maddur-Malkajgiri(District), Hyderabad-500083.
Ph: 9666653429, 7799680815
Email knrinfraprojects@gmail.com



DELIVERY CHALLAN

Customer Name:	GENOME VALLEY REA	D.C No:	1082	Date:	10 August 2020
Delivery Location:	THURKAPALLY	Vehicle No:	KL11AK0356	Mode:	PUMP
S.No:	Description of Goods	Quantity with this load	Units	Cumulative. Qty	Remarks
1	M-25	6.0	CUM	6.0	
Other Documents Enclosed:					
1) For Office Use Only					
Driver Name: BALAKRISHNA					
Signature:					
For KNR INFRA PROJECTS					
Authorised Signatory					

Customer Signature	INWARD	Inward No: 1622	Dt: 10/08/20
		MRN No: 51981	Dt: 11:50
Note: No alterations will be accepted in the above details.			
Customer Signatures along with condition Sign:			
Received above material in good condition			
Security			
G.V. RESEARCH CENTERS PVT. LTD.			



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాండ్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

CHARGES Rs. 5000

VEHICLE No.:

2

TS08UE9053

GROSS

25740

Kgs.

DATE:

12-08-20

TIME:

13:55

TARE

12280

Kgs.

DATE:

12-08-20

TIME:

20:12

NETT

13460

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

KINRA INFRA PROJECTS

Sy No. 125/1, Cheeryal village, Keesara(Mandal)

Medchal Malkajiri(District), Hyderabad 500083.

Pn. 9666663429, 7799880815

Email: kinrafraprojects@gmail.com

DELIVERY CHALLAN

Customer Name:	GENOME VALLEY	D.C No:	1117	Date:	12 August 2020
Delivery Location:	TURKAPALLY	Vehicle No:	TS08UE9053	Mode:	PLANT
S.No:	Description of Goods	Quantity with this load	Units	Cumulation Qty	Remarks
1	M-25	6.0	CUM	6.0	

Other Documents Enclosed:

1)

2)

INWARD

Inward No: 1629 Dt: 12/08/20

MRN No: 80056 Dt: 13:59

Received By: Security Sign: [Signature]

Received above material in good condition

G.V. RESEARCH CENTERS PVT. LTD.

Customer Signature

For KINRA INFRA PROJECTS

Authorized Signatory

KNR INFRA PROJECTS

Sy.No. 125/1, Cheeryal village, Keesara(Mandal)
Medchal-Malkajgiri(District), Hyderabad-500083.
Ph. 966663429,7799880815

Email: knrinfraprojects@gmail.com

DELIVERY CHALLAN

Customer Name:	GENOME VALLEY	D.C No:	1118	Date:	12 August 2023
Delivery Location:	TURKAPALLY	Vehicle No:	T508UE9052	Material:	TURF
S.No:	Description of Goods	Quantity with this load	Unit	Current Price / Qty	Remarks
2	M-25	6.0	CUM	120	

Other Documents Enclosed:

1)
2)

Note: No alterations will be accepted without supplier and customer Signatures along with reasons.

Received above material in good condition

Customer Signature



INFRAPROJECTS
82057-MRNBND

OPERATOR'S SIGNATURE

Our responsibility ceases once the vehicle leaves the platform.

VEHICLE No. :	1	MATERIAL:	
SERIAL No.:	088875	GROSS	26710
CHARGES RS		TARE	12290
		NETT	4420
TIME:	13:52	DATE :	12-08-20
TIME:	16:29	DATE :	12-08-20
T508UE9052		Kgs.	26710
		Kgs.	12290
		Kgs.	4420

24
HOURS
SERVICE

SREE VANI WEIGH BRIDGE



శ్రీ వాణి భర్తూ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంఠం

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL NO. 1884	VEHICLE No. : TS08UE9052
CHARGES Rs. 22430	12-08-20 18:10
GROSS 12250 Kgs.	DATE : 12-08-20 TIME: 20:09
TARE 10180 Kgs.	DATE : MATERIAL :
NETT Kgs.	

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.

KNR INFRA PROJECTS

Sy No, 125/1, Cheeryal village, Keesara(Mandal)
Medchal-Malkajgiri(District), Hyderabad-500083.
Ph: 9666663429, 7799880815
Email: knrinfraprojects@gmail.com



DELIVERY CHALLAN

Customer Name:	GENOME VALLEY	D.C No:	120	Date:	12 August 2020
Delivery Location:	TURKAPALLY	Vehicle No:	TS08UE9052	Mode:	PUMP
S.No:	Description of Goods	Quantity with this load	Units	Cumulative. Qty	Remarks
3	M-25	4.0	CUM	16.0	

Other Documents Enclosed:

1)	For Office Use Only
2)	Driver Name: VIKRAM

Note: No alterations will be accepted without supplier and customer Signatures along with reasons.

Received above material in good condition

Inward No: 1631	Dr: 12/08/20
MRN No: 82058	Dr: 18.15
Received By: Security	Sign: [Signature]
G.V. RESEARCH CENTERS PVT. LTD.	

For KNR INFRA PROJECTS

Customer Signature

Authorised Signatory