

QC - Concrete Cube Testing Report.																
Company:		GVDC														
Project:		Genopolis														
Report for Month:		Mar - April (20 - 21).														
Prepared By:		QC Team														
Date:		06-05-2021														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
20119	28-01-2021	RMC	M35	Kurunakar		191	COL	1	5-2-21	8	23.5	555.0	24.7			
											23.5	525.0	23.3	23.7		
											23.5	520.0	23.1			
20119	28-01-2021	RMC	M35	Kurunakar		191	COL	1	25-2-21	28	35.0	795.0	35.3			
											35.0	790.0	35.1	35.3		
											35.0	795.0	35.3			
20120	25-02-2021	RMC	M35	Kurunakar		191	COL	1	5-3-21	8	23.5	560.0	24.9			
											23.5	530.0	23.6	23.9		
											23.5	525.0	23.3			
20120	25-02-2021	RMC	M35	Kurunakar		191	COL	1	25-3-21	28	35.0	800.0	35.6			
											35.0	805.0	35.8	35.5		
											35.0	790.0	35.1			
20121	26-02-2021	RMC	M25	Kurunakar		solvent	footings		5-3-21	7	17.5	415.0	18.4			
											17.5	410.0	18.2	18.3		
											17.5	410.0	18.2			
20121	26-02-2021	RMC	M25	Kurunakar		solvent	footings		25-3-21	27	25.0	595.0	26.4			
											25.0	590.0	26.2	26.3		
											25.0	590.0	26.2			
20122	27-02-2021	RMC	M35	Kurunakar		191	COL	1	7-3-21	8	23.5	565.0	25.1			
											23.5	535.0	23.8	24.2		
											23.5	535.0	23.8			
20122	27-02-2021	RMC	M35	Kurunakar		191	COL	1	27-3-21	28	35.0	810.0	36.0			
											35.0	810.0	36.0	35.9		
											35.0	800.0	35.6			
20123	05-03-2021	RMC	M35	Kurunakar		191	COL	1	13-3-21	8	23.5	555.0	24.7			
											23.5	535.0	23.8	24.1		
											23.5	535.0	23.8			
20123	05-03-2021	RMC	M35	Kurunakar		191	COL	1	3-4-21	29	35.0	805.0	35.8			
											35.0	805.0	35.8	35.6		
											35.0	790.0	35.1			
20124	06-03-2021	RMC	M35	Anand		119	Tie beams		13-3-21	7	23.5	535.0	23.8			
											23.5	515.0	22.9	23.6		
											23.5	545.0	24.2			

20124	06-03-2021	RMC	M35	Anand		119	Tie beams	3-4-21	28	35.0 35.0 35.0	810.0 810.0 795.0	36.0 36.0 35.3	35.8		
20125	09-03-2021	RMC	M35	Anand		119	COL	17-3-21	8	23.5 23.5 23.5	540.0 520.0 550.0	24.0 23.1 24.4	23.9		
20125	09-03-2021	RMC	M35	Anand		119	COL	7-4-21	29	35.0 35.0 35.0	815.0 815.0 810.0	36.2 36.2 36.0	36.1		
20126	10-03-2021	RMC	M35	Anand		119	COL	17-3-21	7	23.5 23.5 23.5	545.0 525.0 560.0	24.2 23.3 24.9	24.1		
20126	10-03-2021	RMC	M35	Anand		119	COL	7-4-21	28	35.0 35.0 35.0	820.0 820.0 815.0	36.4 36.4 36.2	36.4		
20127	22-03-2021	RMC	M35	Kurunakar		solvent	pedastal	31-3-21	9	23.5 23.5 23.5	515.0 510.0 525.0	22.9 22.7 23.3	23.0		
20127	22-03-2021	RMC	M35	Kurunakar		solvent	pedastal	21-4-21	30	35.0 35.0 35.0	785.0 780.0 815.0	34.9 34.7 36.2	35.3		