

| Company Name    |         | Modiproperties Pvt Ltd   |                   |                                                    |                                                                        |                           |                       |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------|------------------------------------------------------------------------|---------------------------|-----------------------|
| Project         |         | GULMOHAR RESIDENCY       |                   |                                                    |                                                                        |                           |                       |
| Prepared By     |         | Ramprasad M              |                   |                                                    |                                                                        |                           |                       |
| Last updated on |         | 07.05.2022               |                   |                                                    |                                                                        |                           |                       |
| Block No        |         | Block - A                |                   |                                                    |                                                                        |                           |                       |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks               |
| 1               | A - 101 | NA                       | 24-07-20          | 23-09-20                                           | 02-11-20                                                               | 17-11-20                  | Model flat            |
| 2               | A - 102 | 27-12-19                 | 24-07-20          | 26-12-20                                           | 03-05-21                                                               | 20-10-21                  | wood work progressing |
| 3               | A - 103 | 27-12-19                 | 11-07-20          | 14-12-20                                           | 01-06-21                                                               | 20-10-21                  |                       |
| 4               | A - 104 | 27-12-19                 | 11-07-20          | 19-12-20                                           | 03-05-21                                                               | 20-10-21                  |                       |
| 5               | A - 105 | 17-12-19                 | 11-07-20          | 14-12-20                                           | 03-05-21                                                               | 01-11-21                  | starting wood work    |
| 6               | A - 106 | 27-12-19                 | 11-07-20          | 19-12-20                                           | 07-06-21                                                               | 01-11-21                  |                       |
| 7               | A - 107 | 06-01-20                 | 11-07-20          | 14-12-20                                           | 07-06-21                                                               | 01-11-21                  |                       |
| 8               | A - 108 | 18-01-20                 | 24-07-20          | 19-12-20                                           | 01-06-21                                                               | 20-10-21                  |                       |
| 9               | A - 109 | N/A                      | 24-07-20          | 22-09-20                                           | 02-11-20                                                               | 17-11-20                  |                       |
| 10              | A - 201 | N/A                      | 20-10-20          | 31-01-21                                           |                                                                        |                           | unsold                |
| 11              | A - 202 |                          | 20-10-20          | 06-03-21                                           |                                                                        |                           | unsold                |
| 12              | A - 203 |                          | 10-10-20          | 06-03-21                                           | 11-1-2022                                                              | 25-02-22                  | Model flat            |
| 13              | A - 204 |                          | 10-10-20          | 31-01-21                                           |                                                                        |                           | unsold                |
| 14              | A - 205 |                          | 10-10-20          | 28-12-20                                           | 03-05-21                                                               | 01-11-21                  | wood work progressing |
| 15              | A - 206 |                          | 10-10-20          | 14-01-21                                           |                                                                        |                           | unsold                |
| 16              | A - 207 |                          | 10-10-20          | 06-03-21                                           | 11-1-2022                                                              | 25-02-22                  | Model flat            |
| 17              | A - 208 |                          | 20-10-20          | 06-03-21                                           |                                                                        |                           | unsold                |
| 18              | A - 209 | N/A                      | 20-10-20          | 06-03-21                                           | 14-06-21                                                               | 14-02-22                  |                       |
| 19              | A - 301 | N/A                      | 05-12-20          | 27-03-21                                           | 25-08-21                                                               | 01-11-21                  |                       |
| 20              | A - 302 |                          | 05-12-20          | 27-03-21                                           | 03-05-21                                                               | 06-11-21                  | wood work progressing |
| 21              | A - 303 |                          | 24-11-20          | 11-03-21                                           | 31-08-21                                                               | 09-01-22                  |                       |
| 22              | A - 304 |                          | 24-11-20          | 11-03-21                                           | 14-06-21                                                               | 06-11-21                  |                       |
| 23              | A - 305 |                          | 24-11-20          | 15-03-21                                           | 19-07-21                                                               | 01-11-21                  |                       |
| 24              | A - 306 |                          | 24-11-20          | 06-03-21                                           | 15-09-21                                                               | 25-02-22                  |                       |
| 25              | A - 307 |                          | 24-11-20          | 11-03-21                                           | 14-06-21                                                               | 10-01-22                  |                       |
| 26              | A - 308 |                          | 05-12-20          | 11-03-21                                           | 03-05-21                                                               | 10-01-22                  |                       |
| 27              | A - 309 | N/A                      | 05-12-20          | 27-03-21                                           | 06-10-21                                                               | 14-02-22                  | wood work progressing |
| 28              | A - 401 | N/A                      | 31-12-20          | 03-05-21                                           | 25-08-21                                                               | 14-02-22                  |                       |
| 29              | A - 402 |                          | 31-12-20          | 26-04-21                                           | 17-08-21                                                               | 25-02-22                  | wood work progressing |
| 30              | A - 403 |                          | 31-12-20          | 26-04-21                                           | 28-06-21                                                               | 10-01-22                  |                       |
| 31              | A - 404 |                          | 31-12-20          | 26-04-21                                           | 21-09-21                                                               | 09-01-22                  | wood work progressing |
| 32              | A - 405 |                          | 31-12-20          | 26-04-21                                           | 15-09-21                                                               | 14-02-22                  |                       |
| 33              | A - 406 |                          | 31-12-20          | 10-05-21                                           | 31-08-21                                                               | 25-02-22                  | wood work progressing |
| 34              | A - 407 |                          | 31-12-20          | 26-04-21                                           | 21-09-21                                                               | 10-01-22                  |                       |
| 35              | A - 408 |                          | 31-12-20          | 26-04-21                                           | 25-08-21                                                               | 14-02-22                  |                       |
| 36              | A - 409 | N/A                      | 31-12-20          | 03-05-21                                           | 25-08-21                                                               | 25-02-22                  |                       |
| 37              | A - 501 | N/A                      | 21-02-21          | 23-06-21                                           | 20-10-21                                                               | 12-01-22                  | wood work progressing |
| 38              | A - 502 |                          | 21-02-21          | 08-06-21                                           | 11-11-21                                                               | 12-01-22                  |                       |
| 39              | A - 503 |                          | 21-02-21          | 08-06-21                                           | 28-11-21                                                               | 14-02-22                  | wood work progressing |
| 40              | A - 504 |                          | 21-02-21          | 23-06-21                                           | 20-10-21                                                               | 05.02.22                  |                       |
| 41              | A - 505 |                          | 21-02-21          | 23-06-21                                           | 01-11-21                                                               | 14-02-22                  |                       |
| 42              | A - 506 |                          | 21-02-21          | 23-06-21                                           | 28-11-21                                                               | 25-02-22                  |                       |
| 43              | A - 507 |                          | 21-02-21          | 08-06-21                                           | 01-11-21                                                               | 25-02-22                  |                       |
| 44              | A - 508 |                          | 21-02-21          | 28-06-21                                           | 28-11-21                                                               | 25-02-22                  |                       |
| 45              | A - 509 | N/A                      | 21-02-21          | 28-06-21                                           | 16-12-21                                                               | 25-02-22                  |                       |

APPROVED BY  
07 MAY 2022  
RAMPRASAD (GMR)

| Company Name    |         | Modiproperties.Pvt Ltd   |                   |                                                                |                                                                                       |                                 |                         |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------------------|---------------------------------------------------------------------------------------|---------------------------------|-------------------------|
| Project         |         | GULMOHAR RESDIENCY       |                   |                                                                |                                                                                       |                                 |                         |
| Prepared By     |         | Ramprasad                |                   |                                                                |                                                                                       |                                 |                         |
| Last updated on |         | 07.05.2022               |                   |                                                                |                                                                                       |                                 |                         |
| Block No        |         | Block -B                 |                   |                                                                |                                                                                       |                                 |                         |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I<br>BW & internal<br>plastering<br>completion<br>date | Stage II<br>Completion<br>date (Flooring,<br>Bathroom<br>Tiles, 1st Coat<br>Painting) | Stage III<br>completion<br>date | Remarks                 |
| 1               | B- 101  | N \ A                    | 18-03-2020        | 19-12-20                                                       | 15-09-21                                                                              |                                 | Balcony railing balance |
| 2               | B- 102  | N \ A                    | 08-03-2020        | 26-12-20                                                       | 15-09-21                                                                              |                                 | Balcony railing balance |
| 3               | B- 103  | N \ A                    | 08-03-2020        | 19-12-20                                                       | 15-09-21                                                                              |                                 | Balcony railing balance |
| 4               | B- 104  | N \ A                    | 08-03-2020        | 20-08-20                                                       | 02-11-20                                                                              | 17-11-20                        | Model flat              |
| 5               | B- 105  | N \ A                    | 08-03-2020        | 20-08-20                                                       | 02-11-20                                                                              | 17-11-20                        | Model flat              |
| 6               | B- 106  | N \ A                    | 08-03-2020        | 15-10-20                                                       |                                                                                       |                                 | Previously Site office  |
| 7               | B- 107  | N \ A                    | 08-03-2020        | 19-12-20                                                       | 01-11-21                                                                              | 01.04.222                       | upvc window l           |
| 8               | B- 108  | N \ A                    | 18-03-2020        | 19-12-20                                                       | 15-09-21                                                                              |                                 |                         |
| 9               | B- 201  | N \ A                    | 19-09-2020        | 29-12-20                                                       |                                                                                       |                                 | unsold                  |
| 10              | B- 202  | N \ A                    | 19-09-2020        | 15-01-21                                                       |                                                                                       |                                 | unsold                  |
| 11              | B- 203  | N \ A                    | 23-06-2020        | 15-01-21                                                       |                                                                                       |                                 | unsold                  |
| 12              | B- 204  | N \ A                    | 23-06-2020        | 15-01-21                                                       | 15-09-21                                                                              | 28-02-22                        |                         |
| 13              | B- 205  | N \ A                    | 23-06-2020        | 15-01-21                                                       | 15-09-21                                                                              | 28-02-22                        |                         |
| 14              | B- 206  | N \ A                    | 23-06-2020        | 29-12-20                                                       |                                                                                       |                                 | unsold                  |
| 15              | B- 207  | N \ A                    | 19-09-2020        | 19-12-20                                                       |                                                                                       |                                 | unsold                  |
| 16              | B- 208  | N \ A                    | 19-09-2020        | 19-12-20                                                       |                                                                                       |                                 | unsold                  |
| 17              | B- 301  | N \ A                    | 20-10-2020        | 02-03-21                                                       | 28.03.22                                                                              | 02.04.2022                      |                         |
| 18              | B- 302  | N \ A                    | 20-10-2020        | 02-03-21                                                       | 1-Dec-22                                                                              | 28-02-22                        |                         |
| 19              | B- 303  | N \ A                    | 28-09-2020        | 02-03-21                                                       | 06-11-21                                                                              | 25-03-22                        |                         |
| 20              | B- 304  | N \ A                    | 28-09-2020        | 02-03-21                                                       | 15-09-21                                                                              | 01.04.2022                      |                         |
| 21              | B- 305  | N \ A                    | 28-09-2020        | 24-03-21                                                       | 15-09-21                                                                              | 28-02-22                        |                         |
| 22              | B- 306  | N \ A                    | 28-09-2020        | 31-01-21                                                       |                                                                                       |                                 | Recently sold           |
| 23              | B- 307  | N \ A                    | 20-10-2020        | 02-03-21                                                       | 24-12-21                                                                              | 02.04.2022                      |                         |
| 24              | B- 308  | N \ A                    | 20-10-2020        | 31-01-21                                                       | 15-09-21                                                                              | 03.04.2022                      |                         |
| 25              | B- 401  | N \ A                    | 13-11-2020        | 12-03-21                                                       | 04-01-22                                                                              | 18.04.2022                      |                         |
| 26              | B- 402  | N \ A                    | 13-11-2020        | 27-03-21                                                       | 15-09-21                                                                              | 25-03-22                        |                         |
| 27              | B- 403  | N \ A                    | 24-10-2020        | 27-03-21                                                       | 13-01-22                                                                              | 05.04.2022                      |                         |
| 28              | B- 404  | N \ A                    | 24-10-2020        | 02-03-21                                                       | 01-11-21                                                                              | 25-03-22                        |                         |
| 29              | B- 405  | N \ A                    | 24-10-2020        | 02-03-21                                                       | 15-09-21                                                                              | 25-03-22                        |                         |
| 30              | B- 406  | N \ A                    | 24-10-2020        | 24-03-21                                                       | 13-01-22                                                                              | 10.04.2022                      |                         |
| 31              | B- 407  | N \ A                    | 13-11-2020        | 12-03-21                                                       | 13-01-22                                                                              | 10.04.2022                      |                         |
| 32              | B- 408  | N \ A                    | 13-11-2020        | 02-03-21                                                       | 15-09-21                                                                              | 10.04.2022                      |                         |
| 33              | B- 501  | N \ A                    | 12-Dec-20         | 26-04-21                                                       | 25-02-22                                                                              | 18.04.2022                      |                         |
| 34              | B- 502  | N \ A                    | 12-Dec-20         | 30-04-21                                                       | 04-01-22                                                                              | 25-03-22                        |                         |
| 35              | B- 503  | N \ A                    | 20-11-2020        | 30-04-21                                                       | 25-02-22                                                                              | 25-03-22                        |                         |
| 36              | B- 504  | N \ A                    | 20-11-2020        | 26-04-21                                                       | 24-12-21                                                                              | 25-03-22                        |                         |
| 37              | B- 505  | N \ A                    | 20-11-2020        | 28-06-21                                                       | 24-12-21                                                                              | 19.04.2022                      |                         |
| 38              | B- 506  | N \ A                    | 20-11-2020        | 28-06-21                                                       | 25-02-22                                                                              | 19.04.2022                      |                         |
| 39              | B- 507  | N \ A                    | 12-Dec-20         | 30-04-21                                                       | 13-01-22                                                                              | 15.04.2022                      |                         |
| 40              | B- 508  | N \ A                    | 12-Dec-20         | 26-04-21                                                       | 24-12-21                                                                              | 01.04.2022                      |                         |
| 41              | B- 601  | N \ A                    | 29-06-21          | 01-11-21                                                       | 25-02-22                                                                              |                                 | tiles work              |
| 42              | B- 602  | N \ A                    | 29-06-21          | 20-10-21                                                       |                                                                                       |                                 | New Customer            |
| 43              | B- 603  | N \ A                    | 26-05-21          | 20-10-21                                                       | 01.04.2022                                                                            | 18.04.2022                      |                         |
| 44              | B- 604  | N \ A                    | 26-05-21          | 20-10-21                                                       | 25-02-22                                                                              |                                 | ready for qc            |
| 45              | B- 605  | N \ A                    | 26-05-21          | 20-10-21                                                       | 25-02-22                                                                              |                                 | ready for qc            |
| 46              | B- 606  | N \ A                    | 26-05-21          | 20-10-21                                                       |                                                                                       |                                 | unsold                  |
| 47              | B- 607  | N \ A                    | 29-06-21          | 20-10-21                                                       |                                                                                       |                                 | unsold                  |
| 48              | B- 608  | N \ A                    | 29-06-21          | 20-10-21                                                       | 25-02-22                                                                              |                                 | grills/balcony glass    |

**APPROVED BY**  
**07 MAY 2022**  
**M. RAM PRASAD. (G.M.R.)**  
 Project Manager



| Company Name    |         | Modiproperties.Pvt Ltd   |                   |                                                    |                                                                        |                           |                                   |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------|------------------------------------------------------------------------|---------------------------|-----------------------------------|
| Project         |         | GULMOHAR RESIDIENCY      |                   |                                                    |                                                                        |                           |                                   |
| Prepared By     |         |                          |                   |                                                    |                                                                        |                           |                                   |
| Last updated on |         | 07.05.2022               |                   |                                                    |                                                                        |                           |                                   |
| Block No        |         | Block - C                |                   |                                                    |                                                                        |                           |                                   |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks                           |
| 1               | C - 101 | 12-03-21                 | 13-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 2               | C - 102 | 12-03-21                 | 13-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 3               | C - 103 | 12-03-21                 | 08-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 4               | C - 104 | 12-03-21                 | 08-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 5               | C - 105 | 12-03-21                 | 08-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 6               | C - 106 | 12-03-21                 | 13-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 7               | C - 107 | 12-03-21                 | 13-09-21          | 30-11-21                                           |                                                                        |                           |                                   |
| 8               | C - 201 | 12-03-21                 | 20-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 9               | C - 202 | 12-03-21                 | 20-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 10              | C - 203 | 12-03-21                 | 10-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 11              | C - 204 | 12-03-21                 | 10-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 12              | C - 205 | 12-03-21                 | 20-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 13              | C - 206 | 12-03-21                 | 20-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 14              | C - 207 | 12-03-21                 | 20-10-21          | 04-01-22                                           |                                                                        |                           |                                   |
| 15              | C - 301 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 16              | C - 302 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 17              | C - 303 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 18              | C - 304 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 19              | C - 305 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 20              | C - 306 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 21              | C - 307 | 12-03-21                 | 26-11-21          | 26-02-22                                           |                                                                        |                           |                                   |
| 22              | C - 401 | 12-03-21                 | 22-01-07          | 14-03-22                                           |                                                                        |                           |                                   |
| 23              | C - 402 | 12-03-21                 | 22-01-07          | 14-03-22                                           |                                                                        |                           |                                   |
| 24              | C - 403 | 12-03-21                 | 21-12-21          | 14-03-22                                           |                                                                        |                           |                                   |
| 25              | C - 404 | 12-03-21                 | 21-12-21          | 14-03-22                                           |                                                                        |                           |                                   |
| 26              | C - 405 | 12-03-21                 | 21-12-21          | 14-03-22                                           |                                                                        |                           |                                   |
| 27              | C - 406 | 12-03-21                 | 22-01-07          | 14-03-22                                           |                                                                        |                           |                                   |
| 28              | C - 407 | 12-03-21                 | 22-01-07          | 14-03-22                                           |                                                                        |                           |                                   |
| 29              | C - 501 | 12-03-21                 | 10-02-22          | 28-04-22                                           |                                                                        |                           |                                   |
| 30              | C - 502 | 12-03-21                 | 10-02-22          | 28-04-22                                           |                                                                        |                           |                                   |
| 31              | C - 503 | 12-03-21                 | 10-02-22          | 14-03-22                                           |                                                                        |                           |                                   |
| 32              | C - 504 | 12-03-21                 | 10-02-22          | 14-03-22                                           |                                                                        |                           |                                   |
| 33              | C - 505 | 12-03-21                 | 10-02-22          | 28-04-22                                           |                                                                        |                           | <del>plastering in progress</del> |
| 34              | C - 506 | 12-03-21                 | 10-02-22          | 28-04-22                                           |                                                                        |                           | <del>plastering in progress</del> |
| 35              | C - 507 | 12-03-21                 | 10-02-22          | 16-04-22                                           |                                                                        |                           | <del>plastering in progress</del> |
| 36              | C - 601 | 12-03-21                 |                   |                                                    |                                                                        |                           | slab centring progress            |
| 37              | C - 602 | 12-03-21                 | 15-04-22          |                                                    |                                                                        |                           |                                   |
| 38              | C - 603 | 12-03-21                 | 03-03-22          |                                                    |                                                                        |                           | Brick Work in progress            |
| 39              | C - 604 | 12-03-21                 | 03-03-22          |                                                    |                                                                        |                           | Brick Work in progress            |
| 40              | C - 605 | 12-03-21                 | 03-03-22          |                                                    |                                                                        |                           | Brick Work in progress            |
| 41              | C - 606 | 12-03-21                 | 15-04-22          |                                                    |                                                                        |                           |                                   |
| 42              | C - 607 | 12-03-21                 |                   |                                                    |                                                                        |                           | slab centring progress            |

APPROVED BY  
  
07 MAY 2022  
M. RAM PRASAD. (G.M.R.)  
Project Manager

| Company Name    |         | Modiproperties.Pvt Ltd   |                   |                                                    |                                                                        |                           |                         |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------|------------------------------------------------------------------------|---------------------------|-------------------------|
| Project         |         | GULMOHAR RESDIENCY       |                   |                                                    |                                                                        |                           |                         |
| Prepared By     |         | 07.05.2022               |                   |                                                    |                                                                        |                           |                         |
| Last updated on |         | Block - D                |                   |                                                    |                                                                        |                           |                         |
| Block No        |         |                          |                   |                                                    |                                                                        |                           |                         |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks                 |
| 1               | D - 101 | 08-06-21                 | 28-07-21          |                                                    |                                                                        |                           | plumbing/elect progress |
| 2               | D - 102 | 08-06-21                 | 28-07-21          | 14-02-22                                           |                                                                        |                           |                         |
| 3               | D - 103 | 12-03-21                 | 25-07-21          | 04-01-22                                           |                                                                        |                           |                         |
| 4               | D - 104 | 12-03-21                 | 25-07-21          | 04-01-22                                           |                                                                        |                           |                         |
| 5               | D - 105 | 12-03-21                 | 25-07-21          | 04-01-22                                           |                                                                        |                           |                         |
| 6               | D - 106 | 12-03-21                 | 25-07-21          | 04-01-22                                           |                                                                        |                           |                         |
| 7               | D - 107 | 08-06-21                 | 28-07-21          | 14-02-22                                           |                                                                        |                           |                         |
| 8               | D - 108 | 08-06-21                 | 28-07-21          | 14-02-22                                           |                                                                        |                           |                         |
| 9               | D - 201 | 08-06-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 10              | D - 202 | 08-06-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 11              | D - 203 | 12-03-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 12              | D - 204 | 12-03-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 13              | D - 205 | 12-03-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 14              | D - 206 | 12-03-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 15              | D - 207 | 08-06-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 16              | D - 208 | 08-06-21                 | 18-08-21          | 14-02-22                                           |                                                                        |                           |                         |
| 17              | D - 301 | 08-06-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 18              | D - 302 | 08-06-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 19              | D - 303 | 12-03-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 20              | D - 304 | 12-03-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 21              | D - 305 | 12-03-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 22              | D - 306 | 12-03-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 23              | D - 307 | 08-06-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 24              | D - 308 | 08-06-21                 | 08-09-21          | 14-03-22                                           |                                                                        |                           |                         |
| 25              | D - 401 | 08-06-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 26              | D - 402 | 08-06-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 27              | D - 403 | 12-03-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 28              | D - 404 | 12-03-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 29              | D - 405 | 12-03-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 30              | D - 406 | 12-03-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 31              | D - 407 | 08-06-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 32              | D - 408 | 08-06-21                 | 27-09-21          |                                                    |                                                                        |                           | Plastering in progress  |
| 33              | D - 501 | 08-06-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 34              | D - 502 | 08-06-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 35              | D - 503 | 12-03-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 36              | D - 504 | 12-03-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 37              | D - 505 | 12-03-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 38              | D - 506 | 12-03-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 39              | D - 507 | 08-06-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 40              | D - 508 | 08-06-21                 | 20-10-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 41              | D - 601 | 08-06-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 42              | D - 602 | 08-06-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 43              | D - 603 | 12-03-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 44              | D - 604 | 12-03-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 45              | D - 605 | 12-03-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 46              | D - 606 | 12-03-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 47              | D - 607 | 08-06-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |
| 48              | D - 608 | 08-06-21                 | 14-11-21          |                                                    |                                                                        |                           | brickwork in progress   |

APPROVED BY  
07 MAY 2022  
M. RAM PRASAD. (G.M.R.)  
Project Manager

| Company Name    |         | Modiproperties.Pvt Ltd   |                   |                                                    |                                                                        |                           |                   |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------|------------------------------------------------------------------------|---------------------------|-------------------|
| Project         |         | GULMOHAR RESDIENCY       |                   |                                                    |                                                                        |                           |                   |
| Prepared By     |         | 07.05.2022               |                   |                                                    |                                                                        |                           |                   |
| Last updated on |         | Block - F                |                   |                                                    |                                                                        |                           |                   |
| Block No        |         |                          |                   |                                                    |                                                                        |                           |                   |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks           |
| 1               | F - 101 | 14-11-20                 | 12-12-20          | 30-04-21                                           | 11-01-22                                                               |                           | Stage 3 progress  |
| 2               | F - 102 | 14-01-21                 | 08-02-21          | 16-08-21                                           | 22-03-22                                                               |                           | Stage 3 progress  |
| 3               | F - 103 | 31-05-21                 | 01-08-21          | 04-01-22                                           |                                                                        |                           | stage II progress |
| 4               | F - 104 | 26-05-21                 | 01-08-21          | 04-01-22                                           |                                                                        |                           | stage II progress |
| 5               | F - 105 | 14-01-21                 | 08-02-21          | 03-08-21                                           |                                                                        |                           | unsold            |
| 6               | F - 106 | 14-11-20                 | 12-12-20          | 30-04-21                                           | 11-01-22                                                               |                           | Stage 3 progress  |
| 7               | F - 201 | 14-11-20                 | 30-12-20          | 08-06-21                                           |                                                                        |                           | mortigage flat    |
| 8               | F - 202 | 14-01-21                 | 19-03-21          | 05-10-21                                           |                                                                        |                           | mortigage flat    |
| 9               | F - 203 | 31-05-21                 | 03-09-21          | 14-02-22                                           |                                                                        |                           | mortigage flat    |
| 10              | F - 204 | 26-05-21                 | 03-09-21          | 14-02-22                                           |                                                                        |                           | mortigage flat    |
| 11              | F - 205 | 14-01-21                 | 19-03-21          | 08-09-21                                           |                                                                        |                           | mortigage flat    |
| 12              | F - 206 | 14-11-20                 | 30-12-20          | 08-06-21                                           |                                                                        |                           | mortigage flat    |
| 13              | F - 301 | 14-11-20                 | 10-02-21          | 14-06-21                                           | 14-03-22                                                               |                           | switches fixing   |
| 14              | F - 302 | 14-01-21                 | 23-06-21          | 28-11-21                                           |                                                                        |                           | granite work      |
| 15              | F - 303 | 31-05-21                 | 16-09-21          | 28-02-22                                           |                                                                        |                           | putty work        |
| 16              | F - 304 | 26-05-21                 | 16-09-21          | 14-03-22                                           |                                                                        |                           | putty work        |
| 17              | F - 305 | 14-01-21                 | 23-06-21          | 28-11-21                                           |                                                                        |                           | putty work        |
| 18              | F - 306 | 14-11-20                 | 10-02-21          | 14-06-21                                           | 14-03-22                                                               |                           | switches fixing   |
| 19              | F - 401 | 14-11-20                 | 06-03-21          | 25-08-21                                           | 14-03-22                                                               |                           | door shutters     |
| 20              | F - 402 | 14-01-21                 | 30-08-21          | 25-03-22                                           |                                                                        |                           | putty work        |
| 21              | F - 403 | 31-05-21                 | 26-10-21          | 14-02-22                                           |                                                                        |                           | putty work        |
| 22              | F - 404 | 26-05-21                 | 26-10-21          | 14-02-22                                           |                                                                        |                           | putty work        |
| 23              | F - 405 | 14-01-21                 | 30-08-21          | 28-02-22                                           |                                                                        |                           | putty work        |
| 24              | F - 406 | 14-11-20                 | 06-03-21          | 25-08-21                                           | 14-03-22                                                               |                           | door shutters     |
| 25              | F - 501 | 14-11-20                 | 19-03-21          | 14-02-22                                           |                                                                        |                           | putty work        |
| 26              | F - 502 | 14-01-21                 | 16-09-21          | 25-03-22                                           |                                                                        |                           | putty work        |
| 27              | F - 503 | 31-05-21                 | 02-11-21          | 25-03-22                                           |                                                                        |                           | putty work        |
| 28              | F - 504 | 26-05-21                 | 02-11-21          | 25-03-22                                           |                                                                        |                           | putty work        |
| 29              | F - 505 | 14-01-21                 | 16-09-21          | 25-03-22                                           |                                                                        |                           | putty work        |
| 30              | F - 506 | 14-11-20                 | 19-03-21          | 14-02-22                                           |                                                                        |                           | putty work        |
| 31              | F - 601 | 14-11-20                 | 07-08-21          | 28-04-22                                           |                                                                        |                           | putty work        |
| 32              | F - 602 | 14-01-21                 | 20-10-21          | 28-04-22                                           |                                                                        |                           | putty work        |
| 33              | F - 603 | 31-05-21                 | 28-11-21          | 28-04-22                                           |                                                                        |                           | putty work        |
| 34              | F - 604 | 26-05-21                 | 28-11-21          | 28-04-22                                           |                                                                        |                           | putty work        |
| 35              | F - 605 | 14-01-21                 | 20-10-21          | 28-04-22                                           |                                                                        |                           | putty work        |
| 36              | F - 606 | 14-11-20                 | 07-08-21          | 28-04-22                                           |                                                                        |                           | putty work        |

APPROVED BY  
07 MAY 2022  
M. RAM PRASAD. (G.M.R.)  
Project Manager



| Company Name    |         | Modiproperties.Pvt Ltd   |                   |                                                    |                                                                        |                           |                            |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------|------------------------------------------------------------------------|---------------------------|----------------------------|
| Project         |         | JOHAR RESIDIENCY         |                   |                                                    |                                                                        |                           |                            |
| Prepared By     |         |                          |                   |                                                    |                                                                        |                           |                            |
| Last updated on |         | 07.05.2022               |                   |                                                    |                                                                        |                           |                            |
| Block No        |         | Block - G                |                   |                                                    |                                                                        |                           |                            |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks                    |
| 1               | G - 101 | 06-03-21                 | 25-08-21          | 14-03-22                                           |                                                                        |                           |                            |
| 2               | G - 102 | 27-03-21                 | 30-08-21          | 28-02-22                                           |                                                                        |                           |                            |
| 3               | G - 103 | 14-06-21                 | 30-08-21          | 28-02-22                                           |                                                                        |                           |                            |
| 4               | G - 104 | 14-06-21                 | 30-08-21          | 14-03-22                                           |                                                                        |                           |                            |
| 5               | G - 105 | 27-03-21                 | 30-08-21          | 28-02-22                                           |                                                                        |                           |                            |
| 6               | G - 106 | 06-03-21                 | 25-08-21          | 14-03-22                                           |                                                                        |                           |                            |
| 7               | G - 107 | 06-03-21                 | 25-08-21          |                                                    |                                                                        |                           |                            |
| 8               | G - 201 | 06-03-21                 | 19-10-21          | 27-04-22                                           |                                                                        |                           | 2nd plastering in progress |
| 9               | G - 202 | 27-03-21                 | 19-10-21          |                                                    |                                                                        |                           | plastering in progress     |
| 10              | G - 203 | 14-06-21                 | 19-10-21          | 27-04-22                                           |                                                                        |                           |                            |
| 11              | G - 204 | 14-06-21                 | 19-10-21          | 27-04-22                                           |                                                                        |                           |                            |
| 12              | G - 205 | 27-03-21                 | 19-10-21          |                                                    |                                                                        |                           | plastering in progress     |
| 13              | G - 206 | 06-03-21                 | 19-10-21          |                                                    |                                                                        |                           | plastering in progress     |
| 14              | G - 207 | 06-03-21                 | 19-10-21          |                                                    |                                                                        |                           | plastering in progress     |
| 15              | G - 301 | 06-03-21                 | 26-10-21          | 25-03-22                                           |                                                                        |                           |                            |
| 16              | G - 302 | 27-03-21                 | 26-10-21          | 14-03-22                                           |                                                                        |                           |                            |
| 17              | G - 303 | 14-06-21                 | 26-10-21          | 14-03-22                                           |                                                                        |                           |                            |
| 18              | G - 304 | 14-06-21                 | 26-10-21          | 25-03-22                                           |                                                                        |                           |                            |
| 19              | G - 305 | 27-03-21                 | 26-10-21          | 14-03-22                                           |                                                                        |                           |                            |
| 20              | G - 306 | 06-03-21                 | 26-10-21          | 25-03-22                                           |                                                                        |                           |                            |
| 21              | G - 307 | 06-03-21                 | 26-10-21          | 25-03-22                                           |                                                                        |                           |                            |
| 22              | G - 401 | 06-03-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 23              | G - 402 | 27-03-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 24              | G - 403 | 14-06-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 25              | G - 404 | 14-06-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 26              | G - 405 | 27-03-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 27              | G - 406 | 06-03-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 28              | G - 407 | 06-03-21                 | 10-11-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 29              | G - 501 | 06-03-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 30              | G - 502 | 27-03-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 31              | G - 503 | 14-06-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 32              | G - 504 | 14-06-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 33              | G - 505 | 27-03-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 34              | G - 506 | 06-03-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 35              | G - 507 | 06-03-21                 | 22-12-21          |                                                    |                                                                        |                           | brickwork in progress      |
| 36              | G - 601 | 06-03-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |
| 37              | G - 602 | 27-03-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |
| 38              | G - 603 | 14-06-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |
| 39              | G - 604 | 14-06-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |
| 40              | G - 605 | 27-03-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |
| 41              | G - 606 | 06-03-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |
| 42              | G - 607 | 06-03-21                 | 14-02-22          |                                                    |                                                                        |                           | brickwork in progress      |

APPROVED BY  
  
07 MAY 2022  
M. RAM PRASAD. (G.M.R.)  
Project Manager

| Company Name    |         | Modiproperties.Pvt Ltd   |                   |                                                    |                                                                        |                           |                              |
|-----------------|---------|--------------------------|-------------------|----------------------------------------------------|------------------------------------------------------------------------|---------------------------|------------------------------|
| Project         |         | GULMOHAR RESDIENCY       |                   |                                                    |                                                                        |                           |                              |
| Prepared By     |         | 07.05.2022               |                   |                                                    |                                                                        |                           |                              |
| Last updated on |         | Block - H                |                   |                                                    |                                                                        |                           |                              |
| Block No        |         |                          |                   |                                                    |                                                                        |                           |                              |
| S.No            | Flat No | Plinth beam casting Date | Slab casting date | Stage - I BW & internal plastering completion date | Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting) | Stage III completion date | Remarks                      |
| 1               | H - 101 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 2               | H - 102 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 3               | H - 103 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 4               | H - 104 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 5               | H - 105 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 6               | H - 106 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 7               | H - 107 | 24-12-21                 |                   |                                                    |                                                                        |                           | Upper basement slab progress |
| 8               | H - 201 |                          |                   |                                                    |                                                                        |                           |                              |
| 9               | H - 202 |                          |                   |                                                    |                                                                        |                           |                              |
| 10              | H - 203 |                          |                   |                                                    |                                                                        |                           |                              |
| 11              | H - 204 |                          |                   |                                                    |                                                                        |                           |                              |
| 12              | H - 205 |                          |                   |                                                    |                                                                        |                           |                              |
| 13              | H - 206 |                          |                   |                                                    |                                                                        |                           |                              |
| 14              | H - 207 |                          |                   |                                                    |                                                                        |                           |                              |
| 15              | H - 301 |                          |                   |                                                    |                                                                        |                           |                              |
| 16              | H - 302 |                          |                   |                                                    |                                                                        |                           |                              |
| 17              | H - 303 |                          |                   |                                                    |                                                                        |                           |                              |
| 18              | H - 304 |                          |                   |                                                    |                                                                        |                           |                              |
| 19              | H - 305 |                          |                   |                                                    |                                                                        |                           |                              |
| 20              | H - 306 |                          |                   |                                                    |                                                                        |                           |                              |
| 21              | H - 307 |                          |                   |                                                    |                                                                        |                           |                              |
| 22              | H - 401 |                          |                   |                                                    |                                                                        |                           |                              |
| 23              | H - 402 |                          |                   |                                                    |                                                                        |                           |                              |
| 24              | H - 403 |                          |                   |                                                    |                                                                        |                           |                              |
| 25              | H - 404 |                          |                   |                                                    |                                                                        |                           |                              |
| 26              | H - 405 |                          |                   |                                                    |                                                                        |                           |                              |
| 27              | H - 406 |                          |                   |                                                    |                                                                        |                           |                              |
| 28              | H - 407 |                          |                   |                                                    |                                                                        |                           |                              |
| 29              | H - 501 |                          |                   |                                                    |                                                                        |                           |                              |
| 30              | H - 502 |                          |                   |                                                    |                                                                        |                           |                              |
| 31              | H - 503 |                          |                   |                                                    |                                                                        |                           |                              |
| 32              | H - 504 |                          |                   |                                                    |                                                                        |                           |                              |
| 33              | H - 505 |                          |                   |                                                    |                                                                        |                           |                              |
| 34              | H - 506 |                          |                   |                                                    |                                                                        |                           |                              |
| 35              | H - 507 |                          |                   |                                                    |                                                                        |                           |                              |
| 36              | H - 601 |                          |                   |                                                    |                                                                        |                           |                              |
| 37              | H - 602 |                          |                   |                                                    |                                                                        |                           |                              |
| 38              | H - 603 |                          |                   |                                                    |                                                                        |                           |                              |
| 39              | H - 604 |                          |                   |                                                    |                                                                        |                           |                              |
| 40              | H - 605 |                          |                   |                                                    |                                                                        |                           |                              |
| 41              | H - 606 |                          |                   |                                                    |                                                                        |                           |                              |
| 42              | H - 607 |                          |                   |                                                    |                                                                        |                           |                              |

APPROVED BY  
  
 07 MAY 2022  
 M. RAM PRASAD. (G.M.R.)  
 Project Manager