

R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

S. No.: **5583**

Date: 04/06/24

M/S. GV ONE pondi - 20240528034

Vehicle No.: T530T A5505 Thurkapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M25	_____	7m ³	7m ³	Dumped

MRN - 20240605029

INWARD

Inward No: 5474 Dt: 04/6/24

MRN No:

Dt:

Received By:

Sign:

Receiver's Signature

For **R6 Infra**

Authorised Signatory

CRESCENTIA LABS PVT LTD

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	central lobby slab&south block staircase head room
Project:	GV ONE	Flat/ Villa no:	
Supplier:	R6 Infra(M25)	Slab no:	-
Requisition nos:	20240528028	A. Estimated quantity:	100m3
PO nos.:	20240528034	B. Requisition quantity:	100m3
Sign of Security	Sign of Admin	C. Actual quantity poured	4.5m3 used on (30-05-24), 6m3 used on(31-05-24), 4m3 used on(03-06-24), 33m3
		D. Difference (C-A)	52.5m3

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	04-06-2024	7:05	7:16	7:54	7m3	5583	16,800	16,660	140			
2	04-06-2024	10:05	10:16	11:03	7m3	5584	16,800	16,980	-180			
3	04-06-2024	15:10	15:21	15:54	7m3	5589	16800	17050	-250			
4	04-06-2024	16:20	16:25	17:03	4m3	5590	9600	9870	-270			
5	04-06-2024	19:10	19:21	19:49	8m3	5592	19200	18510	690			
6												
					Total		79200	79070	130			

Remarks

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-mudil@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.