

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		859		Date - site bills Register		21/02/23	
Company Name:		GVRC		Site:		Innapolis	
Name of Contractor		Vasanthi constructions & Developers.					
Nature of work		Internal Plastering					
Work done		From Date		11-12-22		To Date	
						10-01-23	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	4545-1 st FLOOR	17098.26	26	Sq	444,554.76		
2.	Internal plastering						
3.							
4.			Add 40%.		1,77,824.90		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				6,22,376.66		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mullu</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name	CVRC	Approved by	Madhu.T					
Project	Imnopolis							
Work Description	Plastering							
Name of the Contractor	Vasanthi constructions							
Prepared By	Salman.MID							
Work Date	11.12.2023-10.01.2023							
Bill Date	17.02.2023							
Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of E Item Head Total
14545-1st floor								
South wall	Internal plastering	111.50	1.00	4.25	1.00	473.88	sft	
South, east staircase	Internal plastering	68.00	1.00	15.58	1.00	1059.44	sft	
East wall	Internal plastering	98.41	1.00	4.25	1.00	418.24	sft	
North east staircase wall	Internal plastering	37.00	1.00	16.25	1.00	601.25	sft	
North wall	Internal plastering	68.00	1.00	15.28	1.00	1039.04	sft	
North rc, staircase wall	Internal plastering	47.58	1.00	16.25	1.00	773.18	sft	
West staircase	Internal plastering	68.00	1.00	15.58	1.00	1059.44	sft	
East lobby wall	Internal plastering	74.50	1.00	15.58	1.00	1160.71	sft	
West lobby wall	Internal plastering	53.50	1.00	15.58	1.00	833.53	sft	
West side gents toilets	Internal plastering	50.00	1.00	15.58	2.00	1558.00	sft	
West side ladies toilet	Internal plastering	49.50	1.00	15.58	2.00	1542.42	sft	
East side gents toilets	Internal plastering	52.50	1.00	15.58	2.00	1635.90	sft	
East side ladies toilet	Internal plastering	46.00	1.00	15.28	2.00	1405.76	sft	
Ducts walls	Internal plastering	41.50	1.00	15.28	1.00	634.12	sft	
		52.50	1.00	15.28	1.00	802.20	sft	
		34.50	1.00	15.28	1.00	527.16	sft	
		197.00	1.00	4.25	1.00	837.25	sft	
Lift plastering	Plastering	33.50	1.00	16.25	2.00	1088.75	sft	17450.26
Doors deductions	toilets	1.00	3.00	8.00	6.00	144.00	sft	
	lobbies	1.00	6.00	8.00	2.00	96.00	sft	
	staircase	1.00	3.00	8.00	3.00	72.00	sft	352.00
	Lift	1.00	5.00	8.00	1.00	40.00	sft	17098.26

