



SRI VENKATESWARA WEIGH BRIDGE

Sy.No. 1, Plot No. 8, Yaprail Village, Alwal Mandal
Medchal Dist. Telangana State.



FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No. :

36

VEHICLE No.:

TS08UE 5548

GROSS :

27660

Kg.

DATE:

02/12/2022

TIME:

17:46

TARE :

11870

Kg.

DATE:

02/12/2022

TIME:

18:53

NETT :

15790

Kg.

150/-

Party's Signature

Weightment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MEHTA & MODI REALITY		D.C. No: 1528		Date: 2/Dec/22	
Delivery Site: KOWKUR		Truck No: TS 08 UE 5548		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
10	M20	6.50	Cum	65.00	GOOD
Other Documents Enclosed:					
1) INWARD					
2) Inward No: 3449 Dt: 02/12/22					
Note: No alterations will be accepted without supplier & customer signatures along with reasons.					
Received above material in good condition					
Customer Signature					
for Cemex Infra					
Authorized Signatory					



SRI VENKATESWARA WEIGH BRIDGE

Sy.No. 1, Plot No. 8, Yapral Village, Alwal Mandal
Medchal Dist. Telangana State.



FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No. :

27885

VEHICLE No.:

02/12/2022

18:32

GROSS

12610

Kg.

DATE:

02/12/2022

TIME :

21:06

TARE

15275

Kg.

DATE:

02/12/2022

TIME :

21:06

NETT

:

Kg.

1507-

Party's Signature

Weighment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్‌ను విడిచిన తర్వాత మా బాధ్యత లేదు.

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLANCustomer Name: **MEHTA & MODI REALTY**D.C. No: **1529**Date: **2/Dec/22**Delivery Site: **KOWKUR**Truck No: **TS 08 UE 5532**Mode: **DUMP**S.No: **GRADE**

Qty

Units

Cum. Qty

Remarks

11**M20****6.50****Cum****71.50****GOOD**

Other Documents Enclosed:

For Office use only

1) Driver Name:

YAKAIAH 1

2) Signature:

Signature: YAKAIAH 1

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

No: **13456** Dt: **02/12/22**

Received above material in good condition

MRN No:

Dt:

for Cemex Infra

Received By:

Sign:

MEHTA & MODI REALTY KOWKUR LLP

Customer Signature

Authorised Signatory



SRI VENKATESWARA WEIGH BRIDGE

Sy.No. 1, Plot No. 8, Yaprail Village, Alwal Mandal
Medchal Dist. Telangana State.



FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No.: 39

VEHICLE No.: TS08UE 5534

GROSS 27505 Kg.

DATE: 02/12/2022 TIME: 19:39

TARE 12135 Kg.

DATE: 02/12/2022 TIME: 21:57

NETT 15370 Kg.

150/-

Party's Signature

Weighment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLANCustomer Name: **MEHTA & MODI REALITY**

D.C. No:

1530

Date:

2/Dec/22

Delivery Site: **KOWKUR**

Truck No:

TS 08 UE 5534

Mode: **DUMP**

S.No:

GRADE

Qty

Units

Cum. Qty

Remarks

12

M20

6.50

Cum

78.00

GOOD

Other Documents Enclosed:

For Office use only

1)

Driver Name:

UPENDER REDDY

2)

Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

INWARD

Inward No: 13451 Dt: 02/12/22

M N No:

Dt:

Received By:

Sign:

for Cemex Infra

Customer Signature

Authorised Signatory

MEHTA & MODI REALITY KOWKUR LLP



SRI VENKATESWARA WEIGH BRIDGE

24
HOURS
SERVICE

Sy.No. 1, Plot No. 8, Yaprail Village, Alwal Mandal

Medchal Dist. Telangana State.

FULLY ELECTRONIC & COMPUTERISED 80 TONNE WEIGH BRIDGE

SERIAL No. : 40

VEHICLE No.: TS08UE 5547

GROSS : 28590

Kg.

DATE: 02/12/2022

TIME: 19:57

TARE : 12815

Kg.

DATE: 02/12/2022

TIME: 22:27

NETT : 15775

Kg.

150/-

Party's Signature

Weighment Charges

Operator's Signature

* Our responsibility ceases once the vehicle leaves the platform.

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name:		MEHTA & MODI REALITY		D.C. No:	1531	Date:	2/Dec/22
Delivery Site:		KOWKUR		Truck No:	TS 08 UE 5547	Mode:	DUMP
S.No:		GRADE	Qty	Units		Cum. Qty	Remarks
13		M20	6.50	Cum		84.50	GOOD

Other Documents Enclosed:

1)	Driver Name:	YAKAIAH 2
2)	Signature:	

INWARD

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature		for Cemex Infra	
Customer Signature		Authorised Signatory	

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Mehra & Modi Realty Kowkur LLP	Block No.:	A & B
Project:	GHT	Flat / Villa no.:	Road work
Supplier:	CEMEX INFRA	Slab no.:	
Requisition nos.:	142421	A. Estimated quantity:	25 Cubic meter
PO nos.:	20221203001	B. Requisition quantity:	25 Cubic meter
Sign of Security	Sign of Admin	C. Actual quantity poured	26 Cubic meter
	Sign of Project Manger	D. Difference (C-A)	

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	02/12/22	17.20	17.46	18.00	6.5	1528	15600	15790	—			
2.	02/12/22	17.55	18.32	18.45	6.5	1529	15600	15275	325			
3.	02/12/22	19.00	19.39	19.45	6.5	1530	15600	15370	230			
4.	02/12/22	19.15	19.57	20.00	6.5	1531	15600	15775	—			
5.												
6.												
7.												
8.												
9.												
Total:					26 m ³							
Remarks	26 cubic meter RMC Received good quality.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6.6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.