

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV reserch center pvt ltd	Block No.:	4545 ramp retaining wall purpose
Project:	innopolis	Flat / Villa no.:	
Supplier:	R6 INFRA	Slab no.:	
Requisition nos.:	20240113008	A. Estimated quantity:	50M3
PO nos.:	20240113012	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	16.5M3
	<i>[Signature]</i>	D. Difference (C-A)	33.5M3

Details of RMC pour

Sl. No	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of Project pouring	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN/m2	28 days cube test strength in KN/m2
1	14.03.2024	08:38	09:40	10:10	07m3	5558	16800	16810				
2	14.03.2024	14:36	15:30	15:55	07m3	5568	16800	16820				
3	14.03.2024	16:10	17:10	17:25	2.5m3	4799	6000	6100				
4												
Total:					16.5m3		39600	39730				
Remarks		As per purchase order 50M3 but consumed 16.5M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperities.com and report-audit@modiproperities.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weight slips + pour reports + test reports + photographs at site.