

Annexure - B
RMC pour report

Company/ firm:	MRMLLP	Block No.:	For e block slab purpose.
Project:	GMR	Flat / Villa no.:	
Supplier:	KN infra	Slab no.:	
Requisition nos.:	20250826021	A. Estimated quantity:	
PO nos.:	20250826026	B. Requisition quantity:	
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
Viten	Ngawany		D. Difference (C-A)
			05M3

Details of RMC pour

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site