

PMR Jle

Sir,

New Levels given at site for Paramount Avenue (PMR-II).

1. Road Level at Main Gate - 100'
2. Level of Compound Wall CRS - 100' 6".
3. Driveway all around the site - 99' 9".
4. Curb Stone Top around Compound Wall - 100' 6".
5. Stilt Floor Level (FFL) - 100' 3".
6. Basement FFL - 90'.
7. First Floor FFL - 110'.
8. Club House SFL (Ground Floor) - 100' 9".
9. Club House FFL (Ground Floor) - 101'.

Regards,

K. Shirish Kumar