## **Quality Control Check Repot.** Stage: After Finishing Stage III (Villas)

Villa No	Other	Sl. No.					
Company	Project	Phase					
Prepared by	Sign	Date					
Project Manager	Sign	Date					
Previous stage report no.		Report filed and signed by PM	☐ Yes ☐ No				
Checked By MD on	MD Sign	For filling	☐ Yes ☐ No				
Recommendation:  Stop further work. Submit ATR on QC report to QC team. Proceed only after recheck by QC.  Stop further work. Proceed with work after submitting ATR on QC report to QC team.  Proceed with further work only after making corrections pointed out in the QC report. ATR not required.  Proceed with further work. ATR not required.  Inspection should be done after:  Completing stage II works.  Complete works like doors, windows, grills, electrical wiring, switches, french door glass, etc.  In case of modular kitchen provide platform, granite and dado and modular kitchen in this stage.  Provide video door phone in this stage.  Possession for wood work cannot be given until QC check for stage III is completed and all corrections mentioned in the report are made.							
<ol> <li>Stage III check notes:         <ol> <li>Window grills must be fitted at the depth of ¼" from the wall.</li> <li>Switchboards must be fitted to plum.</li> <li>Cover junction boxes with cement covers and not PVC covers. Use pin head type sheet metal screws (not MS).</li> </ol> </li> <li>Miscellaneous check:</li> </ol>							
Modular kitchen to be provided	☐ Yes ☐ No	Modular kitchen provided	Yes No				
Modular kitchen workman ship	Good Avg Poor	Modular kitchen granite & dado workman ship & finishing	Good Avg Poor				
Video door phone/ wifi cam to be	Yes No	Video door phone/ wifi cam	Yes No				
provided		provided					

## **Quality Control Check Repot.** Stage: After Finishing Stage III (Villas)

		Rate the quality of (Good  ✓, Avg.  X, Poor – needs correction  X  X, NA)											
S No	Room	Door, door knob & door stopper fitting	Door, door knob & door stopper cleaning	Window grills & quality	Window grills fitting & finishing	Windows quality	Window fitting & finishing	Balcony railing quality & finishing	French door quality & fitting	CP jali quality and fitting	Edge building	Switch boards fitting & covering with plastic covers	Junction box covers painting
1	Bedroom 1												
2	Bedroom 2												
3	Bedroom 3												
4	Drawing												
5	Dining												
6	Lobby 1												
7	Utility / balcony 1												
8	Utility / balcony 2												
9	Utility / balcony 3												
10	Kitchen												
11	Toilet 1												
12	Toilet 2												
13	Toilet 3												
14	Portico												
15	Other												
Remarks													

## **Quality Control Check Repot.** Stage: After Finishing Stage III (Villas)

Miscellaneous check – after finishing stage III	
Quality and workmanship of gate	Good Avg Poor
Quality and workmanship of railings	Good Avg Poor
Painting of gates & railings	Good Avg Poor
Cleaning, painting of external cladding/texture	Good Avg Poor
Hole packing on external surfaces is in order	Good Avg Poor
Layout of CPVC & PVC is in order	Good Avg Poor
Use of fastners and clips for CPVC & PVC pipes is in order	Good Avg Poor
Painting marks and drops are cleaned from floor, windows, walls, portico, setback	Good Avg Poor
Correct quality of workmanship of lawn to levelling and compaction for lawn 6" below lawn FFL	Good Avg Poor
Remarks:	