

ESTIMATE SHEET:						
	Company Name:	GVRG				
	Project Name:	Imopolis				
	Contractor Name:	V Prasad				
	Work Description:	Civil work at site				
	Prepared By:	B Mallikarjun				
	Date:	18-12-2020				
S No	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Brickwork for septic tank		377.50	SH	10.00	3,775.00
2	RCC slab above septic tank		131.25	SA	28.00	3,675.00
3	Skirting finishing at new conference at 5600S		241.25	SA	10.00	2,412.50
	Total:					9,862.50
	Add 20% for material shifting					1,972.50
	Grand Total:					11,835.00

MEASUREMENT SHEET:

Company Name:	GVRC								
Project Name:	Innopolis								
Contractor Name:	V.Prasad								
Work Description:	Civil work at site								
Prepared By:	B.Mallikarjun								
Date:	18-12-2020								
S.No	Item Head	Item Description	A	B	C	D	E	F	G
			Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Brickwork for septic tank		17.50	1.00	7.50	2.00	262.50	Sft	
			5.00	1.00	7.50	2.00	75.00	Sft	
			5.00	1.00	4.00	2.00	40.00	Sft	
2	RCC slab above septic tank		17.50	7.50	1.00	1.00	131.25	Sft	131.25
3	Skirting finishing at new conference at 5600S		11.00	1.00	1.00	4.00	44.00	Sft	
			27.50	1.00	1.00	2.00	55.00	Sft	
			5.50	1.00	1.00	2.00	11.00	Sft	
			16.00	1.00	1.00	2.00	32.00	Sft	
									241.25

Approved By:

G.Venkatesh