


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		481		Date - site bills Register		28/12/2020	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Yousuf Ali					
Nature of work		False Ceiling					
Work done		From Date		To Date			
		5/12/2020		26/12/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work in A-602, A-603						
2.	A-604, A-605 flats.						
3.	Design Ceiling	801 X 4	39/-	Sft	1,24,956 = 0		
4.	Plain ceiling	445 X 4	34/-	Sft	60,520 = 0		
5.	Total				1,85,476 = 0		
6.	GST 18%				33386 = 0		
7.							
8.							
9.							
10.							
11.	Total:				2,18,862 = 0		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 28/12/2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Yousuf Ali

MEASUREMENT SHEET

MEASUREMENT SHEET		Company Name:	MPPPL	Approved						
Project:		May Flower Patnam								
Work Description:		Designer And Plain ceiling False Ceiling Work at A-602, A-603, A-604, A-605-Luxury Flats								
Name of the Contractor		Yousuf Ali								
Prepared By		K. Narendar Reddy								
Date:		28-12-2020								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	Designer And Plain ceiling False Ceiling Work at A-602, A-603, A-604, A-605-Luxury Flats	Drawing	12.25	11.00	1.00	1.00		135 sft		
		Vertical	132.00	1.00	1.00	1.00		132 Rft		
		Dining								
		Cut out	16.50	10.00	1.00	1.00		165 sft		
		vertical	7.00	1.50	1.00	1.00		11 sft		
		Rafters	177.00	1.00	1.00	1.00		177 Rft		
		passage	129.00	1.00	1.00	1.00		129 Rft		
		cut out	12.00	4.00	1.00	1.00		48 sft		
			3.50	1.25	1.00	1.00		4 sft		
			Total Designer Area							534
			Master Bed Room							162 sft
			Dressing	13.50	12.00	1.00	1.00		45 sft	
				9.00	5.00	1.00	1.00			207
			Children Bed Room							126 sft
	Guest Bed Room							105 sft		
	cut out	10.50	10.00	1.00	1.00		7 sft			
		4.50	1.50	1.00	1.00			112		
	Total Plain Ceiling area							445		
2	Flat No. A-603	Drawing	12.25	11.00	1.00	1.00		135 sft		
		Vertical	132.00	1.00	1.00	1.00		132 Rft		
		Dining	16.50	10.00	1.00	1.00		165 sft		
		Cut out	7.00	1.50	1.00	1.00		11 sft		
		vertical	177.00	1.00	1.00	1.00		177 Rft		
	Rafters	129.00	1.00	1.00	1.00		129 Rft			
	passage	12.00	4.00	1.00	1.00		48 sft			
								267		

		cut out	3.50	1.25	1.00	1.00		4 sft	534
		Total Designer Area							801
		Master Bed Room	13.50	12.00	1.00	1.00		162 sft	
		Dressing	9.00	5.00	1.00	1.00		45 sft	207
		Children Bed Room	12.00	10.50	1.00	1.00		126 sft	126
		Guest Bed Room	10.50	10.00	1.00	1.00		105 sft	
		cut out	4.50	1.50	1.00	1.00		7 sft	112
		Total Plain Ceiling area							445
3	Flat No. A-604	Drawing	12.25	11.00	1.00	1.00		135 sft	
		Vertical	132.00	1.00	1.00	1.00		132 Rft	267
		Dining	16.50	10.00	1.00	1.00		165 sft	
		cut out	7.00	1.50	1.00	1.00		11 sft	
		Vertical	177.00	1.00	1.00	1.00		177 Rft	
		Rafters	129.00	1.00	1.00	1.00		129 Rft	
		passage	12.00	4.00	1.00	1.00		48 sft	
		cut out	3.50	1.25	1.00	1.00		4 sft	534
		Total Designer Area							801
		Master Bed Room	13.50	12.00	1.00	1.00		162 sft	
		Dressing	9.00	5.00	1.00	1.00		45 sft	207
		Children Bed Room	12.00	10.50	1.00	1.00		126 sft	126
		Guest Bed Room	10.50	10.00	1.00	1.00		105 sft	
		cut out	4.50	1.50	1.00	1.00		7 sft	112
		Total Plain Ceiling area							445
4	Flat No. A-605	Drawing	12.25	11.00	1.00	1.00		135 sft	
		Vertical	132.00	1.00	1.00	1.00		132 Rft	267

