


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		605		Date - site bills Register		22/03/2021	
Company Name:		MPL		Site:		May Flower Pk. Bldg.	
Name of Contractor		YOUSUF ABU					
Nature of work		False ceiling work					
Work done		From Date		15/2/2021		To Date	
						20/2/2021	
Sl. No.	Villa/Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False ceiling work						
	A-807, A-808, B-801						
2.	Design ceiling	1075 X 3	39/-	Sft	41,925 = R		
3.	Plain ceiling	436 X 3	34/-	Sft	14,820 = R		
4.							
5.	B-801						
6.	Design ceiling	801 X 1	39/-	Sft	31,239 = R		
7.	Plain ceiling	445 X 1	34/-	Sft	15,130 = R		
8.							
9.	Total				2,16,616 = R		
10.	GST 18%				38,991 = R		
11.	Total:				2,55,607 = R		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		74 882		PO/WO date:		20/2/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 22/3/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: YOUSUF ABU

ESTIMATE SHEET									
Company Name:		MPPPL						Approved	
Project:		May Flower Patnam							
Work Description:		Designer And Plain ceiling False Ceiling Work at A-807, A-808, B-805, B-801							
Name of the Contractor		Yousuf Ali							
Prepared By		K. Narendra Reddy							
Date:		01-03-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
Designer And Plain ceiling False Ceiling Work at A-807, A-808, B-805, B-801									
1	Designer false ceiling	Designer Gypsum ceiling flat no A-807	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82			
		Total					66964		
2	Designer false ceiling	Designer Gypsum ceiling flat no A-808	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82			
		Total					66964		
3	Designer false ceiling	Designer Gypsum ceiling flat no B-805	1,075.00	sft	39.00	41,925.00			
		Plain false ceiling	436.00	sft	34.00	14,824.00	56749		
		GST				10,214.82			
		Total					66964		
4	Designer false ceiling	Designer Gypsum ceiling flat no A-405	801.00	sft	39.00	31,239.00			
		Plain false ceiling	445.00	sft	34.00	15,130.00	46369		
		GST				8,346.42			
		Total					54715		
		Total					255607		
		Total							
Amount in words Two Lakhs Fifty Five Thousand Six Hundred and Seven Rupees only									

MEASUREMENT SHEET									
Company Name:		MPLL		Approved					
Project:		May Flower Patinum							
Work Description:		Designer And Plain ceiling False Ceiling Work at A-807, A-808, B-805, B-801							
Name of the Contractor		Yousuf Ali							
Prepared By		K. Narender Reddy							
Date:		01-03-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Designer And Plain ceiling False Ceiling Work at A-807, A-808, B-805, B-801									
1	Flat No. A-807	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Cut out	5.50	2.25	1.00	1.00	12 sft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		286
		Passage	14.50	5.00	1.00	1.00	73 sft		
		vertical	75.00	1.00	1.00	1.00	75 Rft		148
		Living	17.00	11.00	1.00	1.00	187 sft		
		vertical	226.00	1.00	1.00	1.00	226 Rft		
		Rafters	36.00	1.00	1.00	1.00	36 Rft		449
		Dining	9.75	8.25	1.00	1.00	80 sft		
		Cut out	4.00	1.50	1.00	1.00	6 sft		
		vertical	82.00	1.00	1.00	1.00	82 Rft		
		Rafters	24.00	1.00	1.00	1.00	24 Rft		192
		Total Design Area							1075
		Master Bed Room	12.25	11.50	1.00	1.00	141 sft		
		Dressing	5.50	5.00	1.00	1.00	28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	132 sft		
		Puja	4.75	4.00	1.00	1.00	19 sft		
		Total Plane Ceiling Area							436
2	Flat No. A-808	Drawing	14.25	10.75	1.00	1.00	153 sft		
		Cut out	5.50	2.25	1.00	1.00	12 sft		
		Vertical	120.00	1.00	1.00	1.00	120 Rft		

	Passage vertical	14.50	5.00	1.00	1.00	1.00		73 sft	286
	Passage vertical	75.00	1.00	1.00	1.00	1.00		75 Rft	
	Living vertical	17.00	11.00	1.00	1.00	1.00		187 sft	148
	Living vertical	226.00	1.00	1.00	1.00	1.00		226 Rft	
	Rafters	36.00	1.00	1.00	1.00	1.00		36 Rft	449
	Dining	9.75	8.25	1.00	1.00	1.00		80 sft	
	Cut out	4.00	1.50	1.00	1.00	1.00		6 sft	
	vertical	82.00	1.00	1.00	1.00	1.00		82 Rft	
	Rafters	24.00	1.00	1.00	1.00	1.00		24 Rft	192
	Total Design Area								1075
	Master Bed Room	12.25	11.50	1.00	1.00	1.00		141 sft	
	Dressing	5.50	5.00	1.00	1.00	1.00		28 sft	
	Children Bed Room	12.00	9.75	1.00	1.00	1.00		117 sft	
	Guest Bed Room	12.00	11.00	1.00	1.00	1.00		132 sft	
	Puja	4.75	4.00	1.00	1.00	1.00		19 sft	
	Total Plane Ceiling Area								436
3	Flat No. B-805								
	Drawing	14.25	10.75	1.00	1.00	1.00		153 sft	
	Cut out	5.50	2.25	1.00	1.00	1.00		12 sft	
	Vertical	120.00	1.00	1.00	1.00	1.00		120 Rft	286
	Passage vertical	14.50	5.00	1.00	1.00	1.00		73 sft	
	Passage vertical	75.00	1.00	1.00	1.00	1.00		75 Rft	148
	Living vertical	17.00	11.00	1.00	1.00	1.00		187 sft	
	Living vertical	226.00	1.00	1.00	1.00	1.00		226 Rft	
	Rafters	36.00	1.00	1.00	1.00	1.00		36 Rft	449
	Dining	9.75	8.25	1.00	1.00	1.00		80 sft	
	Cut out	4.00	1.50	1.00	1.00	1.00		6 sft	
	vertical	82.00	1.00	1.00	1.00	1.00		82 Rft	
	Rafters	24.00	1.00	1.00	1.00	1.00		24 Rft	192
	Total Design Area								1075

		Master Bed Room	12.25	11.50	1.00	1.00	1.00		141 sft		
		Dressing	5.50	5.00	1.00	1.00	1.00		28 sft		
		Children Bed Room	12.00	9.75	1.00	1.00	1.00		117 sft		
		Guest Bed Room	12.00	11.00	1.00	1.00	1.00		132 sft		
		Puja	4.75	4.00	1.00	1.00	1.00		19 sft		
		Total Plane Ceiling Area									436
4	Flat No. B-801	Drawing	12.25	11.00	1.00	1.00	1.00		135 sft		
		Vertical	132.00	1.00	1.00	1.00	1.00		132 Rft		267
		Dining	16.50	10.00	1.00	1.00	1.00		165 sft		
		Cut out	7.00	1.50	1.00	1.00	1.00		11 sft		
		Vertical	177.00	1.00	1.00	1.00	1.00		177 Rft		
		Rafters	129.00	1.00	1.00	1.00	1.00		129 Rft		
		passage	12.00	4.00	1.00	1.00	1.00		48 sft		
		cut out	3.50	1.25	1.00	1.00	1.00		4 sft		534
		Total Designer Area									801
		Master Bed Room	13.50	12.00	1.00	1.00	1.00		162 sft		
		Dressing	9.00	5.00	1.00	1.00	1.00		45 sft		207
		Children Bed Room	12.00	10.50	1.00	1.00	1.00		126 sft		126
		Guest Bed Room	10.50	10.00	1.00	1.00	1.00		105 sft		
		cut out	4.50	1.50	1.00	1.00	1.00		7 sft		112
		Total Plain Ceiling area									445