


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		616		Date - site bills Register		26/03/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Bassapa					
Nature of work		Painting work					
Work done		From Date		To Date			
		12/3/2021		22/3/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	① B&C - Blocks						
2.	Basement - 2						
3.	(Part - 2) slabs,						
4.	Beams & columns						
5.	prime painting.	46054.00	1.5	Sft	69081.00/-		
6.							
7.			GST 18%		12434.00/-		
8.							
9.							
10.							
11.	Total:				81515.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 26/3/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

CONTRACTOR'S SIGNATURE: B. Bassapa

ESTIMATE SHEET										
Company Name:		MPL			Prepared by:			R.Ashok		
Project:		May Flower Platinum								
Work Description:		Basement-2 Primar Painting work.								
Contractor Name:		B.Bassappa								
Date:		25.03.2021								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total			
1		Slab	24211.00	Sft	1.50	36316.50				
2		Column's	9400.00	Sft	1.50	14100.00				
3		Beams	12443.00	Sft	1.50	18664.50				
						<b>Total</b>	<b>69081.00</b>			
						<b>GST 18%</b>	<b>12434.58</b>			
						<b>Total Amount</b>	<b>81515.58</b>			
Amount in words :- Eighty One Thousand Five Hundred and Fifteen Only										

Measurment sheet		MPL	Prepared by:	R.Ashok							
Company Name:		May Flower Platinum									
Project:		Basement-2 Primar Painting work.									
Work Description:		B. Bassapa									
Contractor Name:		25.03.2021									
Date:											
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head		
1	B& C blocks column's -1	Column's									
	Bgnd 22	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 23	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft			
	Bgnd 24	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft			
	Bgnd 25	C1 12"X15"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 26	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 27	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 28	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 22	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft			
	Bgnd 22	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft			
	Bgnd 23	C4 12"X30"	7.00	1.00	9.00	3.0	189.00	Sft			
	Bgnd 23	C4 12"X30"	7.00	1.00	9.00	1.0	58.50	Sft			
	Bgnd 27	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft			
	Bgnd 28	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 22	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 23	C7 15"X30"	7.50	1.00	9.00	1.0	67.50	Sft			
	Bgnd 24	C6 12"X36"	8.00	1.00	9.00	1.0	72.00	Sft			
		C1 12"X24"	6.00	1.00	9.00	2.0	108.00	Sft			
		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft			
	Bgnd 25	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft			
	Bgnd 26	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft			
	Bgnd 28	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 28	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft			
	Bgnd 21	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 22	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft			
	Bgnd 25	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			
	Bgnd 26,27	C1 12"X24"	6.00	1.00	9.00	2.0	108.00	Sft			
	Bgnd 28	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft			

	Ggrnd15.16	C1 12"X24"	6.00	1.00	9.00	2.0		108.00	Sft
		CB2 12"X15"	4.50	1.00	9.00	2.0		81.00	Sft
	Ggrnd17	CB2 12"X15"	4.50	1.00	9.00	1.0		40.50	Sft
		C7 15"X30"	7.50	1.00	9.00	1.0		67.50	Sft
	Ggrnd19	C7 15"X30"	7.50	1.00	9.00	1.0		67.50	Sft
	Ggrnd20	C1 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Ggrnd21	C1 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Ggrnd22.23	C8 15"X36"	8.50	1.00	9.00	2.0		153.00	Sft
	Ggrnd24.27	C3 12"X27"	6.50	1.00	9.00	2.0		117.00	Sft
	Ggrnd26	C4 12"X30"	7.00	1.00	9.00	1.0		63.00	Sft
	Ggrnd28	C2 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Hgrnd21	C2 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Hgrnd25	C4 12"X30"	7.00	1.00	9.00	1.0		63.00	Sft
	lgnd15.16	C1 12"X24"	6.00	1.00	9.00	2.0		108.00	Sft
	lgnd 17	C8 15"X36"	8.50	1.00	9.00	2.0		153.00	Sft
	l.Jgnd 18.19	C3 12"X27"	6.50	1.00	9.00	2.0		117.00	Sft
		C5 12"X33"	7.50	1.00	9.00	1.0		67.50	Sft
		C6 12"X36"	6.33	1.00	9.00	1.0		56.97	Sft
	lgnd 20	C2 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	lgnd 21	C1 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	lgnd 22	C1 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
		C2 12"X27"	6.50	1.00	9.00	1.0		58.50	Sft
	lgnd 23	C4 12"X30"	7.00	1.00	9.00	1.0		63.00	Sft
	lgnd 24	C1 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
		C3 12"X27"	6.50	1.00	9.00	1.0		58.50	Sft
	lgnd 25	C5 12"X33"	7.50	1.00	9.00	1.0		67.50	Sft
	Hgrnd 28	C2 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Jgnd 15.16	C1 12"X24"	6.00	1.00	9.00	2.0		108.00	Sft
	Jgnd 17	C5 12"X33"	7.50	1.00	9.00	1.0		67.50	Sft
	Jgnd 20	C2 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Jgnd 21	C3 12"X27"	6.50	1.00	9.00	2.0		117.00	Sft
	Jgnd 23	C4 12"X30"	7.00	1.00	9.00	1.0		63.00	Sft
	Jgnd 24	C3 12"X27"	6.50	1.00	9.00	2.0		117.00	Sft
	Jgnd 27	C1 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	lgnd 28	C2 12"X24"	6.00	1.00	9.00	1.0		54.00	Sft
	Jgnd 28	C1 12"X24"	6.00	1.00	9.00	2.0		108.00	Sft

Kgrnd 16	C1 12"X24"	6.00	1.00	9.00	2.0	108.00	Sft	
Kgrnd 17	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Kgrnd 19	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft	
Kgrnd 20	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft	
Kgrnd 21	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Kgrnd 22	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft	
Kgrnd 23	C5 12"X33"	6.00	1.00	9.00	1.0	54.00	Sft	
Kgrnd 23'	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Kgrnd 24	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Kgrnd 25	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Kgrnd 25	C8 15"X36"	8.50	1.00	9.00	2.0	153.00	Sft	
Lgrnd 26	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Lgrnd 15,16	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Lgrnd 18	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft	
Lgrnd 19	C7 15"X30"	7.50	1.00	9.00	1.0	67.50	Sft	
Lgrnd 20	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft	
Lgrnd 20	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft	
Lgrnd 21	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Lgrnd 22	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft	
Lgrnd 23	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft	
Lgrnd 23'	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Lgrnd 24	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft	
Mgrnd 15,16	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Lgrnd 17	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Lgrnd 18	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft	
Lgrnd 19,22,24	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Lgrnd 20,21,23,23'	C2 12"X24"	6.00	1.00	9.00	3.0	162.00	Sft	
Lgrnd 25	C5 12"X33"	7.50	1.00	9.00	4.0	270.00	Sft	
Lgrnd 26	C6 12"X36"	6.33	1.00	9.00	1.0	56.97	Sft	
Ngrnd 15,16	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft	
Ngrnd 17	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft	
Ngrnd 17	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft	



4-B-block 2,3,4Flats and C block C1 to C6 Flats slab 01									
5 Slab 01 Beams									
Beams									
B 1/B5/B7/B3	21.50	1.00	2.75	4.00		236.50		sft	
B2/B 4/B6/B8	48.75	1.00	2.75	4.00		536.25		sft	
B 9	21.25	1.00	2.75	1.00		58.44		sft	
B10/B12/B15/B17/B18	61.25	1.00	3.00	5.00		918.75		sft	
B 11/B14/B16	42.75	1.00	2.75	3.00		352.69		sft	
B 13	68.75	1.00	3.00	1.00		206.25		sft	
B 19	61.25	1.00	2.75	1.00		168.44		sft	
B 20	39.25	1.00	2.75	1.00		107.94		sft	
B 20 a	23.25	1.00	2.75	1.00		63.94		sft	
B 21	62.25	1.00	3.00	1.00		186.75		sft	
B 22	57.75	1.00	3.00	1.00		173.25		sft	
B 23	38.25	1.00	2.75	2.00		210.38		sft	
B 23A	38.25	1.00	3.00	1.00		114.75		sft	
B 24	27.50	1.00	2.75	1.00		75.63		sft	
B 24a	46.50	1.00	2.75	1.00		127.88		sft	
B 25	54.50	1.00	3.00	1.00		163.50		sft	
B 26	38.50	1.00	2.75	2.00		211.75		sft	
B 26a	27.50	1.00	2.75	1.00		75.63		sft	
B 26b	50.50	1.00	2.75	1.00		138.88		sft	
B 26c	38.00	1.00	3.00	1.00		114.00		sft	
B 26d	38.00	1.00	3.00	1.00		114.00		sft	
B 27	27.50	1.00	2.75	2.00		151.25		sft	
B 28	60.50	1.00	3.00	1.00		181.50		sft	
B 29	137.50	1.00	2.75	1.00		378.13		sft	
B 30	62.50	1.00	2.75	1.00		171.88		sft	
B 31	62.50	1.00	2.75	1.00		171.88		sft	
B 32	27.75	1.00	3.00	2.00		166.50		sft	
B 33	64.50	1.00	2.75	1.00		177.38		sft	
B 34	48.75	1.00	2.75	1.00		131.31		sft	
B 34A	47.75	1.00	2.75	1.00		76.31		sft	
B 35	27.75	1.00	2.75	1.00		76.31		sft	

