


Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register   |   | 628   | Date - site bills Register |                               | 30/03/2021          |   |  |
|---|---|---|----------------------------|-------------------------------|---------------------|---|--|
| Company Name:   |   | MPL   | Site:                      |                               | May Flower Platinum |   |  |
| Name of Contractor  |   | B. Basappa  |                            |                               |                     |   |  |
| Nature of work  |   | Painting  |                            |                               |                     |   |  |
| Work done   |   | From Date   | 09/03/2021                 | To Date                       | 28/3/2021           |   |  |
| Sl. No.   | Villa/Flat/block no.                                      | Qty.  | Rate                       | Units                         | Amount              | Contractors bill no   |  |
| 1.  | Balcony, utility putty<br>Painting work                   |   |                            |                               |                     |   |  |
| 2.  | Type-1-A-401, A-404, A-405,<br>A-501, A-504, A-505, A-601 | 5172 Sft  | 12.25/-                    | Sft                           | 63,357 = 60         |   |  |
| 3.  | A-604, A-605, A-401, B-501, B-601                         |   |                            |                               |                     |   |  |
| 4.  | A-402, A-403, A-502, A-503,                               | 2622 Sft  | 12.25/-                    | Sft                           | 32,120 = 60         |   |  |
| 5.  | A-602, A-603 - Type-2                                     |   |                            |                               |                     |   |  |
| 6.  | A-406, A-407, A-408, A-506,                               |   |                            |                               |                     |   |  |
| 7.  | A-507, A-508, A-607, A-608,                               | 5532 Sft  | 12.25                      | Sft                           | 67,767 = 60         |   |  |
| 8.  | A-606, B-405, B-505, B-605                                |   |                            |                               | 16,3244 = 60        |   |  |
| 9.  | GST 18%   |   |                            |                               | 29,384 = 60         |   |  |
| 10.   |   |   |                            |                               | 1                   |   |  |
| 11.   | <b>Total:</b>   |   |                            |                               | 1,92,627 = 60       |   |  |
| Bill required   |   | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  |                            | GST bill required             |                     | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.                  |  |
| Measurement & estimate sheet:   |   | <input checked="" type="checkbox"/> Required<br><input type="checkbox"/> Not required |                            | Measurement & estimate sheet: |                     | <input checked="" type="checkbox"/> Enclosed<br><input type="checkbox"/> Not enclosed |  |
| PO/WO no.   |   |   |                            | PO/WO date:                   |                     |   |  |
| Remarks :   |   |   |                            |                               |                     |   |  |
|   |   |   |                            |                               |                     |   |  |
|   |   |   |                            |                               |                     |   |  |
|   |   |   |                            |                               |                     |   |  |
| Approved by Project Manager   |   | Approved by Design Team   |                            | Approved by M.D.              |                     |   |  |
| Date: 30/3/2021   |   | Date:   |                            | Date:                         |                     |   |  |
| Sign:  |   | Sign:   |                            | Sign:                         |                     |   |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: B. Basappa

## ESTIMATE SHEET

Received

| Order No.              |   | 14991  |          |       |       |        |                 |  |  |
|------------------------|---|--|----------|-------|-------|--------|-----------------|--|--|
| Project                |   | Ms Floor Putnum  |          |       |       |        |                 |  |  |
| Work Description:      |   | Painting of external Balcony & utility   |          |       |       |        |                 |  |  |
| Name of the Contractor |   | B. Prasanna  |          |       |       |        |                 |  |  |
| Prepared By            |   | K. Narendra Reddy  |          |       |       |        |                 |  |  |
| Date:                  |   | 30-03-2021   |          |       |       |        |                 |  |  |
| S No.                  | Item Head   | Item Description   | Quantity | Units | Rate  | Amount | Item Head Total |  |  |
|                        | Painting of external Balcony & utility  | A-401 to A-408, A-501 to A-508, A-601 to A-608, B-401, B-405, B-501, B-505, B-601, B-605         |          |       |       |        |                 |  |  |
| 1                      | Balcony & Utility putty & OBD   | A-401, A-404, A-405, B-401, A-501, A-504, A-505, B-501, B-501, A-601, A-604, A-605, B-601-Type 1 | 5172     | sqft  | 12.25 | 63357  |                 |  |  |
| 2                      | Balcony & Utility putty & OBD   | A-402, A-403, A-502, A-503, A-602, A-603-Type 2  | 2622     | sqft  | 12.25 | 32120  |                 |  |  |
| 3                      | Balcony & Utility putty & OBD   | A-406, A-407, A-408, B-405, A-506, A-507, A-508, B-505, A-608, A-607, A-608, B-605               | 5532     | sqft  | 12.25 | 67757  |                 |  |  |
|                        | Sub Total   |  |          |       |       |        | 163244          |  |  |
|                        | GST 18 %  |  |          |       |       |        | 29384           |  |  |
|                        | Total   |  |          |       |       |        | 192627          |  |  |
|                        | Amount in words One Lakh Nine Two Thousand Six Hundred and Twenty Seven rupees only |  |          |       |       |        |                 |  |  |

Note : Painting with birla putty instead of Isppam= 8.50+5= Rs.13.50. Two coats of putty, primer and one coat of paint = Rs. 12.25 and 18 % GST added

**MEASUREMENT SHEET**

| MEASUREMENT SHEET      |   | MPP   |          | Approved |          | E-401, B-405, B-501, B-505, B-601, B-605 |                    |         |                            |
|------------------------|---|---|----------|----------|----------|--|--------------------|---------|----------------------------|
| Company Name           | May Flower Palanum                                    |   |          |          |          |  |                    |         |                            |
| Project                | Painting of external Balcony & utility                |   |          |          |          |  |                    |         |                            |
| Work Description       | B Rasappa   |   |          |          |          |  |                    |         |                            |
| Name of the Contractor | K. Narendar Reddy                                     |   |          |          |          |  |                    |         |                            |
| Prepared By            | 30-03-2021  |   |          |          |          |  |                    |         |                            |
| Date                   |   |   |          |          |          |  |                    |         |                            |
| S No.                  | Item Head   | Item Description  | A Length | B Width  | C Height | D Nos.                                   | E=AXBxCxD Quantity | F Units | G=Sum of E Item Head Total |
|                        |   | Painting of external Balcony & utility A-401 to A-408, A-501 to A-508, A-601 to A-608, B-401, B-405, B-501, B-505, B-601, B-605 |          |          |          |  |                    |         |                            |
| 1                      | Painting work on coat putty of A6 flat=1800sft-Type 3 | Painting work on coat putty   | 9.50     | 7.00     | 1.00     | 1.00                                     | 67                 | sft     |                            |
|                        |   | Ceiling   | 9.50     | 1.00     | 9.25     | 1.00                                     | 88                 | sft     |                            |
|                        |   | Walls   | 7.00     | 1.00     | 9.25     | 2.00                                     | 130                | sft     |                            |
|                        |   | Beams jams  | 9.50     | 1.00     | 1.25     | 1.00                                     | 12                 | sft     |                            |
|                        |   | Drop wall   | 9.50     | 1.00     | 1.50     | 1.00                                     | 14                 | sft     |                            |
|                        |   | Column jams   | 8.00     | 0.33     | 1.00     | 2.00                                     | 5                  | sft     |                            |
|                        |   | Railing bottom  | 9.00     | 1.00     | 1.25     | 1.00                                     | 11                 | sft     | 327                        |
|                        |   | utility area-ceiling  | 7.50     | 4.00     | 1.00     | 1.00                                     | 30                 | sft     |                            |
|                        |   | Walls   | 7.50     | 1.00     | 6.50     | 2.00                                     | 98                 | sft     |                            |
|                        |   | Window Opening jams   | 4.00     | 1.00     | 6.50     | 2.00                                     | 52                 | sft     |                            |
|                        |   | Door side jams  | 3.00     | 1.00     | 0.75     | 2.00                                     | 5                  | sft     | 189                        |
|                        |   | Sub total   | 3.00     | 1.00     | 0.75     | 2.00                                     |                    |         | 515                        |
|                        |   | Deduction   | 3.00     | 1.00     | 4.00     | 1.00                                     | 12                 | sft     |                            |
|                        |   | Window  | 2.50     | 1.00     | 4.00     | 1.00                                     | 10                 | sft     |                            |
|                        |   | Deduction Door balcony  | 8.00     | 1.00     | 4.00     | 1.00                                     | 32                 | sft     | 54                         |
|                        |   | <b>Total Area</b>   |          |          |          |  |                    |         | <b>461</b>                 |
| 2                      | Painting work on coat putty of A1 flat=1500sft-Type 1 | Painting work on coat putty   | 8.00     | 7.00     | 1.00     | 1.00                                     | 56                 | sft     |                            |
|                        |   | Ceiling   | 7.00     | 1.00     | 9.25     | 2.00                                     | 130                | sft     |                            |
|                        |   | Walls   | 8.00     | 1.00     | 9.25     | 1.00                                     | 74                 | sft     |                            |
|                        |   | Beams jams  | 8.00     | 1.00     | 1.25     | 1.00                                     | 10                 | sft     |                            |
|                        |   | Railing bottom  | 8.00     | 1.00     | 1.50     | 1.00                                     | 12                 | sft     |                            |
|                        |   | Column jams   | 8.00     | 0.33     | 1.00     | 1.00                                     | 3                  | sft     | 284                        |
|                        |   | utility area-ceiling  | 5.25     | 5.58     | 1.00     | 1.00                                     | 29                 | sft     |                            |
|                        |   | Ceiling   | 1.50     | 3.66     | 1.00     | 1.00                                     | 5                  | sft     |                            |



