


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		- 325 -		Date - site bills Register		31/3/21	
Company Name:		MR MallapurUP		Site:		GMR	
Name of Contractor		Srisailam					
Nature of work		Footings & Columns RCC work at C-block.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block.						
2.	Footings & step	-832-	35/-	sft	29,120/-		
3.	Pedastals	-96-	35/-	sft	3,360/-		
4.	Columns	-1062-	35/-	sft	37,170/-		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				69,650/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 31/3/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

S No.	Item	Type	Size	Centering Qty	Centering Centrin g units	Croner ete qty in cft	Grid S	Grid R	Grid Q	Grid P	Grid N	Grid M	Grid L	Grid K	Grid J	Grid I	Grid H	Grid G	Grid F	Grid E	Grid D	Grid C	Grid B	Grid A	Grid A'	Grid A''	Grid A'''	Total num bers	Total Centeri ng qty
1	shoe Footings	RC1	8.5'x4.25'x3'	148.75	SFT		1																		1			2	298
2	Combined	RC1	12'x6.5'x2'	230.00	SFT		1																1					2	230
7	Footings	RC1	6'x6'x1.25'	66.00	SFT		8																					9	66
8	Footings step-2	RC1	4'x4'x1.25'	20.00	SFT		8																					9	20
9	Footings	C3	5.5'x5.5'x1'	52.25	SFT				1		1																	2	105
10	Footings step-2	C3	3.5'x3.5'x1'	14.00	SFT				1		1																	2	28
11	Footings	C5	6'x6'x1.25'	66.00	SFT																							1	66
12	Footings step-2	C5	4'x4'x1.25'	20.00	SFT																							1	20
6	Subtotal A- for footings						3	-	2	2	-	-	-	-	-	-	-	-	-	-	-	-	1	-	-	-	28	832	

