

Estimate sheet

MEASUREMENT SHEET								
Company Name:		GVRC	Approved by:		Venkatesh.G			
Project:		Innopolis	Sign:		-			
Work Description :		Block 2727 External Primer Painting East & North side	Work start date:		10-07-2021			
Contractor:		Myla Lalitha	Work end date:		05-08-2021			
Prepared By:		T.Rahul	Date :		09-08-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total	
1	East Side	South east Duct Full wall external side one coat primer	555.80	Sft	1.50	833.69		
2	East Side	North east Duct full wall external side one coat primer	1,284.27	Sft	1.50	1,926.41		
3	East Side	Half walls external side one coat primer	297.00	Sft	1.50	445.50		
4	East Side	Half walls external side one coat primer	720.00	Sft	1.50	1,080.00		
5	East Side	Terrace wall external side one coat primer	148.50	Sft	1.50	222.75		
6	East Side	Terrace wall external side one coat primer	720.00	Sft	1.50	1,080.00		
7	North Side	North east Duct Full wall external side one coat primer	2,946.10	Sft	1.50	4,419.15		
8	North Side	North west full wall external side one coat primer	2,054.65	Sft	1.50	3,081.97		
9	North Side	Half walls external side one coat primer	1,579.77	Sft	1.50	2,369.66		
10	North Side	Terrace wall external side one coat primer	1,053.18	Sft	1.50	1,579.77		
11								
12								
13								
14								
15								
16								
17								
18								
19								
20		Note : Add 20% on Bill amount as site is very far from city						
21								
22								
23								
24						17,038.89		
25					20%	3,407.77		
	Total					20,446.66	-	

Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:		Venkatesh G			
Project:		Innopolis		Sign:					
Work Description :		Block 2727 External Primer Painting East & North side		Work start date:		10-07-2021			
Contractor:		Myla Lalitha		Work end date:		05-08-2021			
Prepared By:		T.Rahul		Date :		09-08-2021			
			A	B	C	D	E=AxBxCxD		G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	East Side	South east Duct Full wall external side one coat primer	11.50	1.00	48.33	1.00	555.80	Sq	
2	East Side	North east Duct full wall external side one coat primer	14.43	1.00	89.00	1.00	1,284.27	Sq	
3	East Side	Half walls external side one coat primer	16.50	1.00	4.50	4.00	297.00	Sq	
4	East Side	Half walls external side one coat primer	80.00	1.00	4.50	2.00	720.00	Sq	
5	East Side	Terrace wall external side one coat primer	16.50	1.00	9.00	1.00	148.50	Sq	
6	East Side	Terrace wall external side one coat primer	80.00	1.00	9.00	1.00	720.00	Sq	
7	North Side	North east Duct Full wall external side one coat primer	34.66	1.00	85.00	1.00	2,946.10	Sq	
8	North Side	North west full wall external side one coat primer	25.90	1.00	79.33	1.00	2,054.65	Sq	
9	North Side	Half walls external side one coat primer	117.02	1.00	4.50	3.00	1,579.77	Sq	
10	North Side	Terrace wall external side one coat primer	117.02	1.00	9.00	1.00	1,051.18	Sq	
11									
12									
13									
14									
15									
16									
17									
18									
19									
20		Note : Add 20% on Bill amount as site is very far from city							
21									
22									
23									
24									
25									
	Total					16.00	11,359.26		-