


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1023	Date - site bills Register	1-12-2021			
Company Name:	MPL	Site:	may flower platform			
Name of Contractor	B. Basappa					
Nature of work	painting work					
Work done	From Date	To Date				
	15-11-2021	30-11-2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Part 2 corridor					
2.	1 st coat of painting					
3.	work at 5 th & 7 th floors					
4.	Birla putty with					
5.	2 coats	5,007	13.75	sft	68,846	
6.	one coat					
7.	Primer	5,007	13.75	sft	68,846	
8.						
9.						
10.						
11.	CST 18%				24,785	
	Total:				1,62,477=00	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager	Approved by Design Team		Approved by M.D.			
Date: 01/12/2021	Date:		Date:			
Sign: 	Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name B. Basappa

MEASUREMENT SHEET

Company Name:	MPPPL	Approved							
Project:	May Flower Patinum								
Work Description:	part -2 Corridor 1st coat of painting work at 5th and 7th floors								
Name of the Contractor	B.Basappa								
Prepared By	K. Narender Reddy								
Date:	01-12-2021								
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Birla putty with 2 coats and one coat primer	Ceiling area							
		B4 corridor	36.00	7.00	1.00	1.00	252 sft		
		B-3 corridor	15.00	7.00	1.00	1.00	105 sft		
		B3-3 to C-6 corridors	80.00	9.00	1.00	1.00	720 sft		
		C-5 corridor	43.00	7.00	1.00	1.00	301 sft		
		C-1 & C4	35.00	18.00	1.00	1.00	630 sft		
		C-2 & C-3	55.00	7.00	1.00	1.00	385 sft		
		C-Block lobby	14.00	8.00	1.00	1.00	112 sft		2505
		verticals	903.00	1.00	1.00	1.00	903 Rft		903
		Walls area							
		B-4 opposite	32.75	1.00	5.00	2.00	164 sft		
			5.25	1.00	5.00	1.00	26 sft		
		B3 to C5	66.00	1.00	5.00	2.00	660 sft		
		C5 to C6 flats	53.00	1.00	5.00	1.00	265 sft		
		Columns opp C5 flat	4.16	1.00	5.00	3.00	62 sft		
		Beams	41.00	1.50	1.00	1.00	62 sft		
		C4 to C3	36.00	1.00	5.00	2.00	360 sft		
		C2 to C4 flats	48.00	1.00	5.00	2.00	480 sft		
		Window Jams	18.00	1.00	1.00	4.00	72 sft		2151
		Sub Total							5559
		Deductions	8.00	3.00	1.00	8.00	192 sft		
		Maindoors	8.00	1.00	4.50	4.00	144 sft		
		Duct doors	8.00	1.00	4.50	2.00	72 sft		
		Duct Windows	8.00	1.00	4.50	4.00	144 sft		552
		Total Deduction							
		Total Net area							5007