


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10-11	Date - site bills Register		28/12/2021	
Company Name:		MPL	Site:		MFP	
Name of Contractor		A. Basha				
Nature of work		Painting work				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
①	TOT-LOT Plumber					
2.	Box's Texture.	2,380.68	23.00	Sq.	54,755.64	
②	sealers Texture	3,362.72	23.00	Sq.	77,342.50	
③	Border Texture	1,152.00	23.00	Sq.	26,496.00	
④	Swimming pool wall	814.50	23.00	Sq.	18,733.50	
6.						
7.					1,77,327.64	
8.	Add 18% GST				31,918.00	
9.						
10.						
11.	Total:				2,09,246.00/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 28/12/2021		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work Description:		TOT LOT Landscaping Texture Painting							
Contractor Name:		A.Basha							
Date:		28.12.2021							
S.No	Item Head	A	B	C	Nos	Quantity	Units	Total Head	
<b>TOT LOT Landscaping Texture Painting</b>									
1	Planter Box's	Texture Painting	24.00	1.00	6.00	3.00	432.00	Sft	
			24.00	1.00	2.50	2.00	120.00	Sft	
			33.39	1.00	6.00	2.00	400.68	Sft	
			24.00	1.00	2.25	12.00	648.00	Sft	
			24.00	1.00	2.50	5.00	300.00	Sft	
			24.00	1.00	3.00	2.00	144.00	Sft	
			24.00	1.00	3.50	4.00	336.00	Sft	
									<b>2,380.68</b>
2	Seaters	Texture Painting	29.82	1.00	2.00	1.00	59.64	Sft	
			24.66	1.00	1.00	1.00	24.66	Sft	
			15.32	1.00	0.50	1.00	7.66	Sft	
			37.28	1.00	2.00	1.00	74.56	Sft	
			25.00	1.00	1.00	1.00	25.00	Sft	
			51.82	1.00	2.00	1.00	103.64	Sft	
			48.32	1.00	0.75	1.00	36.24	Sft	
			42.50	1.00	2.25	1.00	95.63	Sft	
			22.98	1.00	0.75	1.00	17.24	Sft	
			11.66	1.00	2.25	1.00	26.24	Sft	
			98.98	1.00	0.66	1.00	65.33	Sft	
			160.00	1.00	0.66	1.00	105.60	Sft	
			42.83	1.00	0.66	1.00	28.27	Sft	
			35.00	1.00	0.66	2.00	46.20	Sft	
			11.50	1.00	0.66	2.00	15.18	Sft	

