

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		1406		Date - site bills Register		21-12-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		B. Hanumanth					
Nature of work		Painting work					
Work done		From Date		To Date			
		10-11-22		20-12-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2nd coat of						
2.	Painting of Balcony						
3.	& Utility of C-101,						
4.	to C-106, B-152, B-103,						
5.	C-201 to C-206, B-202,						
6.	B-203, B-204, C-301						
7.	to C-306, B-302, B-303						
8.	B-304. feds.	12,123.00	3.25	Sft-	39400.00		
9.	At 18% GST				7092.00		
10.							
11.	Total:				46,492.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET									
Company Name:	MPPPL	Approved							
Project:	May Flower Palatium								
Work Description:	2nd coat of Balcony and Utility painting 1st, 2nd and 3rd floor- part 2								
Name of the Contractor	B. Hanumanthlu								
Prepared By	K. Narender Reddy								
Date:	21-12-2022								
S No.	Item Head	Item Description	Length	Width	Height	D	E=AXBXCXD	F	G=Sum of E
		2nd coat of Painting of external Balcony & utility C-101 to C-106, B-102, B-103, C-201 to C-206, B-202, B-203, B-204,							
1	Painting work on coat putty of A6 flat=1800sft-Type 3	C-301 to C-306, B-302, B-303, B-304,							
		Ceiling	9.50	7.00	1.00	1.00	67	sft	
		Walls	9.50	1.00	9.25	1.00	88	sft	
			7.00	1.00	9.25	2.00	130	sft	
		Beams Jams	9.50	1.00	1.25	1.00	12	sft	
		Drop wall	9.50	1.00	1.50	1.00	14	sft	
		Column Jams	8.00	0.33	1.00	2.00	5	sft	
		Railing bottom	9.00	1.00	1.25	1.00	11	sft	327
		utility area-ceiling	7.50	4.00	1.00	1.00	30	sft	
		Walls	7.50	1.00	6.50	2.00	98	sft	
			4.00	1.00	6.50	2.00	52	sft	
		Window Opening Jams	3.00	1.00	0.75	2.00	5	sft	
			3.00	1.00	0.75	2.00	5	sft	189
		Door side Jams							515
		Sub total							
		Deduction	3.00	1.00	4.00	1.00	12	sft	
		Window	2.50	1.00	4.00	1.00	10	sft	
		Deduction Door balcony	8.00	1.00	4.00	1.00	32	sft	54
		<b>Total Area</b>							<b>461</b>
2	Painting work on coat putty of A1 flat=1500sft-Type 1	Painting work on coat putty							
		Ceiling	8.00	7.00	1.00	1.00	56	sft	
		Walls	7.00	1.00	9.25	2.00	130	sft	
			8.00	1.00	9.25	1.00	74	sft	
		Beams Jams	8.00	1.00	1.25	1.00	10	sft	
		Railing bottom	8.00	1.00	1.50	1.00	12	sft	
		Column Jams	8.00	0.33	1.00	1.00	3	sft	284
		utility area-ceiling	5.25	5.58	1.00	1.00	29	sft	
		Ceiling	1.50	3.66	1.00	1.00	5	sft	

