


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		211		Date - site bills Register		
Company Name:		Grenopalis		Site:		Grade.
Name of Contractor		Pshoy.				
Nature of work		Shutterly Work.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Column-5, Slab	302	91	Sft	27,480	
2.	Beam S.B.	442.8	1	1	40,290	
3.	Slab-5, beam	510	1	1	46,410	
4.	Slab beam	9.60	7	7	873	
5.	Column OH	82.25	7	7	2,985	
6.	Slab - 6, Slab	249.6	1	7	22213	
7.	vertical beam	320	1	1	29,120	
8.	Slab & Slab 2	249.6	7	7	22213	
9.	left wall	1088	7	7	99,008	
10.	Stub column	1231	7	7	1,52,597	
11.	Total:				4,54,198	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks : <u>Work completed.</u>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 9/6/2023		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate sheet							
Company Name:		GVDC					
Project:		GENOPOLIS					
Work Description:		block no.191 terrace shuttering work estimate <b>Head room + OHT + stub columns</b>					
Name of the Contractor		Ishaq					
Prepared By		Brahmam					
Date:		16-02-2023					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	columns-5	starir case columns	302.00	sft	91.00	27,482.00	
2	beams-5	staircase beams	442.75	sft	91.00	40,290.25	
3	slab-5	head room slab	510.00	sft	91.00	46,410.00	
4	sides	head room beams sides	9.60	sft	91.00	873.60	
5	columns-6	OHT bottom columns	87.75	sft	91.00	7,985.25	
6	slab-6	OHT bottom slab	240.00	sft	91.00	21,840.00	
7	sides-6	OHT bottom sides	9.60	sft	91.00	873.60	
8	verical walls-5	above oht bottom slab	320.00	sft	91.00	29,120.00	
9	slab-7	OHT top slab	240.00	sft	91.00	21,840.00	
10	sides-7	OHT top slab sides	9.60	sft	91.00	873.60	
11	lift wall-5	terrace floor	1,088.00	sft	91.00	99,008.00	
12	strub columns-5	terrace floor	1,731.84	sft	91.00	1,57,597.44	
						Total amount	<b>4,54,194</b>
Total:- four lakhs fifty four thousand one hundred and ninty four rupess only							

MEASUREMENT SHEET

Company Name:	GV DISCOVERY Centers	Approved
Project:	Genopolis	
Work Description:	block no.191 terrace shuttering work estimate	
Name of the Contractor	Ishaq	
Prepared By	Brahmam	
Date:	16-02-2023	

S No.	Item Head	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	columns-5 stair case columns	5.75	1.00	8.00	3.00	138.00	sft	
		4.25	1.00	8.00	2.00	68.00	sft	
		12.00	1.00	8.00	1.00	96.00	sft	
2	beams-5 staircase beams	26.00	3.85	1.00	2.00	200.20	sft	302.00
		12.00	3.85	1.00	5.00	231.00	sft	
		3.00	3.85	1.00	1.00	11.55	sft	
3	slab-5 head room slab	37.50	13.60	1.00	1.00	510.00	sft	442.75
4	sides head room beams sides	20.00	1.00	0.15	2.00	6.00	sft	510.00
		12.00	1.00	0.15	2.00	3.60	sft	
5	columns-6 OHT bottom columns	5.75	1.00	3.00	3.00	51.75	sft	9.60
		12.00	1.00	3.00	1.00	36.00	sft	
6	slab-6 OHT bottom slab	20.00	12.00	1.00	1.00	240.00	sft	87.75
7	sides-6 OHT bottom sides	20.00	1.00	0.15	2.00	6.00	sft	240.00
		12.00	1.00	0.15	2.00	3.60	sft	
8	vertical walls-5 above oht bottom slab	20.00	1.00	5.00	2.00	200.00	sft	9.60
		12.00	1.00	5.00	2.00	120.00	sft	
9	slab-7 OHT top slab	20.00	12.00	1.00	1.00	240.00	sft	320.00
10	sides-7 OHT top slab sides	20.00	1.00	0.15	2.00	6.00	sft	240.00
		12.00	1.00	0.15	2.00	3.60	sft	
11	lift wall-5 terrace floor	12.00	1.00	16.00	2.00	384.00	sft	9.60
		11.00	1.00	16.00	4.00	704.00	sft	
12	strub columns-5 terrace floor	9.00	1.00	12.00	13.00	1,404.00	sft	1,088.00
		6.83	1.00	12.00	4.00	327.84	sft	
								1,731.84