





MEASUREMENT SHEET

| Company Name:           |                              | GV RC (GV1 site)  |             | Approved   |             |          |               |           |               |
|-------------------------|------------------------------|---|-------------|------------|-------------|----------|---------------|-----------|---------------|
| Project:                |                              | PNNOPOLIS   |             |            |             |          |               |           |               |
| Work Description:       |                              | Painting work at GV1 Site   |             |            |             |          |               |           |               |
| Name of the Contractor: |                              | Shobakam  |             |            |             |          |               |           |               |
| Prepared By:            |                              | Sobhanbabu  |             |            |             |          |               |           |               |
| Date:                   |                              | 02.01.2025\   |             |            |             |          |               |           |               |
| S No.                   | Item Head                    | Item Description  | A<br>Length | B<br>Width | C<br>Height | D<br>No. | E<br>Quantity | F<br>Unit | G<br>Sum of E |
| 1                       | Northern block painting work | Northern side main wall 2coats coats painting                             | 70.50       | 1.00       | 87.00       | 1.00     | 6,133.50      | sf        | 6,133.50      |
|                         |                              | East side main wall 2coats coats painting                                 | 87.58       | 1.00       | 87.00       | 1.00     | 7,619.46      | sf        | 7,619.46      |
|                         |                              | North side AAC block walls putty, primer&2coats coats painting work       | 9.00        | 1.00       | 68.25       | 7.00     | 4,299.75      | sf        |               |
|                         |                              |   | 4.00        | 1.00       | 68.25       | 2.00     | 546.00        | sf        | 4,845.75      |
|                         |                              | East side AAC block walls putty, primer&2coats coats painting work        | 9.00        | 1.00       | 68.25       | 7.00     | 4,299.75      | sf        |               |
|                         |                              |   | 4.00        | 1.00       | 68.25       | 2.00     | 546.00        | sf        | 4,845.75      |
|                         |                              | west side staircase walls putty, primer&2coats coats painting work        | 12.00       | 1.00       | 68.25       | 1.00     | 819.00        | sf        |               |
|                         |                              |   | 4.00        | 1.00       | 68.25       | 2.00     | 546.00        | sf        | 1,365.00      |
|                         |                              | stair case side walls 2coats coats painting work                          | 47.00       | 1.00       | 86.00       | 2.00     | 8,084.00      | sf        |               |
|                         |                              | southern walls outer luppun+primer&2coats painting work.                  | 72.25       | 1.00       | 12.83       | 1.00     | 926.97        | sf        |               |
|                         |                              | Terrace internal primer+2coats painting work.                             | 126.00      | 1.00       | 10.00       | 2.00     | 2,520.00      | sf        |               |
|                         |                              | fire shaft&duct walls primer&2coats coats painting work                   | 4.00        | 1.00       | 4.00        | 8.00     | 128.00        | sf        |               |
|                         |                              |   | 12.00       | 1.00       | 9.00        | 8.00     | 864.00        | sf        | 992.00        |
|                         |                              | Basement floor ceiling&columns,beams primer+2coats painting work.         | 86.00       | 26.00      | 1.00        | 2.00     | 4,472.00      | sf        |               |
|                         |                              |   | 86.00       | 6.00       | 1.00        | 2.00     | 1,032.00      | sf        |               |
|                         |                              | stilt floor ceiling&columns,beams primer+2coats painting work.            | 56.00       | 26.00      | 1.00        | 1.00     | 1,456.00      | sf        |               |
|                         |                              |   | 36.00       | 36.00      | 1.00        | 1.00     | 1,296.00      | sf        |               |
|                         |                              | stn&electrical rooms walls and ceiling primer+2coats painting work.       | 36.00       | 36.00      | 1.00        | 2.00     | 2,592.00      | sf        |               |
|                         |                              |   | 56.00       | 56.00      | 1.00        | 2.00     | 6,272.00      | sf        | 17,120.00     |
| 2                       | Goods lift lobby             | All floors ceiling primer+2coats painting work (stilt floor to 4th floor) | 42.00       | 12.00      | 1.00        | 5.00     | 2,520.00      | sf        | 2,520.00      |
| 3                       | Solvent block                | walls outer primer coat Re painting work                                  | 186.00      | 1.00       | 11.60       | 1.00     | 2,157.60      | sf        | 2,157.60      |