

Anx B – Work Completion Report

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
Company	GVRC		Name of contractor	Priyanka Devi		Sl. No. site bills reg.	1729
Project/site	Innopolis		Nature of work	Stairecase Granite		Dt. site bills reg.	30-01-2025
Block no.	3600	Work done from date	10-11-2024	M-codex bill ID.			
WO no.	20250116015	Work done to date	20-12-2025	WO issued ?		YES	
WO date		Contractor bill no.		GST bill required?			
1	3600	Ground Floor Stairecase Steps and Treads	206	Rft	TF-214	30	6,180
2		stairecase Approach and mid landing	274	Sft	TF-213	30	8,220
3		granite Skirting	86	Rft	TF-214	30	2,580
4		granite chamferring and Groove	906	Rft	TF-215	15	13,590
5		granite polishing	906	Rft	TF-225	18	16,308
6		granite shifting	427	Sft	TF-231+235	1.75	747
7		wall cladding tile	333	Sft	TF-217+221	23	7,659
8		tile shifting	333	Sft	TF-231	1.25	416
9		granite patti with edge polishing	87	Rft	TF-223	50	4,350
10		granite patti chamfering on both sides	87	Rft	TF-215	15	1,305
11		First Floor Stairecase Steps and Treads	308	Rft	TF-214	30	9,240
12		stairecase Approach and mid landing	186	Sft	TF-213	30	5,580
13		granite Skirting	88	Rft	TF-214	30	2,640
14		granite chamferring and Groove	1378	Rft	TF-215	15	20,670
15		granite polishing	1378	Rft	TF-225	18	24,804
16		granite shifting	418	Sft	TF-231+235	2.25	941
17		wall cladding tile	354	Sft	TF-217+221	23	8,142
18		tile shifting	354	Sft	TF-231+232	1.5	531
19		granite patti with edge polishing	88	Rft	TF-223	50	4,400
20		granite patti chamfering on both sides	88	Rft	TF-215	15	1,320
21		Second Floor Stairecase Steps and Treads	308	Rft	TF-214	30	9,240
22		stairecase Approach and mid landing	170	Sft	TF-213	30	5,100
23		granite Skirting	87	Rft	TF-214	30	2,610
24		granite chamferring and Groove	1377	Rft	TF-215	15	20,655
25		granite polishing	1377	Rft	TF-225	18	24,786
26		granite shifting	402	Sft	TF-231+235	2.75	1,106
27		wall cladding tile	331	Sft	TF-217+221	23	7,613
28		tile shifting	331	Sft	TF-231+232	1.75	579
29		granite patti with edge polishing	87	Rft	TF-223	50	4,350




Anx B – Work Completion Report

30	granite patti chamfering on both sides	87 Rft	TF-215	15	1,305
----	--	--------	--------	----	-------




**Anx B – Work Completion Report**

31	Third Floor Staircase Steps and Treads	308	Rft	TF-214	30	9,240
32	staircase Approach and mid landing	250	Sft	TF-213	30	7,500
33	granite Skirting	100	Rft	TF-214	30	3,000
34	granite chamferring and Groove	1502	Rft	TF-215	15	22,530
35	granite polishing	1502	Rft	TF-225	18	27,036
36	granite shifting	482	Sft	TF-231+235	3.25	1,567
37	wall cladding tile	401	Sft	TF-217+221	23	9,223
38	tile shifting	401	Sft	TF-231+232	2	802
39	granite patti with edge polishing	100	Rft	TF-223	50	5,000
40	granite patti chamfering on both sides	100	Rft	TF-215	15	1,500
					<b>Total</b>	<b>3,04,364</b>
					Add GST @	0
					<b>Total amount including taxes for work done</b>	<b>3,04,364</b>
Remarks:						
Approved by project manager			Approved by QS team		Approved by Director/E&D team	
Sign:			Sign:		Sign:	
Date:			Date:		Date:	
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMP), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>						

**APPROVED BY**  
  
**29 JAN 2021**  
**T. MADHU**  
**PROJECT MANAGER**  
**SYNO PVT. LTD.**



Company Name : GV Research Centre Pvt Ltd.							
Project Name : Innopolis-3600							
Work Description : Staircase Granite & Wall Cladding Tile Work							
Prepared By : QS_HO							
Sl.No.	Description	UOM	No'n	Qty	Rate	Amount	Remarks
<b>A SOUTH STAIRCASE</b>							
<b>Ground Floor</b>							
1	Granite Flooring						
	Risers & Treads	Rft	1	206	30.00	6180	
	Staircase Approach & Mid Landing	Sft	1	274	30.00	8220	
2	Granite Skirting	Rft	1	86	30.00	2588	
3	Granite Chamfering & Groove	Rft	1	906	15.00	13595	
4	Granite Polishing	Rft	1	906	18.00	16314	
5	Granite Shifting	Sft	1	427	1.75	747	
6	Wall Cladding Tile	Sft	1	333	23.00	7659	
7	Tile Shifting	Sft	1	333	1.25	416	
8	Granite Patti with Edge Polishing	Rft	1	87	50.00	4362	
9	Granite Patti Chamfering on both sides	Rft	1	87	15	1309	
<b>Total value of work excl.Tax</b>						<b>61390</b>	
<b>First Floor</b>							
1	Granite Flooring						
	Risers & Treads	Rft	1	308	30.00	9240	
	Staircase Approach & Mid Landing	Sft	1	186	30.00	5580	
2	Granite Skirting	Rft	1	88	30.00	2652	
3	Granite Chamfering & Groove	Rft	1	1378	15.00	20675	
4	Granite Polishing	Rft	1	1378	18.00	24810	
5	Granite Shifting	Sft	1	418	2.25	941	
6	Wall Cladding Tile	Sft	1	354	23.00	8142	
7	Tile Shifting	Sft	1	354	1.50	531	
8	Granite Patti with Edge Polishing	Rft	1	88	50.00	4419	
9	Granite Patti Chamfering on both sides	Rft	1	88	15	1326	
<b>Total value of work excl.Tax</b>						<b>78315</b>	
<b>Second Floor</b>							
1	Granite Flooring						
	Risers & Treads	Rft	1	308	30.00	9240	
	Staircase Approach & Mid Landing	Sft	1	170	30.00	5100	
2	Granite Skirting	Rft	1	87	30.00	2598	
3	Granite Chamfering & Groove	Rft	1	1377	15.00	20648	
4	Granite Polishing	Rft	1	1377	18.00	24777	
5	Granite Shifting	Sft	1	402	2.75	1106	
6	Wall Cladding Tile	Sft	1	331	23.00	7613	
7	Tile Shifting	Sft	1	331	1.75	579	
8	Granite Patti with Edge Polishing	Rft	1	87	50.00	4329	
9	Granite Patti Chamfering on both sides	Rft	1	87	15	1299	
<b>Total value of work excl.Tax</b>						<b>77288</b>	
<b>Third Floor</b>							
1	Granite Flooring						
	Risers & Treads	Rft	1	308	30.00	9240	
	Staircase Approach & Mid Landing	Sft	1	250	30.00	7500	
2	Granite Skirting	Rft	1	100	30.00	3006	
3	Granite Chamfering & Groove	Rft	1	1502	15.00	22527	
4	Granite Polishing	Rft	1	1502	18.00	27032	
5	Granite Shifting	Sft	1	482	3.25	1567	
6	Wall Cladding Tile	Sft	1	401	23.00	9223	
7	Tile Shifting	Sft	1	401	2.00	802	
8	Granite Patti with Edge Polishing	Rft	1	100	50.00	5010	
9	Granite Patti Chamfering on both sides	Rft	1	100	15	1503	
<b>Total value of work excl.Tax</b>						<b>87409</b>	


**APPROVED BY**  
  
 31 DEC 2024  
**T. MADHU**  
 PROJECT MANAGER  
 GVRC PVT LTD

Company Name : GV Research Centre Pvt Ltd.									
Project Name : Innopolis-3600									
Work Description : Staircase Granite & Wall Cladding Tile Work									
SL.No	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
<b>South Side</b>									
<b>Ground Floor</b>									
	<b>Granite Flooring</b>						33.00		
	Risers	Rmt	20	1.65				29.70	
	Treads	Rmt	18	1.65				62.70	Rmt
								206	Rft
							20.46		
	Staircase Approach Entrance @ Ground Floor Lvl	Sqm	1	20.46				20.46	
	Midlanding-01	Sqm	1	3.30	1.53			5.03	
								25.49	Sqm
								274	Sft
	<b>Granite Skirting</b>						54.28		
	Skirting @ Staircase Approach	Rft	1	54.28				10.00	
	Skirting @ Flight-01	Rft	1	10.00				20.83	
	Skirting @ Midlanding	Rft	1	20.83				10.00	
	Skirting @ Flight-02	Rft	1	10.00					
	<b>Deductions</b>						-7.87		
	Doors	Rft	-2	3.94				-0.98	
	Tread	Rft	-1	0.98					Rft
								86.26	
	<b>Granite Chamfering &amp; Groove</b>						255.84		
	Risers	Rft	20	12.79				460.51	
	Treads	Rft	18	25.58				64.20	
	Midlanding ( Horizontal )	Rft	1	64.20				39.52	
	Midlanding ( Vertical )	Rft	1	39.52				86.26	
	Skirting	Rft	1	86.26					Rft
								906.33	
	<b>Granite Polishing</b>							906.33	Rft
	Same as Granite Chamfering								
	<b>Granite Shifting</b>						20.46		
	Staircase Approach Entrance @ Ground Floor Lvl	Sqm	1	20.46				20.46	
	Midlanding-01	Sqm	1	3.30	1.53			5.03	
	Risers	Sqm	20	1.65		0.14		4.55	
	Treads	Sqm	18	1.65	0.33			9.65	
								39.70	Sqm
								427	Sft
	<b>Wall Cladding Tile</b>						18.72		
	Staircase Approach Entrance @ Ground Floor Lvl	Sqm	1	15.35		1.22		3.72	
	Wall Cladding Tile @ step Flight-01	Sqm	1	3.05		1.22		7.74	
	Wall Cladding Tile @ Midlanding	Sqm	1	6.35		1.22		3.72	
	Wall Cladding Tile @ step Flight-02	Sqm	1	3.05		1.22			
	<b>Deductions</b>						-2.93		
	Doors	Sqm	-2	1.20		1.22			Sqm
								30.98	
								333	Sft
	<b>Tile Shifting</b>	Sft	1	333.00				333.00	Sft
	<b>Granite Patti with Edge Polishing</b>						54.28		
	Granite Patti @ Staircase Approach Ground Floor Lvl	Rft	1	54.28				10.00	
	Granite Patti @ Flight-01	Rft	1	10.00				20.83	
	Granite Patti @ Midlanding	Rft	1	20.83				10.00	
	Granite Patti @ Flight-02	Rft	1	10.00					
	<b>Deductions</b>						-7.87		
	Doors	Rft	-2	3.94					Rft
								87.25	

APPROVED BY  
 31 Dec 2016  
 T. MOHUN  
 PROJECT MANAGER  
 GVRC PVT LTD



Sl.No	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
	Granite Patti Chamfering on both sides	Rft	1	87.25			87.25	87.25	Rft
<b>First Floor</b>									
<b>Granite Flooring</b>									
	Risers	Rmt	30	1.65			49.50		
	Treads	Rmt	27	1.65			44.55		
								94.05	Rmt
								308	Rft
	Staircase Approach @ 1st Floor Lvl	Sqm	1	6.12			6.12		
	Midlanding-01	Sqm	1	3.30	1.53		5.03		
	Midlanding-02	Sqm	1	6.12			6.12		
								17.27	Sqm
								186	Sft
<b>Granite Skirting</b>									
	Skirting @ Staircase 1st Floor Lvl	Rft	1	22.63			22.63		
	Skirting @ Flight-01	Rft	1	10.06			10.06		
	Skirting @ Midlanding-01	Rft	1	20.83			20.83		
	Skirting @ Flight-02	Rft	1	10.06			10.06		
	Skirting @ Midlanding-02	Rft	1	22.63			22.63		
	Skirting @ Flight-03	Rft	1	10.06			10.06		
	Deductions								
	Doors	Rft	-2	3.94			-7.87		
								88.39	Rft
<b>Granite Chamfering &amp; Groove</b>									
	Risers	Rft	30	12.79			383.76		
	Treads	Rft	27	25.58			690.77		
	Midlanding-01 ( Horizontal )	Rft	1	64.20			64.20		
	Midlanding-01 ( Vertical )	Rft	1	39.52			39.52		
	Midlanding-02 ( Horizontal )	Rft	1	64.94			64.94		
	Midlanding-02 ( Vertical )	Rft	1	46.73			46.73		
	Skirting	Rft	1	88.39			88.39		
								1378.31	Rft
<b>Granite Polishing</b>									
	Same as Granite Chamfering							1378.31	Rft
<b>Granite Shifting</b>									
	Staircase Approach @ 1st Floor Lvl	Sqm	1	6.12			6.12		
	Midlanding-01	Sqm	1	3.30	1.53		5.03		
	Midlanding-02	Sqm	1	6.12			6.12		
	Risers	Sqm	30	1.65		0.14	7.08		
	Treads	Sqm	27	1.65	0.33		14.48		
								38.83	Sqm
								418	Sft
<b>Wall Cladding Tile</b>									
	Wall Cladding Tile @ 1st Floor Lvl	Sqm	1	6.90		1.22	8.41		
	Wall Cladding Tile @ Flight-01	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Midlanding-01	Sqm	1	6.35		1.22	7.74		
	Wall Cladding Tile @ Flight-02	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Midlanding-02	Sqm	1	6.90		1.22	8.41		
	Wall Cladding Tile @ Flight-03	Sqm	1	3.07		1.22	3.74		
	Deductions								
	Door	Sqm	-2	1.20		1.22	-2.93		
								32.86	Sqm
								354	Sft
	Tile Shifting	Sft	1	354.00			354.00	354.00	Sft
<b>Granite Patti with Edge Polishing</b>									
	Granite Patti @ Staircase Approach 1st Floor Lvl	Rft	1	22.63			22.63		
	Granite Patti @ Flight-01	Rft	1	10.06			10.06		
	Granite Patti @ Midlanding-01	Rft	1	20.83			20.83		
	Granite Patti @ Flight-02	Rft	1	10.06			10.06		
	Granite Patti @ Midlanding-02	Rft	1	22.63			22.63		
	Granite Patti @ Flight-03	Rft	1	10.06			10.06		


**APPROVED BY**  
  
**T MADHU**  
 PROJECT MANAGER  
 GVRC PVT LTD

SLNo	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
	<b>Deductions</b>								
	Doors	Rft	-2	3.94			-7.87		
								88.39	Rft
	<b>Granite Patti Chamfering on both sides</b>	Rft	1	88.39			88.39	88.39	Rft
	<b>Second Floor</b>								
	<b>Granite Flooring</b>								
	Risers	Rmt	30	1.65			49.50		
	Treads	Rmt	27	1.65			44.55		
								94.05	Rmt
								308	Rft
	Staircase Approach @ 2nd Floor lvl	Sqm	1	3.30	1.53		5.03		
	Midlanding-01	Sqm	1	5.76			5.76		
	Midlanding-02	Sqm	1	3.30	1.53		5.03		
								15.83	Sqm
								170	Sft
	<b>Granite Skirting</b>								
	Skirting @ Staircase 2nd Floor lvl	Rft	1	20.83			20.83		
	Skirting @ Flight-01	Rft	1	10.06			10.06		
	Skirting @ Midlanding-01	Rft	1	22.63			22.63		
	Skirting @ Flight-02	Rft	1	10.06			10.06		
	Skirting @ Midlanding-02	Rft	1	20.83			20.83		
	Skirting @ Flight-03	Rft	1	10.06			10.06		
	<b>Deductions</b>								
	Door	Rft	-2	3.94			-7.87		
								86.59	Rft
	<b>Granite Chamfering &amp; Groove</b>								
	Risers	Rft	30	12.79			383.76		
	Treads	Rft	27	25.58			690.77		
	Midlanding-01 ( Horizontal )	Rft	1	64.20			64.20		
	Midlanding-01 ( Vertical )	Rft	1	46.73			46.73		
	Midlanding-02 ( Horizontal )	Rft	1	64.94			64.94		
	Midlanding-02 ( Vertical )	Rft	1	39.52			39.52		
	Skirting	Rft	1	86.59			86.59		
								1376.50	Rft
	<b>Granite Polishing</b>								
	Same as Granite Chamfering							1376.50	Rft
	<b>Granite Shifting</b>								
	Staircase Approach @ 2nd Floor lvl	Sqm	1	3.30	1.53		5.03		
	Midlanding-01	Sqm	1	5.76			5.76		
	Midlanding-02	Sqm	1	3.30	1.53		5.03		
	Risers	Sqm	30	1.65		0.14	7.08		
	Treads	Sqm	27	1.65	0.33		14.48		
								37.38	Sqm
								401	Sft
	<b>Wall Cladding Tile</b>								
	Wall Cladding Tile @ 2nd Floor Lvl	Sqm	1	5.15		1.22	6.28		
	Wall Cladding Tile @ Flight-01	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Midlanding-01	Sqm	1	6.90		1.22	8.41		
	Wall Cladding Tile @ Flight-02	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Midlanding-02	Sqm	1	6.35		1.22	7.74		
	Wall Cladding Tile @ Flight-03	Sqm	1	3.07		1.22	3.74		
	<b>Deductions</b>								
	Door	Sqm	-2	1.20		1.22	-2.93		
								30.73	Sqm
								331	Sft
	Tile Shifting	Sft	1	331.00			331.00	331.00	Sft
	<b>Granite Patti with Edge Polishing</b>								
	Granite Patti @ Staircase Approach 2nd Floor Lvl	Rft	1	20.83			20.83		
	Granite Patti @ Flight-01	Rft	1	10.06			10.06		

20.83  
**APPROVED BY**  
*J Madhu*  
 J MADHU  
 PROJECT MANAGER  
 GVRC PVT LTD



SLNo	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
	Granite Patti @ Mullanding-01	RM	1	22.63			22.63		
	Granite Patti @ Flight-02	RM	1	10.06			10.06		
	Granite Patti @ Midlanding-02	RM	1	20.83			20.83		
	Granite Patti @ Flight-03	RM	1	10.06			10.06		
	Deductions								
	Doors	RM	-2	3.94			-7.87		
	<b>Granite Patti Chamfering on both sides</b>	RM	1	86.59			86.59	86.59	RM
<b>3rd Floor</b>									
<b>Granite Flooring</b>									
	Risers	Rmt	30	1.65			49.50		
	Treads	Rmt	27	1.65			44.55		
								94.05	Rmt
								308	Rmt
	Staircase Approach @ 3rd Floor lvl	Sqm	1	6.12			6.12		
	Midlanding-01	Sqm	1	3.30	1.53		5.03		
	Midlanding-02	Sqm	1	6.12			6.12		
	Midlanding @ Terrace floor lvl	Sqm	1	3.30	1.80		5.94		
								23.21	Sqm
								250	Rft
<b>Granite Skirting</b>									
	Skirting @ Staircase 3rd Floor lvl	RM	1	22.63			22.63		
	Skirting @ Flight-01	RM	1	10.06			10.06		
	Skirting @ Midlanding-01	RM	1	20.83			20.83		
	Skirting @ Flight-02	RM	1	10.06			10.06		
	Skirting @ Midlanding-02	RM	1	22.63			22.63		
	Skirting @ Flight-03	RM	1	10.06			10.06		
	Skirting @ Terrace Floor lvl	RM	1	11.81			11.81		
	Deductions								
	Doors	RM	-2	3.94			-7.87		
	<b>Granite Chamfering &amp; Groove</b>							100.20	RM
	Risers	RM	30	12.79			383.76		
	Treads	RM	27	25.58			690.77		
	Midlanding-01 ( Horizontal )	RM	1	64.20			64.20		
	Midlanding-01 ( Vertical )	RM	1	39.52			39.52		
	Midlanding-02 ( Horizontal )	RM	1	64.94			64.94		
	Midlanding-02 ( Vertical )	RM	1	46.73			46.73		
	Terrace Floor lvl ( Horizontal )	RM	1	64.94			64.94		
	Terrace Floor lvl ( Vertical )	RM	1	46.73			46.73		
	Skirting	RM	1	100.20			100.20		
								1501.79	RM
<b>Granite Polishing</b>									
	Same as Granite Chamfering							1501.79	RM
<b>Granite Shifting</b>									
	Staircase Approach @ 3rd Floor lvl	Sqm	1	6.12			6.12		
	Midlanding-01	Sqm	1	3.30	1.53		5.03		
	Midlanding-02	Sqm	1	6.12			6.12		
	Midlanding @ Terrace floor lvl	Sqm	1	3.30	1.80		5.94		
	Risers	Sqm	30	1.65		0.14	7.08		
	Treads	Sqm	27	1.65	0.33		14.48		
								44.77	Sqm
								482	Rft
<b>Wall Cladding Tile</b>									
	Wall Cladding Tile @ 3rd Floor lvl	Sqm	1	6.90		1.22	8.41		
	Wall Cladding Tile @ Flight-01	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Midlanding-01	Sqm	1	6.35		1.22	7.74		
	Wall Cladding Tile @ Flight-02	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Midlanding-02	Sqm	1	6.90		1.22	8.41		
	Wall Cladding Tile @ Flight-03	Sqm	1	3.07		1.22	3.74		
	Wall Cladding Tile @ Terrace Floor lvl	Sqm	1	3.60		1.22	4.19		

APPROVED BY  
  
 31 DEC 2024  
 I. MANJU  
 PROJECT MANAGER  
 GVRC PVT LTD



SLNo	Description	UOM	No's	Length	Width	Height	Total	Sub Total	Remarks
	<b>Deductions</b>								
	Door	Sqm	-2	1.20		1.22	-2.93		
								37.25	Sqm
								401	Sft
	<b>Tile Shifting</b>	Sft	1	401.00			401.00	401.00	Sft
	<b>Granite Patti with Edge Polishing</b>								
	Granite Patti @ Staircase Approach 3rd Floor Lvl	Rft	1	22.63			22.63		
	Granite Patti @ Flight-01	Rft	1	10.06			10.06		
	Granite Patti @ Midlanding-01	Rft	1	20.83			20.83		
	Granite Patti @ Flight-02	Rft	1	10.06			10.06		
	Granite Patti @ Midlanding-02	Rft	1	22.63			22.63		
	Granite Patti @ Flight-03	Rft	1	10.06			10.06		
	Granite Patti @ Terrace Floor lvl	Rft	1	11.81			11.81		
	Deductions	Rft	-2	3.94			-7.87		
	Doors							100.20	Rft
								100.20	100.20
									Rft
	Granite Patti Chamfering on both sides	Rft	1	100.20					

APPROVED BY  
 31 DEC 2021  
 PROJECT MANAGER  
 GVRC PVT LTD.