

S No	Room	Wall thickness (✓ or ✗)	Beds in walls (✓ or ✗)	Chicken mesh (✓ or ✗)	External brickwork & beam joint (✓ or ✗)	Room Dimensions (✓ or ✗)	Room Dimensions Difference in inches	Diagonal (✓ or ✗)	Diagonal Difference in inches	Balcony sill level (✓ or ✗)	Room Height (✓ or ✗)	Plumb of walls (Good/Avg./Bad)	Alignment of beams and walls - Nos.
1	Bedroom 1 0.8	✓	✓	✓	✓	✓		✓		✓	✓	Avg	✓
2	Toilet 1 m.t	✓	✓	✓	✓	✓		✓		✓	✓	Avg	✓
3	Bedroom 2 k.B	✓	✗	✓	✓	✓		✓		✓	✓	Avg	✓
4	Toilet 2 k.T	✓	✓	✓	✓	✓		✓		✓	✓	Avg	✓
5	Bedroom-3	✓	✓	✓	✓	✓		✓		✓	✓	Avg	✓
6	Toilet-3	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
7	Bedroom 4	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
8	Toilet-4	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
9	Drawing	✓	✓	✓	✓	✓		✓		✓	✓	Good	Avg
10	Dining	✓	✓	✓	✓	✓		✓		✓	✓	Good	Avg
11	Lobby 1 stair	✓	✓	✓	✓	✓		✓		✓	✓	Avg	✓
12	Lobby 2	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
13	Terrace/balcony 1	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
14	Terrace/balcony 2	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
15	Head room	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
16	Patio	✓	✓	✓	✓	✓		✓		✓	✓	✓	✓
17	Kitchen	✓	✓	✓	✓	✓		✓		✓	✓	Good	Avg
18	Utility	✓	✓	✓	✓	✓		✓		✓	✓	Good	Avg
19	Other												

Remarks: at 7'-0" at first level Beds not provided.

NOTE: Instead of L-brackets they provided hole flanges near column side over frames.