

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards 4545, atrium upper basement floor cc purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	RDC Concrete Private limited	Slab no.:	
Requisition nos.:	206148	A. Estimated quantity:	420M3
PO nos.:	20220803001	B. Requisition quantity:	420M3
Sign of Security	Sign of Admin	C. Actual quantity poured	71M3
Rejck.	Sign of Project Manger	D. Difference (C-A)	349 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.08.2022	07:21	07:42	07:59	07	S3501	16800	17250	-			
2.	20.08.2022	07:45	08:10	08:25	07	S3502	16800	17180	-			
3.	20.08.2022	08:16	08:42	08:55	07	S3503	16800	16640	-			
4.	20.08.2022	09:26	09:37	09:57	07	S3506	16800	16740	-			
5.	20.08.2022	09:12	09:28	09:42	07	S3505	16800	16780	-			
6.	20.08.2022	11:24	11:42	11:56	07	S3509	16800	17140	-			
7.	20.08.2022	11:36	11:55	12:12	07	S3510	16800	16990	-			
8.	20.08.2022	13:01	13:26	13:48	07	S3515	16800	17010	-			
9.	20.08.2022	15:36	16:34	16:54	07	S3523	16800	17340				
10.	20.08.2022	16:48	17:41	18:14	08	S3529	19200	16800	2400			
11.												
Total:					71M3		170400	169870	2400			
Remarks	As per Po quantity 420M3 but consumed only 71M3											

Note: 1. Report to be sent on a daily basis to purchase@innopolisproperties.com and report-audit@innopolisproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit