

Internal memo no. 903/35/A Annexure - B
RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	Raft 2 and Raft5 concreting
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195113	A. Estimated quantity:	240 cum
PO nos.:	20221209006	B. Requisition quantity:	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			101 cum (15.12.22)
		D. Difference (C-A)	139 cum

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.12.22	14:11	14:32	14:35	7	133	16,800	16,540				
2	15.12.22	14:25	15:11	15:15	8	134	19,200	19,710				
3	15.12.22	14:45	15:23	15:25	8	135	19,200	18,960				
4	15.12.22	15:09	16:00	16:05	7	136	16,800	16,700				
5	15.12.22	15:29	16:12	16:15	8	137	19,200	19,210				
6	15.12.22	16:50	17:12	17:15	7	138	16,800	17,020				
7	15.12.22	17:12	18:18	18:25	7	139	16,800	16,390				
8	15.12.22	17:40	18:39	18:45	7	140	16,800	16,540				
9	15.12.22	17:58	18:55	19:00	7	141	16,800	16,550				
10	15.12.22	18:25	19:12	19:15	7	142	16,800	16,580				
11	15.12.22	18:48	19:39	19:45	8	143	19,200	18,750				
12	15.12.22	19:20	20:12	20:15	8	144	19,200	19,160				
13	15.12.22	19:45	20:41	20:45	8	145	19,200	19,170				
14	15.12.22	20:02	21:13	21:15	4	6019	9,600	9,400				
Total:					101		2,42,400	2,40,680				

Remarks: Balance qty will be order later.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on per-rate basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.