

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	Raft-4 concreting
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196375	A. Estimated quantity:	240 cum
PO nos.:	20230213006	B. Requisition quantity:	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			113 cum (10.02.2023)
		D. Difference (C-A)	127 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10.02.23	13:35	14:21	14:25	8	7139	19,200	19,240				
2	10.02.23	13:50	15:33	15:40	8	7140	19,200	19,320				
3	10.02.23	14:25	15:08	15:10	8	551	19,200	18,910				
4	10.02.23	15:30	16:05	16:10	8	552	19,200	18,150				
5	10.02.23	15:24	16:13	16:20	8	7144	19,200	18,880				
6	10.02.23	15:57	16:26	16:30	8	553	19,200	19,720				
7	10.02.23	15:49	16:40	16:45	8	7145	19,200	19,290				
8	10.02.23	16:07	16:56	16:59	8	554	19,200	19,040				
9	10.02.23	16:24	17:14	17:20	8	7147	19,200	19,090				
10	10.02.23	17:35	18:21	18:22	8	7149	19,200	19,240				
11	10.02.23	17:58	18:59	19:10	8	7150	19,200	18,310				
12	10.02.23	18:45	19:31	19:35	8	7151	19,200	18,510				
13	10.02.23	20:40	21:40	21:45	8.5	555	20,400	20,090				
14	10.02.23	20:50	21:39	21:45	8.5	556	20,400	19,920				
Total					113		2,71,200	2,67,710				

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.