

18.	13.02.2023	13:52	15:10	15:20	07	4300	16800	16540	260				
19.	13.02.2023	15:08	16:20	16:45	07	4304	16800	16610	190				
20.	13.02.2023	14:55	16:10	16:25	07	6786	16800	16900	-				
21.	13.02.2023	15:15	16:30	16:45	07	6787	16800	16280	520				
22.	13.02.2023	15:38	16:45	17:00	07	4307	16800	16590	210				
23.	13.02.2023	16:22	17:40	18:00	07	4311	16800	16550	250				
24.	13.02.2023	16:55	17:20	17:33	07	4312	16800	16640	160				
25.	13.02.2023	17:24	18:30	18:45	07	4313	16800	16490	310				
26.	13.02.2023	17:25	18:45	19:00	07	4317	16800	16550	250				
27.	13.02.2023	18:22	19:40	20:00	07	4319	16800	16480	320				
28.	13.02.2023	18:50	20:00	20:10	07	4320	16800	16520	280				
29.	13.02.2023	19:00	20:10	20:20	07	0420	16800	16650	150				
30.	13.02.2023	19:25	20:40	20:55	07	4322	16800	16780	-				
31.	13.02.2023	18:50	20:00	20:15	07	6790	16800	15890	910				
32.	13.02.2023	18:24	19:40	20:00	07	6789	16800	18230	-				
33.	13.02.2023	18:50	20:00	20:10	07	6132	16800	18180	-				
Total:					231		554400	550490	7040				
Remarks	As per quantity ordered 300 M3 but consumed 231 M3.												

Note: 1. Report to be sent on a daily basis to purchase@medhproperties.com and report@medhproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kg/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.