



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

057

D.C. No. :

To,

M/s.

GV one

Date : 11/05/23

Pono: - 2023-0510-009

Vehicle No. :

TS 030 TA 4848

Thuvaka Pally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M30	Time: 92:34.	8m ³	24m ³	Pump

M. CODEX

20230512016

SCAN ID

Receiver's Signature

INWARD

Inward No: 1500

Dt:

11/5/23

MRN No:

Dt:

Received By:

Sign:

CRESCENTIA LABS PVT LTD


For **SL RMC PLANT**

Dabe

Authorised Signatory

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	north block , lift wall and column 2
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	
Requisition nos:	20230510008	A. Estimated quantity:	200 cum
PO nos.:	20230510009	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			24 cum
		D. Difference (C-A)	176 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	11.05.23	18:45	19:53	20:05	8	50	19,200	18,950	250			
2	11.05.23	20:37	22:00	22:10	8	56	19,200	18,860	340			
3	11.05.23	22:24	23:31	23:42	8	57	19,200	19,070	130			
			Total		24		57,600	56,880	720			

Remarks balance quantity will be used later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

MRN No: 202305/2016