

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Sump
Requisition nos.:	20230506023	A. Estimated quantity:	280 m3
PO nos.:	20230506042	B. Requisition quantity:	280 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	278.5 m3
		D. Difference (C-A)	1.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.06.23	07:55	08:20	08:25	8 cum	2842	19200	19430			-	-
2.	27.06.23	08:25	08:45	08:50	6 cum	2843	14400	14580			-	-
3.	27.06.23	08:30	09:00	09:05	6 cum	2844	14400	14700			-	-
4.	27.06.23	09:00	09:25	09:30	6 cum	2845	14400	14740			-	-
5.	27.06.23	09:25	09:30	09:35	6 cum	2846	14400	14960			-	-
6.	27.06.23	09:45	10:05	10:10	8 cum	2847	19200	19620			-	-
7.	27.06.23	10:00	10:25	10:30	6 cum	2848	14400	15730			-	-
8.	27.06.23	10:25	10:50	10:55	6 cum	2849	14400	14800			-	-
9.	27.06.23	10:50	11:15	11:20	6 cum	2850	14400	14740			-	-
10.	27.06.23	11:10	11:30	11:35	6 cum	2851	14400	14730			-	-
11.	27.06.23	11:30	11:55	12:00	6 cum	2852	14400	14640			-	-
12.	27.06.23	11:55	12:20	12:25	6 cum	2853	14400	14510			-	-
13.	27.06.23	12:25	12:55	13:00	6 cum	2854	14400	14600			-	-
14.	27.06.23	13:00	13:30	13:35	6 cum	2855	14400	14650			-	-
15.	27.06.23	14:20	14:50	14:55	8 cum	2856	19200	19480			-	-
Total:					96 cum							
Remarks	Total quantity receive .Close PO .											

Details of RMC pour

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.