DC NA

Date: 10/08/2023.



## SAI GEOTECHNICAL SERVICES

(SOIL INVESTIGATIONS)

H.No.32-80/83/90/7, DN-120E, Devinagar, Neredment,

Secunderabad - 56. Telangana. E-mail: saigeots@gmail.com, Cell: 9948843777

PAN No. AWBPN6164H: GSTIN No. 36AWBPN6164H1ZE

PO NO: 202304/0007 **INVOICE** 

(HSN CODE: 9983) GSTIN No. 36AWBPN6164H1ZE

Invoice No.23-24/Aug/SGS/01

M/s. AMTZ Metropolis Square 801 Pvt. Ltd.,

VISAKHAPATNAM.

Andhra Pradesh.

GSTIN No. 37AAXCA5638G1Z4

Sub: Preliminary Soil Investigations for the proposed Construction of Building of

Manufacturing Units at AP MedTek Zone, Plot No: D1-94 part, D1-95, E2 - 109 and

E2 -110-part, Phase II, AMTZ Campus, Pragati Maidan, VM Steel Project S.O,

Visakhapatnam, Andhra Pradesh.

Ref: (i) Your Work Order No. 20230410007, 10/04/2023.

(ii) Submission of our Geotechnical Report SGS Report No. 1545.

Sl. No.	Description of Work	Qty	Rate	Amount
1)	Mobilization of personals, rotary drilling equipments to establishing camping at site, staff stay and demobilisation on completion of field investigations and back.		×	
2)	Drilling boreholes with Rotary Drilling equipment upto Max. depth of 10M (in soil/SDR) below existing GL (OR) 3M into Hard rock strata whichever is more.			
3)	Conducting Standard penetration tests at various depth in the boreholes (Only in soils)			
4)	Collecting undisturbed (in soils only)/disturbed soil samples at regular intervals.	03	16,650/-	49,950/-
5)	Drilling in Soft disintegrated rock (N>50).		Per	
6)	Drilling in Hard Rock and collecting rock core and noting down the ROD and Core recovery %.		borehole	
7)	Conducting necessary laboratory tests as per BIS on soil (Grain size analysis, atterberg limits, natural density, natural water content, specific gravity, tri-axial shear/direct/UCC tests and Free Swell Index). Conducting laboratory tests on rock such as density, water absorption, porosity, point load strength and compressive strength of rock			
8)	Also, Submission of geotechnical report in duplicate giving details of field, lab results, recommendations for type of foundation, their			
	depth and safe bearing capacity.	Total Amo		49,950/-
	(RUPEES FIFTY EIGHT THOUSAND NINE HUNDRED AND	IGST @ 18		8,991/-
	FORTY ONE ONLY)	Grand Tot	al :	58,941/-

HOTECHNICAL SERVICES,