

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230831031	A. Estimated quantity:	200M3
PO nos.:	20230831031	B. Requisition quantity:	200M3
Sign of Security	Sign of Admin	C. Actual quantity poured	105M3
	Sign of Project Manager	D. Difference (C-A)	95M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.09.2023	09:50	10:50	11:20	07m3	1884	16800	16820				
2	02.09.2023	10:13	11:20	11:45	07m3	1885	16800	16840				
3	02.09.2023	10:26	11:25	11:50	07m3	1886	16800	16820				
4	02.09.2023	10:46	11:46	12:05	07m3	1887	16800	16890				
5	02.09.2023	10:10	11:30	11:55	08m3	2392	19200	19210				
6	02.09.2023	10:40	11:30	11:57	08m3	2393	19200	19500				
7	02.09.2023	10:50	11:50	12:10	03m3	2394	7200	7100	100			
8	02.09.2023	11:30	12:20	12:55	08m3	2396	19200	19100	100			
9	02.09.2023	11:40	12:40	13:10	08m3	2397	19200	19300				
10	02.09.2023	14:28	15:20	16:50	07m3	1891	16800	16810				
11	02.09.2023	15:03	16:03	16:25	07m3	1893	16800	16900				
12	02.09.2023	15:20	16:15	16:55	07m3	1894	16800	16850				

		16:55	07m3	1895	16800	16850				
	17:20	17:55	07m3	2398	16800	16700				
o:52	17:50	18:10	07m3	2399	16800	16850				
Total:										
Remarks	As per purchase order 200M3 but consumed 105M3 only			105m3	252000	252540	200			

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit