

R6 Infra

DELIVERY CHALLAN

**Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.**

D.C. No. :

2543

105

M/S. globe hydraulic pump PONO. 20230-110000

Date: 24-09-2023

Vehicle No.: 15807KT 44888

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
		Received By: <u> </u> Signature: <u> </u> INWARD Inward No: <u>1950</u> Dt: <u>24/9/28</u> M/RN No: <u> </u>	767	767	10000 pice

Receiver's Signature

CRESCENTIA LABS PVT LTD

3. カ・エリ

For R6 Infra

2023092-400

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	
Project:	GV ONE	Flat / Villa no:	
Supplier:	R6 Infra	Slab no:	North side column-3 & Shear walls casting
Requisition nos:	20230916009	A. Estimated quantity:	90 cum
PO nos.:	20230916010	B. Requisition quantity:	90 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	29 cum used on (16-09-23) ,21 cum on (22-09-23) 25m3 used on (23-09-23)
		D. Difference (C-A)	15 cum

Details of RMC pour

S. V. Subba Reddy

26 SEP 2023

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23-09-2023	7:00	9:09	8:15	7m3	2529	16,800	16,600	200			
2	32-09-2023	14:30	14:42	15:25	7m3	2542	16,800	17,570	-950			
3	23-09-2023	12:00	12:10	13:08	7m3	2538	16,800	17,920	-1,120			
4	23-09-2023	16:50	16:56	17:59	4m3	2544	9,600	9,850	-250			
					Total		60,000	61,940	-1,940			

Remarks

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.