

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E- block
Project:	Gulmohar Residency	Flat / Villa no.:	E-block Raft foundation work purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20230828002	A. Estimated quantity:	1600(M30)M3
PO nos.:	20230828004	B. Requisition quantity:	1600(M30)M3
	Sign of Admin	Sign of Project Manger	1512M3
		C. Actual quantity poured	86 M3
		D. Difference (C-A)	

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	20.10.23	08.00	09.15	09.20	8 M3	0475	19200	19340	+140			
1.	20.10.23	08.20	09.20	09.25	8 M3	0476	19200	19050	-150			
2.	20.10.23	08.40	09.40	09.42	8 M3	0477	19200	19250	+50			
3.	20.10.23	08.55	09.50	09.55	8 M3	0478	19200	19010	-190			
4.	20.10.23	09.10	09.55	10.00	8M3	0479	19200	19220	+20			
5.	20.10.23	09.25	10.00	10.02	8 M3	0480	19200	19160	-40			
6.	20.10.23	09.40	10.20	10.25	8 M3	0481	19200	19030	-170			
7.	20.10.23	09.45	10.25	10.30	8 M3	0482	19200	19240	+40			
8.	20.10.23	10.00	10.45	10.50	8M3	0483	19200	19110	-90			
9.	20.10.23	10.15	10.40	10.45	8 M3	0484	19200	19150	-50			
10.	20.10.23	10.30	11.10	11.15	8 M3	0485	19200	18990	-210			
11.	20.10.23	10.45	11.30	11.35	8M3	0486	19200	19150	-50			
12.	20.10.23	11.00	12.30	12.35	8M3	0487	19200	19310	+110			
13.	20.10.23	11.20	12.40	12.45	8M3	0488	19200	19420	+220			
14.	20.10.23	11.35	12.45	12.50	8M3	0489	19200	19230	+30			

	20.10.23	11.45	12.30	12.35	8M3	0490	19200	19270	+70					
6.	20.10.23	12.05	01.00	01.05	8M3	0491	19200	19120	-80					
17.	20.10.23	12.10	01.10	01.10	8M3	0492	19200	19200	0					
18.	20.10.23	12.35	01.30	01.35	8M3	0493	19200	19340	+140					
19.	20.10.23	12.50	01.45	01.50	8M3	0494	19200	19110	-90					
20.	20.10.23	01.05	01.45	01.50	8M3	0495	19200	19160	-40					
21.	20.10.23	01.20	02.10	02.15	8M3	0496	19200	19190	-10					
22.	20.10.23	01.30	02.25	02.30	8M3	0497	19200	18550	-650					
23.	20.10.23	01.47	02.50	02.55	8M3	0498	19200	19070	-130					
24.	20.10.23	01.58	03.00	03.05	8M3	0499	19200	18930	-270					
25.	20.10.23	02.10	03.05	03.10	8M3	0500	19200	19040	-160					
26.	20.10.23	02.22	03.20	03.25	8M3	0501	19200	19270	+70					
27.	20.10.23	02.34	03.30	03.35	8M3	0502	19200	19040	-160					
28.	20.10.23	02.46	03.45	03.50	8M3	0503	19200	19130	-70					
29.	20.10.23	02.58	03.45	03.50	8M3	0504	19200	19240	+40					
30.	20.10.23	03.10	04.00	04.05	8M3	0505	19200	19320	+120					
31.	20.10.23	03.22	04.15	04.20	8M3	0506	19200	19150	-50					
32.	20.10.23	03.34	04.30	04.35	8M3	0507	19200	19240	+40					
33.	20.10.23	03.46	04.50	04.55	8M3	0508	19200	19240	+40					
34.	20.10.23	03.58	05.00	05.05	8M3	0509	19200	19130	-70					
35.	20.10.23	04.10	05.05	05.10	8M3	0510	19200	19590	+390					
36.	20.10.23	04.22	05.15	05.20	8M3	0511	19200	19510	+310					
37.	20.10.23	04.34	05.30	05.35	8M3	0512	19200	19420	+220					
38.	20.10.23	04.46	05.50	05.55	8M3	0513	19200	19500	+300					
39.	20.10.23	04.58	06.00	06.05	8M3	0514	19200	19400	+200					
40.	20.10.23	05.10	06.05	06.10	8M3	0515	19200	19380	+180					
42.	20.10.23	05.22	06.30	06.35	8M3	0516	19200	19560	+360					
43.	20.10.23	05.34	06.35	06.40	8M3	0517	19200	19370	+170					
44.	20.10.23	05.46	06.40	06.45	8M3	0518	19200	19060	-140					
45.	20.10.23	05.58	07.00	07.05	8M3	0519	19200	19090	-110					
46.	20.10.23	06.10	07.10	07.15	8M3	0520	19200	18580	-620					

	20.10.23	06.22	07.30	07.35	8M3	0521	19200	19090	-110			
48.	20.10.23	06.34	07.40	07.45	8M3	0522	19200	19290	+90			
49.	20.10.23	06.46	07.50	07.55	8M3	0523	19200	19040	-160			
50.	20.10.23	06.58	08.00	08.05	8M3	0524	19200	19120	-80			
51.	20.10.23	07.10	08.15	08.20	8M3	0525	19200	19040	-160			
52.	20.10.23	07.22	08.30	08.35	8M3	0526	19200	18990	-210			
53.	20.10.23	07.34	08.40	08.45	8M3	0527	19200	19240	+40			
54.	20.10.23	07.46	08.50	08.55	8M3	0528	19200	19200	0			
55.	20.10.23	07.58	09.00	09.05	8M3	0529	19200	19170	-30			
56.	20.10.23	08.10	09.15	09.20	8M3	0530	19200	19150	-50			
57.	20.10.23	08.25	09.30	09.35	8M3	0531	19200	19130	-70			
58.	20.10.23	08.35	09.40	09.45	8M3	0532	19200	18740	-460			
59.	20.10.23	08.50	09.55	10.00	8M3	0533	19200	19050	-150			
60.	20.10.23	09.05	10.00	10.05	8M3	0534	19200	19280	+80			
61.	20.10.23	09.20	10.15	10.20	8M3	0535	19200	19250	+50			
62.	20.10.23	09.35	09.53	10.10	8M3	0536	19200	19120	-80			
63.	20.10.23	09.23	10.12	10.30	8M3	0537	19200	19180	-20			
64.	20.10.23	10.05	11.00	11.05	8M3	0538	19200	18770	-430			
65.	20.10.23	10.20	11.15	11.20	8M3	0539	19200	19120	-80			
66.	20.10.23	10.40	11.35	11.40	8M3	0540	19200	19120	-80			
67.	20.10.23	11.00	12.00	12.05	8M3	0541	19200	19120	-80			
68.	20.10.23	11.13	12.15	12.20	8M3	0542	19200	19080	-120			
69.	20.10.23	11.30	12.30	12.35	8M3	0543	19200	19040	-160			
70.	20.10.23	11.45	12.40	12.45	8M3	0544	19200	19060	-140			
71.	21.10.23	12.00	01.00	01.05	8M3	0545	19200	19110	-90			
72.	21.10.23	12.10	01.05	01.10	8M3	0546	19200	18880	-320			
73.	21.10.23	12.30	01.25	01.30	8M3	0547	19200	19050	-150			
74.	21.10.23	12.45	01.50	01.55	8M3	0548	19200	18740	-460			
75.	21.10.23	12.57	02.00	02.05	8M3	0549	19200	18830	-370			
76.	21.10.23	1.10	02.15	02.20	8M3	0550	19200	19130	-70			
77.	21.10.23	01.25	02.30	02.35	8M3	0551	19200	19110	-90			

108.	21.10.23	01.35	02.40	02.45	8M3	0552	1900	19280	+80
107.	21.10.23	01.50	02.55	03.00	8M3	0553	19200	19190	-10
106.	21.10.23	02.10	03.15	03.20	8M3	0554	19200	19010	-190
105.	21.10.23	02.25	03.30	03.35	8M3	0555	19200	19080	-120
104.	21.10.23	03.12	03.43	04.00	8M3	0556	19200	19270	+70
103.	21.10.23	03.20	04.02	04.15	8M3	0557	19200	19330	+130
102.	21.10.23	03.33	04.08	04.20	8M3	0558	19200	19070	-130
101.	21.10.23	03.55	04.43	05.00	8M3	0559	19200	19170	-30
100.	21.10.23	04.28	04.50	04.55	8M3	0560	19200	18240	-960
99.	21.10.23	04.47	05.00	05.05	8M3	0561	19200	19240	+40
98.	21.10.23	03.58	04.10	05.20	8M3	0562	19200	19060	-140
97.	21.10.23	04.22	05.30	05.35	8M3	0564	19200	19170	-30
96.	21.10.23	04.40	05.55	05.55	8M3	0565	19200	18700	-500
95.	21.10.23	05.55	06.00	06.15	8M3	0567	19200	19070	-130
94.	21.10.23	06.10	06.30	06.35	8M3	0568	19200	19150	-50
93.	21.10.23	06.40	06.50	06.55	8M3	0569	19200	18430	-770
92.	21.10.23	06.00	07.00	07.05	8M3	0571	19200	19190	-10
91.	21.10.23	06.15	07.10	07.15	8M3	0572	19200	19140	-60
90.	21.10.23	06.30	07.30	07.35	8M3	0573	19200	19090	-110
89.	21.10.23	06.45	07.40	07.45	8M3	0574	19200	19030	-170
88.	21.10.23	07.00	08.00	08.05	8M3	0575	19200	19220	+20
87.	21.10.23	07.30	08.30	08.35	8M3	0576	19200	19090	-110
86.	21.10.23	07.45	08.40	08.45	8M3	0577	19200	19510	+310
85.	21.10.23	07.57	08.00	08.05	8M3	0578	19200	18430	-770
84.	21.10.23	08.31	09.30	09.35	8M3	0579	19200	19190	-10
83.	21.10.23	08.43	09.45	09.50	8M3	0580	19200	19160	-40
82.	21.10.23	09.05	10.00	10.05	8M3	0581	19200	18870	-330
81.	21.10.23	09.20	10.20	10.25	8M3	0582	19200	18860	-340

9.	21.10.23	09:40	10:45	10:50	8M3	0583	19200	19200	19200	0			
10.	21.10.23	09:52	10:55	11:00	8M3	0584	19200	19150	-50				
11.	21.10.23	10:03	11:00	11:05	8M3	0585	19200	19130	-70				
112.	21.10.23	10:15	11:20	11:25	8M3	0586	19200	19320	+120				
113.	21.10.23	10:27	11:30	11:35	8M3	0587	19200	19250	+50				
114.	21.10.23	10:39	11:40	11:45	8M3	0588	19200	19020	-180				
115.	21.10.23	10:50	11:55	11:57	8M3	0589	19200	19160	-40				
116.	21.10.23	11:39	12:26	12:40	8M3	0590	19200	16850	-2350				
117.	21.10.23	11:48	12:31	12:50	8M3	0591	19200	19320	+120				
118.	21.10.23	12:04	13:04	13:15	8M3	0592	19200	19290	+90				
119.	21.10.23	12:24	13:02	13:20	8M3	0593	19200	19240	+40				
120.	21.10.23	12:30	13:20	13:35	8M3	0594	19200	19230	+30				
121.	21.10.23	12:42	13:17	13:25	8M3	0595	19200	19330	+130				
122.	21.10.23	12:53	13:38	13:45	8M3	0596	19200	19490	+290				
123.	21.10.23	13:06	14:06	14:15	8M3	0597	19200	19360	+160				
124.	21.10.23	13:23	14:23	14:40	8M3	0598	19200	19140	-60				
125.	21.10.23	13:35	14:13	14:25	8M3	0599	19200	19180	-20				
126.	21.10.23	13:55	14:39	14:50	8M3	0600	19200	19420	+220				
127.	21.10.23	14:08	14:46	15:00	8M3	0601	19200	19340	+140				
128.	21.10.23	14:22	14:59	15:10	8M3	0602	19200	19420	+220				
129.	21.10.23	15:09	15:48	15:58	8M3	0603	19200	19240	+40				
130.	21.10.23	15:18	16:00	16:15	8M3	0604	19200	19220	+20				
131.	21.10.23	15:28	16:10	16:20	8M3	0605	19200	19380	+180				
132.	21.10.23	15:50	16:35	16:45	7M3	0606	16800	17100	+300				
133.	21.10.23	15:59	16:54	17:05	8M3	0607	19200	19390	+190				
134.	21.10.23	16:10	16:42	17:10	8M3	0608	19200	19490	+290				
135.	21.10.23	16:26	16:59	17:15	8M3	0609	19200	19410	+210				
136.	21.10.23	16:46	17:33	17:45	8M3	0610	19200	19340	+140				
137.	21.10.23	16:56	17:51	18:00	8M3	0611	19200	19370	+170				
138.	21.10.23	17:11	18:30	18:45	8M3	0612	19200	19520	+320				
139.	21.10.23	17:20	18:21	18:30	8M3	0613	19200	19430	+230				

170.	22.10.23	00:33	01:00	01:15	8M3	0644	19200	19180	-20		
169.	22.10.23	00:18	00:52	01:00	8M3	0643	19200	19110	-90		
168.	22.10.23	00:05	00:36	00:45	8M3	0642	19200	19300	+100		
167.	21.10.23	23:51	04:36	04:45	8M3	0641	19200	19430	+230		
166.	21.10.23	23:37	00:12	00:20	8M3	0640	19200	19240	+40		
165.	21.10.23	23:36	00:09	00:15	8M3	0639	19200	19230	+30		
164.	21.10.23	23:16	23:49	24:00	8M3	0638	19200	19120	-80		
163.	21.10.23	23:03	23:38	23:45	8M3	0637	19200	19180	-20		
162.	21.10.23	22:46	23:46	24:00	7M3	0633	16800	16680	-120		
161.	21.10.23	22:40	23:13	23:30	8M3	0636	19200	19160	-40		
160.	21.10.23	22:35	23:10	23:20	8M3	0635	19200	19170	-30		
159.	21.10.23	22:13	22:47	23:00	8M3	0634	19200	19170	-30		
158.	21.10.23	21:44	22:22	22:45	8M3	0632	19200	19260	+60		
157.	21.10.23	21:34	22:09	22:15	8M3	0631	19200	19300	+100		
156.	21.10.23	21:20	21:54	22:10	8M3	0630	19200	19380	+180		
155.	21.10.23	21:09	21:50	22:00	8M3	0629	19200	19280	+80		
154.	21.10.23	20:57	21:35	21:45	8M3	0628	19200	19430	+230		
153.	21.10.23	20:50	21:30	21:45	8M3	0627	19200	19420	+220		
152.	21.10.23	20:32	21:11	21:20	8M3	0626	19200	19370	+170		
151.	21.10.23	20:16	21:18	21:35	8M3	0625	19200	19210	+10		
150.	21.10.23	20:00	20:37	20:45	8M3	0624	19200	19310	+110		
149.	21.10.23	19:36	20:24	20:30	8M3	0623	19200	19280	+80		
148.	21.10.23	19:25	19:40	19:50	8M3	0622	19200	19440	+240		
147.	21.10.23	19:08	19:48	20:00	8M3	0621	19200	19260	+60		
146.	21.10.23	18:55	20:07	20:15	8M3	0620	19200	19200	+0		
145.	21.10.23	18:47	19:32	19:45	7M3	0619	16800	16880	+80		
144.	21.10.23	18:27	19:19	19:30	8M3	0618	19200	19280	+80		
143.	21.10.23	18:15	19:03	19:15	8M3	0617	19200	19410	+210		
142.	21.10.23	18:05	18:54	19:10	8M3	0616	19200	19100	-100		
141.	21.10.23	17:50	18:52	19:05	8M3	0615	19200	19310	+110		
140.	21.10.23	17:49	18:49	19:00	8M3	0614	19200	19330	+130		

171.	22.10.23	05:53	06:57	07:15	8M3	0645	19200	19340	+140				
172.	22.10.23	01:27	02:04	02:20	8M3	0646	19200	19260	+60				
173.	22.10.23	01:23	01:59	02:15	8M3	0647	19200	19280	+80				
174.	22.10.23	02:13	02:45	03:10	7M3	0648	16800	16960	+160				
175.	22.10.23	01:52	02:28	02:40	8M3	0649	19200	19330	+130				
176.	22.10.23	02:12	02:54	03:05	8M3	0650	19200	19160	-40				
177.	22.10.23	02:24	02:52	03:10	8M3	0651	19200	19500	+300				
178.	22.10.23	02:50	03:20	03:30	8M3	0652	19200	19390	+190				
179.	22.10.23	03:02	03:32	03:45	8M3	0653	19200	19520	+320				
180.	22.10.23	03:13	03:39	03:50	8M3	0654	19200	19450	+250				
181.	22.10.23	03:28	04:00	04:15	8M3	0655	19200	19180	-20				
182.	22.10.23	03:45	04:17	04:35	8M3	0656	19200	19280	+80				
183.	22.10.23	04:05	04:36	05:05	8M3	0657	19200	19480	+280				
184.	22.10.23	04:08	04:45	05:00	8M3	0658	19200	19300	+100				
185.	22.10.23	04:33	05:02	05:20	8M3	0660	19200	19220	+20				
186.	22.10.23	04:44	05:16	05:25	8M3	0661	19200	19190	-10				
187.	22.10.23	05:40	06:59	07:10	8M3	0663	19200	19360	+160				
188.	22.10.23	00:51	01:20	01:40	8M3	0665	19200	19440	+240				
189.	22.10.23	06:33	07:15	07:35	8M3	0667	19200	18830	-370				
190.	22.10.23	07:53	09:10	09:35	4M3	0670	9600	9840	+240				
Total:					1512M3		3628800	3624820	-3980				
Remarks	Po to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 Kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Key No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY

D.C. No: 0475 Date: 20-10-2023

Delivery Site: MALLAPUR

Truck No: TS08UG4352 Mode: PUMP

S.No:	Description	Qty	Units	Cum. Qty	Remarks
-------	-------------	-----	-------	----------	---------

1	M 30 RMC	8	Cum	8	-
---	----------	---	-----	---	---

Other Documents Enclosed:

For Office use only
Driver Name: RAUF
Signature:

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

Customer Signature

Authorized Signatory

for KN INFRA

GLOBAL RMC
ENGINEER'S CONCRETE