

Company firm:	Modi Reality Mallapur LLP	Block No.:	E-block
Project	Gulmohar Residency	Flat / Villa no.:	E-block Raft foundation work purpose
Supplier	KN Infra	Slab no.:	-
Requisition nos.:	20230828002	A. Estimated quantity:	1600(M30)M3
PO nos.:	20230828004	B. Requisition quantity:	1600(M30)M3
	Sign of Admit	C. Actual quantity poured	1512M3
	Sign of Project Manager	D. Difference (C-A)	-88M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	20.10.23	08.00	09.15	09.20	8 M3	0475	19200	19340	+140			
1.	20.10.23	08.20	09.20	09.25	8 M3	0476	19200	19050	-150			
2.	20.10.23	08.40	09.40	09.42	8 M3	0477	19200	19250	+50			
3.	20.10.23	08.55	09.50	09.55	8 M3	0478	19200	19010	-190			
4.	20.10.23	09.10	09.55	10.00	8M3	0479	19200	19220	+20			
5.	20.10.23	09.25	10.00	10.02	8 M3	0480	19200	19160	-40			
6.	20.10.23	09.40	10.20	10.25	8 M3	0481	19200	19030	-170			
7.	20.10.23	09.45	10.25	10.30	8 M3	0482	19200	19240	+40			
8.	20.10.23	10.00	10.45	10.50	8M3	0483	19200	19110	-90			
9.	20.10.23	10.15	10.40	10.45	8 M3	0484	19200	19150	-50			
10.	20.10.23	10.30	11.10	11.15	8 M3	0485	19200	18990	-210			
11.	20.10.23	10.45	11.30	11.35	8M3	0486	19200	19150	-50			
12.	20.10.23	11.00	12.30	12.35	8M3	0487	19200	19310	+110			
13.	20.10.23	11.20	12.40	12.45	8M3	0488	19200	19420	+220			
14.	20.10.23	11.35	12.45	12.50	8M3	0489	19200	19230	+30			

46.	20.10.23	11.45	12.30	12.35	8M3	0490	19200	19270	+70			
16.	20.10.23	12.05	01.00	01.05	8M3	0491	19200	19120	-80			
17.	20.10.23	12.10	01.10	01.10	8M3	0492	19200	19200	0			
18.	20.10.23	12.35	01.30	01.35	8M3	0493	19200	19340	+140			
19.	20.10.23	12.50	01.45	01.50	8M3	0494	19200	19110	-90			
20.	20.10.23	01.05	01.45	01.50	8M3	0495	19200	19160	-40			
21.	20.10.23	01.20	02.10	02.15	8M3	0496	19200	19190	-10			
22.	20.10.23	01.30	02.25	02.30	8M3	0497	19200	18550	-650			
23.	20.10.23	01.47	02.50	02.55	8M3	0498	19200	19070	-130			
24.	20.10.23	01.58	03.00	03.05	8M3	0499	19200	18930	-270			
25.	20.10.23	02.10	03.05	03.10	8M3	0500	19200	19040	-160			
26.	20.10.23	02.22	03.20	03.25	8M3	0501	19200	19270	+70			
27.	20.10.23	02.34	03.30	03.35	8M3	0502	19200	19040	-160			
28.	20.10.23	02.46	03.45	03.50	8M3	0503	19200	19130	-70			
29.	20.10.23	02.58	03.45	03.50	8M3	0504	19200	19240	+40			
30.	20.10.23	03.10	04.00	04.05	8M3	0505	19200	19320	+120			
31.	20.10.23	03.22	04.15	04.20	8M3	0506	19200	19150	-50			
32.	20.10.23	03.34	04.30	04.35	8M3	0507	19200	19240	+40			
33.	20.10.23	03.46	04.50	04.55	8M3	0508	19200	19240	+40			
34.	20.10.23	03.58	05.00	05.05	8M3	0509	19200	19130	-70			
35.	20.10.23	04.10	05.05	05.10	8M3	0510	19200	19590	+390			
36.	20.10.23	04.22	05.15	05.20	8M3	0511	19200	19510	+310			
37.	20.10.23	04.34	05.30	05.35	8M3	0512	19200	19420	+220			
38.	20.10.23	04.46	05.50	05.55	8M3	0513	19200	19500	+300			
39.	20.10.23	04.58	06.00	06.05	8M3	0514	19200	19400	+200			
40.	20.10.23	05.10	06.05	06.10	8M3	0515	19200	19380	+180			
42.	20.10.23	05.22	06.30	06.35	8M3	0516	19200	19560	+360			
43.	20.10.23	05.34	06.35	06.40	8M3	0517	19200	19370	+170			
44.	20.10.23	05.46	06.40	06.45	8M3	0518	19200	19060	-140			
45.	20.10.23	05.58	07.00	07.05	8M3	0519	19200	19090	-110			
46.	20.10.23	06.10	07.10	07.15	8M3	0520	19200	18580	-620			

1.	20.10.23	06.22	07.30	07.35	8M3	0521	19200	19090	-110			
48.	20.10.23	06.34	07.40	07.45	8M3	0522	19200	19290	+90			
49.	20.10.23	06.46	07.50	07.55	8M3	0523	19200	19040	-160			
50.	20.10.23	06.58	08.00	08.05	8M3	0524	19200	19120	-80			
51.	20.10.23	07.10	08.15	08.20	8M3	0525	19200	19040	-160			
52.	20.10.23	07.22	08.30	08.35	8M3	0526	19200	18990	-210			
53.	20.10.23	07.34	08.40	08.45	8M3	0527	19200	19240	+40			
54.	20.10.23	07.46	08.50	08.55	8M3	0528	19200	19200	0			
55.	20.10.23	07.58	09.00	09.05	8M3	0529	19200	19170	-30			
56.	20.10.23	08.10	09.15	09.20	8M3	0530	19200	19150	-50			
57.	20.10.23	08.25	09.30	09.35	8M3	0531	19200	19130	-70			
58.	20.10.23	08.35	09.40	09.45	8M3	0532	19200	18740	-460			
59.	20.10.23	08.50	09.55	10.00	8M3	0533	19200	19050	-150			
60.	20.10.23	09.05	10.00	10.05	8M3	0534	19200	19280	+80			
61.	20.10.23	09.20	10.15	10.20	8M3	0535	19200	19250	+50			
62.	20.10.23	09.35	09.53	10.10	8M3	0536	19200	19120	-80			
63.	20.10.23	09.23	10.12	10.30	8M3	0537	19200	19180	-20			
64.	20.10.23	10.05	11.00	11.05	8M3	0538	19200	18770	-430			
65.	20.10.23	10.20	11.15	11.20	8M3	0539	19200	19120	-80			
66.	20.10.23	10.40	11.35	11.40	8M3	0540	19200	19120	-80			
67.	20.10.23	11.00	12.00	12.05	8M3	0541	19200	19120	-80			
68.	20.10.23	11.13	12.15	12.20	8M3	0542	19200	19080	-120			
69.	20.10.23	11.30	12.30	12.35	8M3	0543	19200	19040	-160			
70.	20.10.23	11.45	12.40	12.45	8M3	0544	19200	19060	-140			
71.	21.10.23	12.00	01.00	01.05	8M3	0545	19200	19110	-90			
72.	21.10.23	12.10	01.05	01.10	8M3	0546	19200	18880	-320			
73.	21.10.23	12.30	01.25	01.30	8M3	0547	19200	19050	-150			
74.	21.10.23	12.45	01.50	01.55	8M3	0548	19200	18740	-460			
75.	21.10.23	12.57	02.00	02.05	8M3	0549	19200	18830	-370			
76.	21.10.23	1.10	02.15	02.20	8M3	0550	19200	19130	-70			
77.	21.10.23	01.25	02.30	02.35	8M3	0551	19200	19110	-90			

21.10.23	01.35	02.40	02.45	8M3	0552	1900	19280	+80			
21.10.23	01.50	02.55	03.00	8M3	0553	19200	19190	-10			
21.10.23	02.10	03.15	03.20	8M3	0554	19200	19010	-190			
21.10.23	02.25	03.30	03.35	8M3	0555	19200	19080	-120			
21.10.23	03.12	03.43	04.00	8M3	0556	19200	19270	+70			
21.10.23	03.20	04.02	04.15	8M3	0557	19200	19330	+130			
21.10.23	03.33	04.08	04.20	8M3	0558	19200	19070	-130			
21.10.23	03.55	04.43	05.00	8M3	0559	19200	19170	-30			
21.10.23	03.52	04.28	04.35	8M3	0560	19200	18240	-960			
21.10.23	03.47	04.50	04.55	8M3	0561	19200	19240	+40			
21.10.23	03.58	05.00	05.05	8M3	0562	19200	19060	-140			
21.10.23	04.10	05.15	05.20	8M3	0563	19200	19010	-190			
21.10.23	04.22	05.30	05.35	8M3	0564	19200	19170	-30			
21.10.23	04.40	05.50	05.55	8M3	0565	19200	18700	-500			
21.10.23	04.40	05.55	06.00	8M3	0566	19200	19050	-150			
21.10.23	05.05	06.10	06.15	8M3	0567	19200	19070	-130			
21.10.23	05.20	06.30	06.35	8M3	0568	19200	19150	-50			
21.10.23	05.35	06.40	06.45	8M3	0569	19200	18430	-770			
21.10.23	05.43	06.50	06.55	8M3	0570	19200	18960	-240			
21.10.23	06.00	07.00	07.05	8M3	0571	19200	19190	-10			
21.10.23	06.15	07.10	07.15	8M3	0572	19200	19140	-60			
21.10.23	06.30	07.30	07.35	8M3	0573	19200	19090	-110			
21.10.23	06.45	07.40	07.45	8M3	0574	19200	19030	-170			
21.10.23	07.00	08.00	08.05	8M3	0575	19200	19220	+20			
21.10.23	07.30	08.30	08.35	8M3	0576	19200	19090	-110			
21.10.23	07.45	08.40	08.45	8M3	0577	19200	19510	+310			
21.10.23	07.57	08.00	08.05	8M3	0578	19200	18430	-770			
21.10.23	08.31	09.30	09.35	8M3	0579	19200	19190	-10			
21.10.23	08.43	09.45	09.50	8M3	0580	19200	19160	-40			
21.10.23	09.05	10.00	10.05	8M3	0581	19200	18870	-330			
21.10.23	09.20	10.20	10.25	8M3	0582	19200	18860	-340			

40.	21.10.23	17:49	18:49	19:00	8M3	0614	19200	19330	+130			
141.	21.10.23	17:50	18:52	19:05	8M3	0615	19200	19310	+110			
142.	21.10.23	18:05	18:54	19:10	8M3	0616	19200	19100	-100			
143.	21.10.23	18:15	19:03	19:15	8M3	0617	19200	19410	+210			
144.	21.10.23	18:27	19:19	19:30	8M3	0618	19200	19280	+80			
145.	21.10.23	18:47	19:32	19:45	7M3	0619	16800	16880	+80			
146.	21.10.23	18:55	20:07	20:15	8M3	0620	19200	19200	+0			
147.	21.10.23	19:08	19:48	20:00	8M3	0621	19200	19260	+60			
148.	21.10.23	19:25	19:40	19:50	8M3	0622	19200	19440	+240			
149.	21.10.23	19:36	20:24	20:30	8M3	0623	19200	19280	+80			
150.	21.10.23	20:00	20:37	20:45	8M3	0624	19200	19310	+110			
151.	21.10.23	20:16	21:18	21:35	8M3	0625	19200	19210	+10			
152.	21.10.23	20:32	21:11	21:20	8M3	0626	19200	19370	+170			
153.	21.10.23	20:50	21:30	21:45	8M3	0627	19200	19420	+220			
154.	21.10.23	20:57	21:35	21:45	8M3	0628	19200	19430	+230			
155.	21.10.23	21:09	21:50	22:00	8M3	0629	19200	19280	+80			
156.	21.10.23	21:20	21:54	22:10	8M3	0630	19200	19380	+180			
157.	21.10.23	21:34	22:09	22:15	8M3	0631	19200	19300	+100			
158.	21.10.23	21:44	22:22	22:45	8M3	0632	19200	19260	+60			
159.	21.10.23	22:13	22:47	23:00	8M3	0634	19200	19170	-30			
160.	21.10.23	22:35	23:10	23:20	8M3	0635	19200	19170	-30			
161.	21.10.23	22:40	23:13	23:30	8M3	0636	19200	19160	-40			
162.	21.10.23	22:46	23:46	24:00	7M3	0633	16800	16680	-120			
163.	21.10.23	23:03	23:38	23:45	8M3	0637	19200	19180	-20			
164.	21.10.23	23:16	23:49	24:00	8M3	0638	19200	19120	-80			
165.	21.10.23	23:36	00:09	00:15	8M3	0639	19200	19230	+30			
166.	21.10.23	23:37	00:12	00:20	8M3	0640	19200	19240	+40			
167.	21.10.23	23:51	04:36	04:45	8M3	0641	19200	19430	+230			
168.	22.10.23	00:05	00:36	00:45	8M3	0642	19200	19300	+100			
169.	22.10.23	00:18	00:52	01:00	8M3	0643	19200	19110	-90			
170.	22.10.23	00:33	01:00	01:15	8M3	0644	19200	19180	-20			

172.	22.10.23	05:53	06:57	07:15	8M3	0645	19200	19340	+140				
173.	22.10.23	01:27	02:04	02:20	8M3	0646	19200	19260	+60				
174.	22.10.23	01:23	01:59	02:15	8M3	0647	19200	19280	+80				
175.	22.10.23	02:13	02:45	03:10	7M3	0648	16800	16960	+160				
176.	22.10.23	01:52	02:28	02:40	8M3	0649	19200	19330	+130				
177.	22.10.23	02:12	02:54	03:05	8M3	0650	19200	19160	-40				
178.	22.10.23	02:24	02:52	03:10	8M3	0651	19200	19500	+300				
179.	22.10.23	02:50	03:20	03:30	8M3	0652	19200	19390	+190				
180.	22.10.23	03:02	03:32	03:45	8M3	0653	19200	19520	+320				
181.	22.10.23	03:13	03:39	03:50	8M3	0654	19200	19450	+250				
182.	22.10.23	03:28	04:00	04:15	8M3	0655	19200	19180	-20				
183.	22.10.23	03:45	04:17	04:35	8M3	0656	19200	19280	+80				
184.	22.10.23	04:05	04:36	05:05	8M3	0657	19200	19480	+280				
185.	22.10.23	04:08	04:45	05:00	8M3	0658	19200	19300	+100				
186.	22.10.23	04:33	05:02	05:20	8M3	0660	19200	19220	+20				
187.	22.10.23	04:44	05:16	05:25	8M3	0661	19200	19190	-10				
188.	22.10.23	05:40	06:59	07:10	8M3	0663	19200	19360	+160				
189.	22.10.23	00:51	01:20	01:40	8M3	0665	19200	19440	+240				
190.	22.10.23	06:33	07:15	07:35	8M3	0667	19200	18830	-370				
	22.10.23	07:53	09:10	09:35	4M3	0670	9600	9840	+240				
Total:					1512M3		3628800	3624820	-3980				
Remarks	Po to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

A
No: 294, Ramapally (V), Keesara(M)
Dist - 501 301

Mail : kninfra1@gmail.com
n. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0498		Date: 20-10-2023
Delivery Site: MALLAPUR			Truck No: TS08UG4352		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
24	M 30 RMC	8	Cum	192	-
Other Documents Enclosed: 1) 2) Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			For Office use only		
			Driver Name:		RAUF
			Signature:		
Received above material in good condition			fo K N INFRA		
Customer Signature			Authorised Signatory		

