

Internal memo no. 903/35/A

Annexure - B

✓ RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E- block
Project:	Gulmohar Residency	Flat / Villa no.:	E-block Raft foundation work purpose
Supplier:	KN Infra	Slab no.:	-
Requisition nos.:	20230828002	A. Estimated quantity:	1600(M30)M3
PO nos.:	20230828004	B. Requisition quantity:	1600(M30)M3
	Sign of Admin	C. Actual quantity poured	1512M3
	Sign of Project Manager	D. Difference (C-A)	-88M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.10.23	08.00	09.15	09.20	8 M3	0475	19200	19340	+140			
1.	20.10.23	08.20	09.20	09.25	8 M3	0476	19200	19050	-150			
2.	20.10.23	08.40	09.40	09.42	8 M3	0477	19200	19250	+50			
3.	20.10.23	08.55	09.50	09.55	8 M3	0478	19200	19010	-190			
4.	20.10.23	09.10	09.55	10.00	8M3	0479	19200	19220	+20			
5.	20.10.23	09.25	10.00	10.02	8 M3	0480	19200	19160	-40			
6.	20.10.23	09.40	10.20	10.25	8 M3	0481	19200	19030	-170			
7.	20.10.23	09.45	10.25	10.30	8 M3	0482	19200	19240	+40			
8.	20.10.23	10.00	10.45	10.50	8M3	0483	19200	19110	-90			
9.	20.10.23	10.15	10.40	10.45	8 M3	0484	19200	19150	-50			
10.	20.10.23	10.30	11.10	11.15	8 M3	0485	19200	18990	-210			
11.	20.10.23	10.45	11.30	11.35	8M3	0486	19200	19150	-50			
12.	20.10.23	11.00	12.30	12.35	8M3	0487	19200	19310	+110			
13.	20.10.23	11.20	12.40	12.45	8M3	0488	19200	19420	+220			
14.	20.10.23	11.35	12.45	12.50	8M3	0489	19200	19230	+30			

16.	20.10.23	11.45	12.30	12.35	8M3	0490	19200	19270	+70			
17.	20.10.23	12.05	01.00	01.05	8M3	0491	19200	19120	-80			
18.	20.10.23	12.10	01.10	01.10	8M3	0492	19200	19200	0			
19.	20.10.23	12.35	01.30	01.35	8M3	0493	19200	19340	+140			
20.	20.10.23	12.50	01.45	01.50	8M3	0494	19200	19110	-90			
21.	20.10.23	01.05	01.45	01.50	8M3	0495	19200	19160	-40			
22.	20.10.23	01.20	02.10	02.15	8M3	0496	19200	19190	-10			
23.	20.10.23	01.30	02.25	02.30	8M3	0497	19200	18550	-650			
24.	20.10.23	01.47	02.50	02.55	8M3	0498	19200	19070	-130			
25.	20.10.23	01.58	03.00	03.05	8M3	0499	19200	18930	-270			
26.	20.10.23	02.10	03.05	03.10	8M3	0500	19200	19040	-160			
27.	20.10.23	02.22	03.20	03.25	8M3	0501	19200	19270	+70			
28.	20.10.23	02.34	03.30	03.35	8M3	0502	19200	19040	-160			
29.	20.10.23	02.46	03.45	03.50	8M3	0503	19200	19130	-70			
30.	20.10.23	02.58	03.45	03.50	8M3	0504	19200	19240	+40			
31.	20.10.23	03.10	04.00	04.05	8M3	0505	19200	19320	+120			
32.	20.10.23	03.22	04.15	04.20	8M3	0506	19200	19150	-50			
33.	20.10.23	03.34	04.30	04.35	8M3	0507	19200	19240	+40			
34.	20.10.23	03.46	04.50	04.55	8M3	0508	19200	19240	+40			
35.	20.10.23	03.58	05.00	05.05	8M3	0509	19200	19130	-70			
36.	20.10.23	04.10	05.05	05.10	8M3	0510	19200	19590	+390			
37.	20.10.23	04.22	05.15	05.20	8M3	0511	19200	19510	+310			
38.	20.10.23	04.34	05.30	05.35	8M3	0512	19200	19420	+220			
39.	20.10.23	04.46	05.50	05.55	8M3	0513	19200	19500	+300			
40.	20.10.23	04.58	06.00	06.05	8M3	0514	19200	19400	+200			
41.	20.10.23	05.10	06.05	06.10	8M3	0515	19200	19380	+180			
42.	20.10.23	05.22	06.30	06.35	8M3	0516	19200	19560	+360			
43.	20.10.23	05.34	06.35	06.40	8M3	0517	19200	19370	+170			
44.	20.10.23	05.46	06.40	06.45	8M3	0518	19200	19060	-140			
45.	20.10.23	05.58	07.00	07.05	8M3	0519	19200	19090	-110			
46.	20.10.23	06.10	07.10	07.15	8M3	0520	19200	18580	-620			

	20.10.23	06.22	07.30	07.35	8M3	0521	19200	19090	-110				
48.	20.10.23	06.34	07.40	07.45	8M3	0522	19200	19290	+90				
49.	20.10.23	06.46	07.50	07.55	8M3	0523	19200	19040	-160				
50.	20.10.23	06.58	08.00	08.05	8M3	0524	19200	19120	-80				
51.	20.10.23	07.10	08.15	08.20	8M3	0525	19200	19040	-160				
52.	20.10.23	07.22	08.30	08.35	8M3	0526	19200	18990	-210				
53.	20.10.23	07.34	08.40	08.45	8M3	0527	19200	19240	+40				
54.	20.10.23	07.46	08.50	08.55	8M3	0528	19200	19200	0				
55.	20.10.23	07.58	09.00	09.05	8M3	0529	19200	19170	-30				
56.	20.10.23	08.10	09.15	09.20	8M3	0530	19200	19150	-50				
57.	20.10.23	08.25	09.30	09.35	8M3	0531	19200	19130	-70				
58.	20.10.23	08.35	09.40	09.45	8M3	0532	19200	18740	-460				
59.	20.10.23	08.50	09.55	10.00	8M3	0533	19200	19050	-150				
60.	20.10.23	09.05	10.00	10.05	8M3	0534	19200	19280	+80				
61.	20.10.23	09.20	10.15	10.20	8M3	0535	19200	19250	+50				
62.	20.10.23	09.35	09.53	10.10	8M3	0536	19200	19120	-80				
63.	20.10.23	09.23	10.12	10.30	8M3	0537	19200	19180	-20				
64.	20.10.23	10.05	11.00	11.05	8M3	0538	19200	18770	-430				
65.	20.10.23	10.20	11.15	11.20	8M3	0539	19200	19120	-80				
66.	20.10.23	10.40	11.35	11.40	8M3	0540	19200	19120	-80				
67.	20.10.23	11.00	12.00	12.05	8M3	0541	19200	19120	-80				
68.	20.10.23	11.13	12.15	12.20	8M3	0542	19200	19080	-120				
69.	20.10.23	11.30	12.30	12.35	8M3	0543	19200	19040	-160				
70.	20.10.23	11.45	12.40	12.45	8M3	0544	19200	19060	-140				
71.	21.10.23	12.00	01.00	01.05	8M3	0545	19200	19110	-90				
72.	21.10.23	12.10	01.05	01.10	8M3	0546	19200	18880	-320				
73.	21.10.23	12.30	01.25	01.30	8M3	0547	19200	19050	-150				
74.	21.10.23	12.45	01.50	01.55	8M3	0548	19200	18740	-460				
75.	21.10.23	12.57	02.00	02.05	8M3	0549	19200	18830	-370				
76.	21.10.23	1.10	02.15	02.20	8M3	0550	19200	19130	-70				
77.	21.10.23	01.25	02.30	02.35	8M3	0551	19200	19110	-90				

21.10.23	01.35	02.40	02.45	8M3	0552	1900	19280	+80				
21.10.23	01.50	02.55	03.00	8M3	0553	19200	19190	-10				
21.10.23	02.10	03.15	03.20	8M3	0554	19200	19010	-190				
21.10.23	02.25	03.30	03.35	8M3	0555	19200	19080	-120				
21.10.23	03.12	03.43	04.00	8M3	0556	19200	19270	+70				
21.10.23	03.20	04.02	04.15	8M3	0557	19200	19330	+130				
21.10.23	03.33	04.08	04.20	8M3	0558	19200	19070	-130				
21.10.23	03.55	04.43	05.00	8M3	0559	19200	19170	-30				
21.10.23	03.52	04.28	04.35	8M3	0560	19200	18240	-960				
21.10.23	03.47	04.50	04.55	8M3	0561	19200	19240	+40				
21.10.23	03.58	05.00	05.05	8M3	0562	19200	19060	-140				
21.10.23	04.10	05.15	05.20	8M3	0563	19200	19010	-190				
21.10.23	04.22	05.30	05.35	8M3	0564	19200	19170	-30				
21.10.23	04.40	05.50	05.55	8M3	0565	19200	18700	-500				
21.10.23	05.05	06.10	06.15	8M3	0567	19200	19070	-130				
21.10.23	05.20	06.30	06.35	8M3	0568	19200	19150	-50				
21.10.23	05.35	06.40	06.45	8M3	0569	19200	18430	-770				
21.10.23	05.43	06.50	06.55	8M3	0570	19200	18960	-240				
21.10.23	06.00	07.00	07.05	8M3	0571	19200	19190	-10				
21.10.23	06.15	07.10	07.15	8M3	0572	19200	19140	-60				
21.10.23	06.30	07.30	07.35	8M3	0573	19200	19090	-110				
21.10.23	06.45	07.40	07.45	8M3	0574	19200	19030	-170				
21.10.23	07.00	08.00	08.05	8M3	0575	19200	19220	+20				
21.10.23	07.30	08.30	08.35	8M3	0576	19200	19090	-110				
21.10.23	07.45	08.40	08.45	8M3	0577	19200	19510	+310				
21.10.23	07.57	08.00	08.05	8M3	0578	19200	18430	-770				
21.10.23	08.31	09.30	09.35	8M3	0579	19200	19190	-10				
21.10.23	08.43	09.45	09.50	8M3	0580	19200	19160	-40				
21.10.23	09.05	10.00	10.05	8M3	0581	19200	18870	-330				
21.10.23	09.20	10.20	10.25	8M3	0582	19200	18860	-340				

99.	21.10.23	09:40	10:45	10:50	8M3	0583	19200	19200	0			
110.	21.10.23	09:52	10:55	11:00	8M3	0584	19200	19150	-50			
111.	21.10.23	10:03	11:00	11:05	8M3	0585	19200	19130	-70			
112.	21.10.23	10:15	11:20	11:25	8M3	0586	19200	19320	+120			
113.	21.10.23	10:27	11:30	11:35	8M3	0587	19200	19250	+50			
114.	21.10.23	10:39	11:40	11:45	8M3	0588	19200	19020	-180			
115.	21.10.23	10:50	11:55	11:57	8M3	0589	19200	19160	-40			
116.	21.10.23	11:39	12:26	12:40	8M3	0590	19200	16850	-2350			
117.	21.10.23	11:48	12:31	12:50	8M3	0591	19200	19320	+120			
118.	21.10.23	12:04	13:04	13:15	8M3	0592	19200	19290	+90			
119.	21.10.23	12:24	13:02	13:20	8M3	0593	19200	19240	+40			
120.	21.10.23	12:30	13:20	13:35	8M3	0594	19200	19230	+30			
121.	21.10.23	12:42	13:17	13:25	8M3	0595	19200	19330	+130			
122.	21.10.23	12:53	13:38	13:45	8M3	0596	19200	19490	+290			
123.	21.10.23	13:06	14:06	14:15	8M3	0597	19200	19360	+160			
124.	21.10.23	13:23	14:23	14:40	8M3	0598	19200	19140	-60			
125.	21.10.23	13:35	14:13	14:25	8M3	0599	19200	19180	-20			
126.	21.10.23	13:55	14:39	14:50	8M3	0600	19200	19420	+220			
127.	21.10.23	14:08	14:46	15:00	8M3	0601	19200	19340	+140			
128.	21.10.23	14:22	14:59	15:10	8M3	0602	19200	19420	+220			
129.	21.10.23	15:09	15:48	15:58	8M3	0603	19200	19240	+40			
130.	21.10.23	15:18	16:00	16:15	8M3	0604	19200	19220	+20			
131.	21.10.23	15:28	16:10	16:20	8M3	0605	19200	19380	+180			
132.	21.10.23	15:50	16:35	16:45	7M3	0606	16800	17100	+300			
133.	21.10.23	15:59	16:54	17:05	8M3	0607	19200	19390	+190			
134.	21.10.23	16:10	16:42	17:10	8M3	0608	19200	19490	+290			
135.	21.10.23	16:26	16:59	17:15	8M3	0609	19200	19410	+210			
136.	21.10.23	16:46	17:33	17:45	8M3	0610	19200	19340	+140			
137.	21.10.23	16:56	17:51	18:00	8M3	0611	19200	19370	+170			
138.	21.10.23	17:11	18:30	18:45	8M3	0612	19200	19520	+320			
139.	21.10.23	17:20	18:21	18:30	8M3	0613	19200	19430	+230			

40.	21.10.23	17:49	18:49	19:00	8M3	0614	19200	19330	+130			
141.	21.10.23	17:50	18:52	19:05	8M3	0615	19200	19310	+110			
142.	21.10.23	18:05	18:54	19:10	8M3	0616	19200	19100	-100			
143.	21.10.23	18:15	19:03	19:15	8M3	0617	19200	19410	+210			
144.	21.10.23	18:27	19:19	19:30	8M3	0618	19200	19280	+80			
145.	21.10.23	18:47	19:32	19:45	7M3	0619	16800	16880	+80			
146.	21.10.23	18:55	20:07	20:15	8M3	0620	19200	19200	+0			
147.	21.10.23	19:08	19:48	20:00	8M3	0621	19200	19260	+60			
148.	21.10.23	19:25	19:40	19:50	8M3	0622	19200	19440	+240			
149.	21.10.23	19:36	20:24	20:30	8M3	0623	19200	19280	+80			
150.	21.10.23	20:00	20:37	20:45	8M3	0624	19200	19310	+110			
151.	21.10.23	20:16	21:18	21:35	8M3	0625	19200	19210	+10			
152.	21.10.23	20:32	21:11	21:20	8M3	0626	19200	19370	+170			
153.	21.10.23	20:50	21:30	21:45	8M3	0627	19200	19420	+220			
154.	21.10.23	20:57	21:35	21:45	8M3	0628	19200	19430	+230			
155.	21.10.23	21:09	21:50	22:00	8M3	0629	19200	19280	+80			
156.	21.10.23	21:20	21:54	22:10	8M3	0630	19200	19380	+180			
157.	21.10.23	21:34	22:09	22:15	8M3	0631	19200	19300	+100			
158.	21.10.23	21:44	22:22	22:45	8M3	0632	19200	19260	+60			
159.	21.10.23	22:13	22:47	23:00	8M3	0634	19200	19170	-30			
160.	21.10.23	22:35	23:10	23:20	8M3	0635	19200	19170	-30			
161.	21.10.23	22:40	23:13	23:30	8M3	0636	19200	19160	-40			
162.	21.10.23	22:46	23:46	24:00	7M3	0633	16800	16680	-120			
163.	21.10.23	23:03	23:38	23:45	8M3	0637	19200	19180	-20			
164.	21.10.23	23:16	23:49	24:00	8M3	0638	19200	19120	-80			
165.	21.10.23	23:36	00:09	00:15	8M3	0639	19200	19230	+30			
166.	21.10.23	23:37	00:12	00:20	8M3	0640	19200	19240	+40			
167.	21.10.23	23:51	04:36	04:45	8M3	0641	19200	19430	+230			
168.	22.10.23	00:05	00:36	00:45	8M3	0642	19200	19300	+100			
169.	22.10.23	00:18	00:52	01:00	8M3	0643	19200	19110	-90			
170.	22.10.23	00:33	01:00	01:15	8M3	0644	19200	19180	-20			

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

RA

No: 294, Ramapally (V), Keesara(M)
Chel Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY			D.C. No: 0505		Date: 20-10-2023
Delivery Site: MALLAPUR			Truck No: TS30TA4766		Mode: PUMP
S.No:	Description	Qty	Units	Cum. Qty	Remarks
31	M 30 RMC	8	Cum	248	-

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

For Office use only

Driver Name: **SAMPATHREDDY**
Signature:

fo K N INFRA

Customer Signature

INWARD

MODI REALTY MALLAPUR LLP

Ward No. **136290201029**MRN NO **20231020082**

Scanned By... Sign...

Authorized Signatory

307	0	800	412	650	0	0	320	40	0	0	0	160	0	0	0	2	0	0	0
3.08	0	801	410	652	0	0	321	40	0	0	0	160	0	0	0	2	0	0	0
3.10	0	801	410	652	0	0	321	40	0	0	0	160	0	0	0	2	0	0	0