

Company/ firm:	GV research center pvt ltd	Block No.:	4545 drive way top slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	CEMEX INFRA	Slab no.:	
Requisition nos.:	20231125015	A. Estimated quantity:	100M3
PO nos.:	20231125019	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	98M3
		D. Difference (C-A)	02M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	05.12.2023	07:30	08:30	08:50	07M3	3570	16800	16880				
2	05.12.2023	07:54	08:50	09:00	07M3	3572	16800	17010				
3	05.12.2023	08:10	09:10	09:20	07M3	3573	16800	16870				
4	05.12.2023	08:22	09:20	09:35	07M3	3573	16800	16690				
5	05.12.2023	09:30	10:30	10:45	07M3	3577	16800	16730				
6	05.12.2023	09:51	10:50	11:00	07M3	3578	16800	17080				
7	05.12.2023	10:40	11:30	11:50	07M3	3579	16800	15670				
8	05.12.2023	12:01	12:50	13:02	07M3	3582	16800	16580				
9	05.12.2023	12:15	13:10	13:25	07M3	3522	16800	15980				
10	05.12.2023	12:29	13:30	13:50	07M3	3583	16800	16720				
11	05.12.2023	12:42	13:40	13:55	07M3	3584	16800	16950				
12	05.12.2023	13:12	14:10	14:20	07M3	3585	16800	17000				

13	05.12.2023	13:24	14:30	14:50	07M3	3586	16800	16820				
14	05.12.2023	15:05	15:58	16:10	07M3	3587	16800	16960				
15												
Total:					98m3		235200	218802				
Remarks		As per purchase order 100M3 but consumed 98M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

