

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	raft footing casting
Project:	GV ONE	Flat / Villa no:	-
Supplier:	CEMEX INFRA(M30)	Slab no:	-
Requisition nos:	20240124026	A. Estimated quantity	150m3
PO nos.:	20240125011	B. Requisition	150m3
Sign of Security	Sign of Admin	C. Actual quantity poured	25.5m3
	Sign of Project Manager	D. Difference (C-A)	124.5m3

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01-02-2024	13:09	15:21	16:10	6M3	3458	14,400	14,240	160			
2	01-02-2024	13:19	15:11	15:40	6.5m3	3459	15,600	15,630	-30			
3	01-02-2024	13:38	15:22	16:05	6.5m3	3460	15,600	15,530	70			
4	01-02-2024	14:14	15:54	16:25	6.5m3	3461	15,600	15,580	20			
5												
				Total	25.5m3		61200	60980	220			

Remarks Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

PO: 20240125011

ally (Vill), Keesara (Md)

y), Hyderabad - 501301.

+8 210 686 / 9133 333 5839

-mail:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: CRESCENTIA LABS PVT LTD		D.C. No: 3458		Date: 1/Feb/24	
Delivery Site: THURKAPALLY		Truck No: TS 08 UE 5547		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M30	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

1)	INWARD		Driver Name:		KALEEM
2)	Inward No: 3680	Dr: -	Signature:		

Note: No alterations will be accepted without Dr: 01/2/24

supplier & Customer Signatures along with reasons:

Received above material in good condition		
CRESCENTIA LABS PVT LTD		

MRN-20240203014

for Cemex Infra

Customer Signature

Authorised Signatory