

Date: 27/07/2023.

Registration no REPL/HYD/1004

ELEVATOR COMPLETION CERTIFICATE

This is to certify that, we have conducted the safety audits of your goods Elevator bearing job no REPL/HYD/397 Installed at M/S. G V Research Center Pvt. Ltd. at Turkapally and found that the Elevator is fully functional and ready to use for B2+B1+G+4, M.S Cabin Collapsible Doors, Rosh Vegam Model, 1.5 ton goods lift in your building. Herewith we also confirm that all the mechanical and Electrical safety components are fully functional during our inspection and load test also conducted.

In order to avoid the misuse of the Elevator, we do request you to follow the instructions given by us.

The elevator free maintenance period stars from 01/07/2023 to 30/06/2024.

For Rosh Elevators Pvt. Ltd.


ROSH
ELEVATORS
PRIVATE LIMITED
Authorized signatory

11-6-66/K, Opp. IDPL Factory, Beside Sheetal Steel, Kukatpally, Hyderabad - 500072

admin@roshelevators.com, info@roshelevators.com www.roshelevators.com

+91 - 9052008070, +91 - 9052001242, +91 - 9052001050

Date: 27.07.2022

M/S. G V RESEARCH CENTERS PVT LTD.
SOHAM MANSION # 5-4-187/3, MG ROAD, HYDERABAD. TELANGANA.
SITE AT : TURKAPALLY (4545 - BLOCK LIFT).

Job No: REPL/HYD/397, (B2+B1+G+4, M.S Cabin, M.S Collapsible gate, 1.5 ton goods lift,
Rosh Vegam Model)

Dear Sir/Madam,

SUB: Handover of Rosh Elevators at M/S. G V Research Center Pvt. Ltd. at Turkapally.

We are pleased to handover our Elevator for goods lift in your site at Turkapally. We thank you for choosing Rosh Elevators Pvt Ltd. At Rosh Elevators Pvt Ltd we ensure that we are here to strict standards and quality to ensure European National Safety Standards. We kindly request you to inspect the lift and get trained on various functions and procedures like De locking of landing doors & manual rescue operation to follow in case of emergency. Please note that we have handed over the Emergency Door Opening Key for the Elevator installed at your site mentioned above.

Kindly request you to acknowledge the receipt of the same by handing over a duplicate copy of this letter duly signed by the authorized person with company seal.

Please note that damages caused to the Elevator due to misuse, water entry or any other leakage and power fluctuations, God acts not covered under warranty.


The warranty period for the Elevator will be in effect from **01.08.2023 to 31.07.2024**
In Case of Breakdown please contact: + 91 9052001242/9052008070

Assuring you the best services and prompt attention at all times.

Thanking You


Yours Faithfully

Authorized Person: REPL



Signature with Seal

Signature Of Customer



For Rosh Elevators Private Limited


(Testing Engineer)

GENERAL INFORMATION REGARDING THE STATUS OF INSTALLATION AND TESTING

JOB NO: REPL/HYD/397. M/S. G V Research Center Pvt. Ltd. at Turkapally.

S.NO	DESCRIPTION	YES	NO
1	LIFT MACHINE ROOM IS SECURED WITH LOCK AND KEY		
2	LIFT MACHINE ROOM IS EQUIPPED WITH LIGHT	✓	
3	LIFT SHAFT LIGHTING/MAIN ARRANGEMENT	✓	
4	ANY POSSIBILITY OF WATER ENTRY INTO THE MACHINE ROOM/PIT	✓	
5	ANY POSSIBILITY OF WATER ENTRY INTO THE SHAFT FROM LANDING FLOORS	✓	
6	COMPLETION OF LIFT ENTRANCE FLOORING	✓	
7	LIFT ENTRANCE WALL TILES FIXED	✓	
8	LIFT MACHINE ROOM HAS STEPS/LADDER PROVIDED FOR EASY ACCESS		
9	LIFT MACHINE ROOM IS PROPERLY VENTILATED		
10	SEPARATE SINGLE PHASE MAIN CONNECTION FOR CAR (LIFT CABIN) LIGHTING	✓	
11	PROPER RATING OF SINGLE PHASE (AS PER TECHNICAL REQUIREMENTS)	✓	
12	SEPARATE 3 PHASE CONNECTION FOR LIFT CONTROLLER UNIT	✓	
13	PROPER RATING OF 3 PHASE MAIN SWITCH	✓	
14	8 SWG COPPER EARTHING - 7 NUMBERS	✓	
15	MACHINE ROOM WHITE WASH		
16	TRAP DOOR ARRANGEMENTS		

SIGNATURE OF TECHNICIAN

TECHNICIAN

SIGNATURE OF CUSTOMER

AUTHORIZED SIGNATORY

V. MANI
PROJECT MANAGER
G.V.R.C.

FINAL INSPECTION ENGINEER

LOAD TEST

JOB NO: REPL/HYD/397


This is to certify that we had completed the testing of your elevator installed at
M/S. G V Research Center Pvt. Ltd. at Turkapally.

And the emergency operations has been clearly explained to the authorized person mentioned below. We
had also executed the load test at this site.

A. Emergency Operation explained to:

Name


1. V. Ramesh Reddy
2. O. Madhan.



B. Load test executed in the presence of:

Name

1. V. Ramesh Reddy
2. O. Madhan.



Thanking You

For Rosh Elevators Private Limited

Testing/Inspection Engineer

DO and DON'T s

1. Please keep your machine Room under lock and key.
2. Please identify "ROSH ELEVATORS PVT LTD" Service personnel before allowing them to attend to your lift.
3. Please do not allow unidentified persons to attend or check your lift.
4. Please put the Lift lights "ON" permanently.
5. Do not load the lift beyond the rated load.
6. Do not put your hands through the gates when the Lift is on the landing or away from it.
7. Do not allow children to misuse or play with the Lift.
8. Do not allow water to enter into the Lift well and to the Machine Room.
9. Do not touch the Lift parts without switching off the Power Supply.
10. Do not tamper with any of the Controller Circuits.

For relieving the Passengers trapped inside the Lift, the following steps may be observed:

1. If there is any problem with lift you should go to machine room and switch off the 3 phase connection immediately and switch off the Ups supply to controller.
2. If the Lift has stopped in between floors, normally a large portion would be visible from one of the landings. Select that landing for carrying out rescue operations.
3. Insert the Door Open Key in the provision provided above the push Box, Push the Door Open Key and open the door lock. The door will open freely if any problem observed, reinsert the key a little deeper till the lock releases and gate open freely.
4. Help the Passengers to come out of the Lift. If required a stool is provided for stepping on, please hold it firmly so as to prevent it from slipping.

📍 T1-6-66/K, Opp. IDPL Factory, Beside Sheetal Shteel, Kukatpally, Hyderabad - 72

✉ admin@roshelevators.com, info@roshelevators.com 🌐 www.roshelevators.com

☎ +91-9052008070, +91-9052001242, +91-9052001050