


TAX INVOICE

(ORIGINAL FOR RECIPIENT)

e-Invoice



IRN : 2c8920455f7aa6edbaaa548365cbbb4d0be24b8182f-
4857b55a8cf921b09a4f8
Ack No. : 112419980665976
Ack Date : 18-Apr-24

	AKB Glass Systems 6-6-121, Kavadiguda, Secunderabad, Hyderabad, TS GSTIN/UIN: 36AIEPD3774C1ZL State Name : Telangana, Code : 36 E-Mail : info@akbindia.com	Invoice No. 4	Dated 18-Apr-24
		Delivery Note	Mode/Terms of Payment
		Reference No. & Date.	Other References
Consignee (Ship to) GV RESEARCH CENTERS PVT LTD(ATRIUM) INNOPOLIS Sy No-542, Genome Valley, Thurkapally, Hyderabad. Telangana-500078 State Name : Telangana, Code : 36	Buyer's Order No. 20231228025	Dated 28-Dec-23	
Buyer (Bill to) GV RESEARCH CENTERS PVT LTD(ATRIUM) 5-4-187/3&4, IInd Floor, Soham Mansion MG Road, Secunderabad, Telangana-500003 GSTIN/UIN : 36AAHCG4562D1ZP State Name : Telangana, Code : 36	Dispatch Doc No.	Delivery Note Date	
	Dispatched through	Destination	
		Terms of Delivery	

SI No.	Description of Services	HSN/SAC	Quantity	Rate	per	Amount
1	Supply & Installation- Sqm A.1 Vision DGU Glass	995478	79.8920 Sqmt	3,340.68	Sqmt	2,66,893.61
2	Supply & Installation- Sqm A.4 Cement Board (Internal)	995478	19.7160 Sqmt	318.64	Sqmt	6,282.31
3	Supply & Installation- Sqm B.1 Round Colum ACP Clading.	995478	54.6150 Sqmt	4,745.76	Sqmt	2,59,189.68
4	Supply & Installation- Sqm B.2 ACP Clading	995478	1,050.2820 Sqmt	4,031.36	Sqmt	42,34,064.84
5	Supply & Installation - Rmt B.3 Roof Coping	995478	66.5372 Rmt	4,592.37	Rmt	3,05,563.44
						50,71,993.88
						9 % 4,56,479.45
						9 % 4,56,479.45
						0.22
Total						₹ 59,84,953.00

Amount Chargeable (in words)

E. & O.E

INR Fifty Nine Lakh Eighty Four Thousand Nine Hundred Fifty Three Only

Taxable Value	Central Tax		State Tax		Total Tax Amount
	Rate	Amount	Rate	Amount	
50,71,993.88	9%	4,56,479.45	9%	4,56,479.45	9,12,958.90
Total: 50,71,993.88		4,56,479.45		4,56,479.45	9,12,958.90

Tax Amount (in words) : **INR Nine Lakh Twelve Thousand Nine Hundred Fifty Eight and Ninety paise Only**

Remarks:
Being Sale Made for Innopolis RA-3

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

A/c Holder's Name : **AKB GLASS SYSTEMS FY 2023-2024**Bank Name : **HDFC OD AC (50200009785204)**A/c No. : **50200009785204**Branch & IFS Code : **Paradise Circle Branch & HDFC0000042**

SWIFT Code :

for AKB Glass Systems

Authorised Signatory

SUBJECT TO HYDERABAD JURISDICTION

This is a Computer Generated Invoice



Output CGST@9%
Output SGST@9%
ROUND OFF



Received on 12/09/24

Running Account Statement

Date : 17-04-2024

To,
GV Research Centers Pvt Ltd
5-4-187/3&4, IInd Floor, Soham Mansion
M.G Road, Secunderabad, Telangana, 500003
GST No. 36AAHCG4562D1ZP

From
AKB Glass Systems
GST No. 36AIEPD3774C1ZL
H.NO.6-6-121, DEVINAGAR COLONY
KAVADIGUDA, Hyderabad
Telangana, 500080

Sub: Running Account Statement RA-3.

Sl.No	Description	Unit	Total Qty Approx	Present Bill Qty	Rate	% Receivable	Total
A.2	Vision DGU Glass : (Extra Over Item: A.1) Type - GL1: - 24mm thick Insulated glass unit comprising of 6mm Thick Heat Strengthened Performance Glass (Approved High performance glass from Guardian DS 40 Blue / Saint Gobain KBT 140) + 12mm Airspace + 6mm Clear Toughened glass.	Sqmt		399.46	3340.68	20%	266,893.44
A.4	Cement Board (Internal) Design, fabricate, package, deliver (to Job site) and install 12mm Thick cement board placed with Face of the mullion behind the acp cladding. The Cut edges of Cement board to be with perimeter seal. Location: Refers Facade Section shown in the drawings	Sqmt		98.58	319	20%	6,282.39
B.1	Round Colum ACP Cladding : Design, engineer, furnish, fabricate, package, deliver (to Job site) and install in tray form with face sealed sealant 4mm thick Composite Aluminium Cladding Non FR Grade Mineral based polymer core with Aluminium sheet alloy AA 3000 or 5000 series fabricated panels of Approved shade of Metal Cladding with Face sealed joint system with sealants DC 789 grade from Dow corning make or approved equivalent. Finishes : as approved by Architect / Client Location : Front Elevation)	SqM	145	99.30	4,746	55%	259,189.83
B.2	ACP Cladding : Design, engineer, furnish, fabricate, package, deliver (to Job site) and install in tray form with face sealed sealant 4mm thick Composite Aluminium Cladding Non FR Grade with Aluminium sheet alloy AA 3000 or 5000 series fabricated panels of Approved shade of Metal Cladding with Face sealed joint system with sealants DC 789 grade from Dow corning make or approved equivalent. Finishes : as approved by Architect / Client Location: Front Elevation Grid Between B-E	SqM	979	979.000	4,031	55%	2,170,683.60
B.2	ACP Cladding : Design, engineer, furnish, fabricate, package, deliver (to Job site) and install in tray form with face sealed sealant 4mm thick Composite Aluminium Cladding Non FR Grade with Aluminium sheet alloy AA 3000 or 5000 series fabricated panels of Approved shade of Metal Cladding with Face sealed joint system with sealants DC 789 grade from Dow corning make or approved equivalent. Finishes : as approved by Architect / Client Location : Front Elevation Grid Between B-E	SqM		639.790	4,031	80%	2,063,376.97

B.3	Roof Coping : Non FR ACP roof coping panel to Facade termination with marine ply backup panels beneath Continuous curtainwall facade Terrace roof termination with Marine plywood backing and insulation to Curtainwall Roof Coping. Coping ACP panel shall have 12mm Thick Marine Grade BWP fixed continuously from below to support the live load of 1KN. Provide primary seal of 1 mm GI sheet & EPDM membrane for Coping. Panel type: 4mm thick Aluminium Composite Panel Location :Front & Rear elevation	Rmt	103	103.00	4,592	55%	260,157.92
B.3	Roof Coping : Non FR ACP roof coping panel to Facade termination with marine ply backup panels beneath Continuous curtainwall facade Terrace roof termination with Marine plywood backing and insulation to Curtainwall Roof Coping. Coping ACP panel shall have 12mm Thick Marine Grade BWP fixed continuously from below to support the live load of 1KN. Provide primary seal of 1 mm GI sheet & EPDM membrane for Coping. Panel type: 4mm thick Aluminium Composite Panel Location :Front & Rear elevation	Rmt		12.36	4,592	80%	45,405.71
Present Bill Amount							5,071,989.87
GST @					18%		912,958.18
Approx Total Work Value Including Taxes							5,984,948.04

Request you to kindly release payment as per the present statement.

Enclosure:

- 1 DC (Dc No: 560 Dt: 12.03.2024)
- 2 Certified V. Board/ Cement Board.
- 3 Certified DGU Glass.

Thanking you and assuring you of our best services at all times.

Yours faithfully,

For AKB Glass Systems

Renukadarao
Senior Accountant
Mo: 9985766044

