

Supplier:	R6 Infa(M30)			Slab no:	Northern block col-6 casting						
Requisition nos:	20240311001			A. Estimated quantity	180m ³						
PO nos:	20240311002			B. Requisition	180m ³						
Sign of Security	Sign of Admin	Sign of Project Manger		C. Actual quantity poured	32m ³ used on (15-03-24), 29m ³ used on (20-03-24), 30m ³ used on (28-03-24), 16m ³ used on (01-04-24), 22m ³ used on (03-04-24), 14m ³ used on (04-04-24), 5m ³ on (13-04-24), 5m ³						
				D. Difference (C-A)	27m ³						
Details of RMC pour											
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Batch no. / Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	18-04-2024	10:17	10:22	10:53	5m ³	5151	12,000	11,880	120		
2											
3											
					Total	5m ³	12000	11880	120		
Remarks				Balanced quantity to be used later							

Note: 1. Report to be sent on a daily basis to 2. purchase@modiprojects.com and report-audit@modiprojects.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report - weighment slips + pour reports + test reports + photographs at site.

18/4



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.: **5151**
To,

Date: 18/04/24

M/s. GUNONE PO NO: - 2024 0311002

Vehicle No.: TS 09U E 0994 Thuvakapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	M&M 20240419031 14477A RCD	5M ³	5M ³	DUNNIP
		Inward No: 4514	Dr: 18/4/24		
		MRN No:	Dr:		
		Received By:	Sig:		
		CRESCENTIA LABS PVT LTD			
		Receiver's Signature			
		For R6 Infra			
		Authorised Signatory			